

9330000 PRESTRESSING STRAND AND BAR
COMMENTS FROM INTERNAL/INDUSTRY REVIEW

John Westphal
414-4141
john.westphal@dot.state.fl.us

Comments: (6-5-17)

1. representing a random production LOT”

→ → → **933-5.2.2.2 Sampling:** The Engineer will select a minimum total of 42 feet from each **shipment, representing random production LOTS, per size of CFRP strand** for testing in accordance with Table 5-2. The minimum discrete sample length shall be 7 feet. Testing shall be conducted, at the Contractor's expense, by a Department approved **ISO 17025 accredited independent** laboratory. Each test shall be replicated a minimum of three times **per production LOT**. Submit the test results to the Engineer for review and approval prior to installation.¶

Response:

2. Three times per project?

→ → → **933-5.2.2.2 Sampling:** The Engineer will select a minimum total of 42 feet from each **shipment, representing random production LOTS, per size of CFRP strand** for testing in accordance with Table 5-2. The minimum discrete sample length shall be 7 feet. Testing shall be conducted, at the Contractor's expense, by a Department approved **ISO 17025 accredited independent** laboratory. Each test shall be replicated a minimum of **three times** **per production LOT**. Submit the test results to the Engineer for review and approval prior to installation.¶

Response:

Ben Gerrell
414-4318
benjamin.gerrell@dot.state.fl.us

Comments: (7-5-17)

933-5.2.2.2, 933-5.3, 933-5.4: “LOTS” should not be all caps.

Response:
