Project No.: 242592-8 Co							Core	Cored By: Elipsis Engineering and Consulting							:		Septe	ember 15	5, 2021	Page No.: 1 of 1 To: I-4 Westbound Off / On Ramps	
Coun	ty:		Seminole					Section No: 77010-000 (A) / 7				77010-101 (B)		From: East of CR				R 15 / Monroe Road			
Road	No.:		SR 15/600 (US 17/92)				Begin	n MP:		16.770 (A)		/ 0.000 (B)		End MP:			16.929	(A) / 0	.102 (B))	Length: 0.261 mile
Core No.	МР	Distance from left edge of lane (ft)	Lane	Wheel Path		1	Paver	nent Laye	er (in.)				Base		Crack			Pavt	Rut	Cross	
					FC-5	Type SP	Type S				Core Length (in)	Туре	Thick- ness (in)	Depth (in)	Туре	Class	Extent	Cond. Depth (in)	Depth (in)	Slope (%)	Comments
1	*	10.5	RAMP		0.8	6.0					6.8	LR	11.3	-	_	_	-	F			EB I-4 Off Ramp to SR 15/600 Trailer Gouge
2	*	3.0	MERGE	Х	0.6	5.8					16.6	ABC	10.2	-	-	-	-	F			Trailer Gouge
3	*	3.0	R2	Х	0.6	3.9					4.5	LR	7.9	-	-	-	-	F			
4	*	4.0	OR		0.7	4.2					4.9	LR*	3.6	-	-	-	-	F			* = No base material noted under a portion of the core
5	*	4.5	OR		1.4	3.3					4.7	LR	14.6	-	I	-	-	F			
6	*	8.5	OR		0.8	2.9					3.7	LR	9.8	-	-	-	-	F			
7	*	3.0	R1	Х	1.0	3.5					4.5	LR	8.3	-	-	-	-	F			
8	*	3.0	OR		1.1	3.1	1.0				5.2	LR	9.6	-	-	-	-	F			
9	*	9.0	L2	Х	1.2	2.7					3.9	LR	10.9	-	-	-	-	F			1.1" Crack from the bottom of core
10	*	3.0	LLTL	Х	1.0	3.7					4.7	LR	13.2	-	-	-	-	F			To CR 15
11	*	8.5	R1	Х	0.9	2.3	0.8				4.0	LR	7.0	-	-	-	-	F			
12	*	5.0	SHLDR		1.1	1.0					2.1	LR	12.2	-	-	-	-	F			WB I-4 Off Ramp to SR 15/600 0.4" of Unidentifiable material below the core

FPN 242592-8US 17/92 Interchange Operational ImprovementFrom East of CR 15 / Monroe Road to I-4 WB Off / On Ramps

Project 1C of the I-4 BTU North Segmentation

