5270201 DETECTABLE WARNINGS

COMMENTS FROM INTERNAL/INDUSTRY REVIEW

Richard Creed (954) 234-6027

Richard.creed@winc.com

Comments: (7-11-19, Industry)

"Immediately install detectable warnings on newly constructed surfaces. For installations on newly places concrete, install detectable warnings during casting or immediately upon completing the concrete curing period specified in 520-8." Did you mean to say "....newly placed..."

Response:

Brian Bliar (863) 519-2676 Brian.blair@dot.state.fl.us

Comments: (7-11-19, Industry) "Newly places" should be changed to "newly placed". Response:

......

Jesus Mustafa (954) 744-4691 jmustafa@bma-ce.com

Comments: (7-11-19, Industry) SUBARTICLE 527-3.1, the word should be "placed" not "places." Response:

Mary Anne Koos (850) 414-4321 Maryanne.koos@dot.state.fl.us

Comments: (7-11-19, Industry)

Since the ADA Standards show he Domes in a rectangular grid pattern with dimensions, you might not need the sentence reqarding the older diagonal pattern. <u>https://www.access-board.gov/guidelines-and-standards/buildings-and-sites/about-the-ada-standards/ada-standards/chapter-7-communication-elements-and-features</u> Language is still a little rough. How about: Within x hours of the newly constructed walking surface being installed, apply detectable warnings before opening to pedestrian traffic. For installations on newly placed concrete, install detectable warnings during the final surface finishing (need better words here, but I don't think casting works) or immediately upon completing the concrete curing period specified in 520-8. Install surface-applied tiles or mats as soon as the walking surface has cured and using adhesives applied over the entire surface and mechanical fasteners (if required). I'm not sure that casting is the best term to use and not all applied products use metal fasteners.

Response:

Dan Borden, E.I. (407) 587-7572 Dan.borden@stantec.com

Comments: (7-11-19, Industry)

I'm probably not the first to comment about this. There is a typo, please change "places" to "placed" in red revised text. Another question in regard to section 527-2.3 of STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION. STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION 527-2.3 Color/Contrast: Use safety yellow, brick red or black colored detectable warnings on concrete walking surfaces. Use safety yellow colored detectable warnings on asphalt walking surfaces. vs. FDM 222.3: The detectable warning systems on the APL are designed to work with concrete surfaces. In areas where the pedestrian facility has an asphalt surface, such as a shared use path, specify an appropriate detectable warning system or consider including a short section of concrete. In section 527 there is no mention that the APL has no Detectable Warnings surface that can be applied to asphalt. See wording from FDM 222.3 for including a short section of concrete. 527-2.3 should include additional information as stated in FDM 222.3. Thank You, Dan Borden, E.I. Response:

Gene Giambra (813) 975-6110 Eugene.giambra@dot.state.fl.us

Comments: (7-11-19, Industry) After the deletion of the last sentence from Subarticle 527-2.1 the Subarticle reads the same as the July 19 E-Book. This subarticle should be removed. Response: