

FLORIDA DEPARTMENT OF TRANSPORTATION**ALL SYSTEM PAVEMENT CONDITION FORECAST****PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN – 2026 - 2031, EXTRACTED ON 08/28/2025**

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

DISTRICT = 3 COUNTY = CALHOUN																								
RDWYID	BMP	EMP	RW	SYS	TYP	SPD	DISTRESS	SURVEYED	YEAR															FUTURE
SR US	G BMP	G EMP	LN	%T	AADT	RATINGS	=====	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012				
INTERSECT AT (MP SIDE)																								
ITMSEG-P	W BMP	W EMP	RW	FY-P	WKMX-P			2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2030			
CONTRACTOR (AGE ONE YEAR)					ASTYPE																(PMRS)			
ITMSEG-F	W BMP	W EMP	RW	FY-F	WKMX-F																			
47010000	0.000	12.277	C	1	1 60	CRACKING		8.0	8.0	8.0	8.0	8.0	7.5	7.5	6.5	5.5*	5.5*	5.5*	5.5*	5.5*				
20			2	18.9	6000	RIDE		8.4	8.6	8.5	8.2	7.8	7.5	7.5	7.4	7.3	6.8	6.7	6.7	6.4*				
CAPITAL BLVD(2.1L)					FC95MR																			
4193001	0.000	12.527	C	2012	0012	CRACKING		10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.6	6.5		
ANDERSON COLUMBIA CO., INC(2013)					SPRIDE			8.8	8.8	8.2	8.4	8.1	8.4	8.1	8.0	8.0	7.9	7.9	7.9	7.8	7.4			
47010000	12.277	23.018	C	1	1 60	CRACKING		10.0	10.0	10.0	9.5	9.5	9.5	9.5	8.0	7.0	7.0	7.0	7.0	7.0				
20			2	16.7	6200	RIDE		9.0	9.0	9.0	8.9	8.6	8.5	8.4	8.4	8.4	8.3	8.3	8.3	8.2				
BEGIN EXCEPTION(12.4R)					FC95MR																			
4269331	13.812	20.608	C	2014	0012	CRACKING		7.0	6.0*		10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.0	6.7	5.0*			
ROBERTS AND ROBERTS, INC. (2016)					SPRIDE			8.1	8.0		8.4	8.0	8.4	8.3	8.2	8.2	8.2	8.2	8.3	8.1	7.7			
47020000	0.000	11.125	C	1	1 55	CRACKING		7.5	7.5	7.5	7.5	7.5	7.5	7.5	6.5	10.0	10.0	10.0	10.0	10.0				
71			2	18.1	1900	RIDE		8.2	8.3	8.3	7.9	7.5	7.3	7.1	7.0	8.9	7.9	8.5	8.7	8.6				
HILL BROGDON RD SE(1.0R)					FC95M																			
						CRACKING		10.0		10.0	9.0	9.0	8.5	8.5	8.5	8.5	7.5	7.0	7.0	7.3	5.5*			
(2015)						RIDE		8.5		7.8	8.0	7.9	8.3	8.1	8.1	8.0	7.8	7.7	7.5	7.6	7.2			
47020000	11.125	20.728	C	1	1 55	CRACKING		9.5	9.5	8.0	7.5	7.5	7.5	10.0	10.0	10.0	10.0	10.0	10.0	10.0				
71			2	17.3	2600	RIDE		8.2	8.4	8.3	8.1	7.4	7.5	8.5	8.5	8.6	8.3	8.4	8.4	8.4				
CR 275 (CURVES NB)(11.2L)					FC95M																			
4063301	11.115	20.793	C	2005	0012	CRACKING		9.5	9.5	9.5	9.5	9.5	7.0	7.0	7.0	6.0*	5.5*	5.5*	5.4*	3.0*				
ANDERSON COLUMBIA CO., INC(2006)					SPRIDE			8.4	8.3	7.9	8.1	7.9	8.2	8.1	8.1	8.1	8.0	7.9	7.8	7.8	7.4			
4457621	11.082	21.490	C	2025	0012																			
47020000	20.728	21.470	C	1	1 35	CRACKING		7.0	7.0	7.0	6.0*	10.0	10.0	10.0	9.0	9.0	9.0	9.0	9.0	9.0				
71			2	11.3	8200	RIDE		5.1*	4.7*	5.1*	5.1*	7.8	6.7	6.9	6.5	6.6	6.1	6.5	6.6	6.4				
SHERRY AVE(20.8R)					FC125																			
2180651	20.762	21.626	C	2003	0012	CRACKING		9.0	9.0	9.0	9.0	8.5	7.0	7.0	7.0	7.0	6.0*	5.5*	3.3*	1.0*				
C. W. ROBERTS CONTRACTING, (2004)					SPRIDE			6.3	6.5	6.1	6.0	5.7	6.0	6.0	5.7	5.8	5.6	5.6	5.5	5.3*	4.9*			
4457621	11.082	21.490	C	2025	0012																			
47020000	21.470	35.211	C	1	1 55	CRACKING		10.0	10.0	10.0	10.0	9.5	9.5	9.5	9.5	9.5	8.0	8.0	7.0	7.0				
71			2	10.5	3700	RIDE		8.5	8.1	8.8	8.7	8.3	8.3	8.2	8.2	8.2	7.5	8.1	8.1	8.0				
MAIN ST(21.5R)					FC95MR																			
4307871	21.775	32.060	C	2015	0012	CRACKING		7.0	7.0	7.0		10.0	10.0	10.0	10.0	10.0	10.0	9.5	9.5	8.2	6.5			
ANDERSON COLUMBIA CO., INC(2017)					SPRIDE			8.0	8.1	7.4		8.3	8.6	8.5	8.5	8.5	8.4	8.4	8.2	8.3	7.9			
47030000	0.000	3.226	C	1	1 55	CRACKING		10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0	9.0	9.0	9.0				
69			2	9.9	4000	RIDE		8.8	8.8	8.6	8.5	8.2	8.1	8.0	8.0	8.0	8.0	7.9	8.0	8.0				
BLOUNTSTOWN CITY LIMITS(0.0C)					FC3																			
4436471	0.051	3.226	C	2022	0012	CRACKING		9.0	9.0	9.0	9.0	9.0	9.0	8.0	8.0	8.0	7.0	10.0	10.0	10.0	8.5			
C. W. ROBERTS CONTRACTING, (2023)					SPRIDE			7.9	8.0	7.4	8.0	8.0	8.0	8.1	8.0	7.9	7.9	8.0	8.5	8.5	8.4	8.0		
47030000	3.226	3.572	C	1	1 55	CRACKING		10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0	9.0	9.0	9.0				
69			2	10.5	2048	RIDE		8.8	8.8	8.6	8.5	8.2	8.1	8.0	8.0	8.0	8.0	7.9	8.0	8.0				
NE VAN LIEROP RD(3.4R)					FC95																			
						CRACKING		9.0	9.0		10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	8.0	6.5			
(2016)						RIDE		7.9	8.0											6.5	6.1*			
4508161	3.216	11.157	C	2026	0012																			
47030000	3.572	5.502	C	1	1 55	CRACKING		10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0	9.0	9.0	9.0				
69			2	10.5	2048	RIDE		8.8	8.8	8.6	8.5	8.2	8.1	8.0	8.0	8.0	8.0	7.9	8.0	8.0				
MIKE STEVENS RD NE(3.6R)					FC3																			
2180561	0.000	11.156	C	1996	0012	CRACKING		9.0	9.0	9.0	9.0	9.0	9.0	8.0	8.0	8.0	7.5	7.5	7.5	7.0	4.5*			
ROBERTS C W CONTRACTING IN(1998)					S RIDE			7.9	8.0	7.5	7.9	7.8	8.0	8.0	8.0	8.0	7.9	8.0	7.9	8.0	7.6			
4508161	3.216	11.157	C	2026	0012																			
47030000	5.502	5.822	C	1	1 55	CRACKING		10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0	9.0	9.0	9.0				
69			2	10.5	2048	RIDE		8.8	8.8	8.6	8.5	8.2	8.1	8.0	8.0	8.0	8.0	7.9	8.0	8.0				
					FC95																			
						CRACKING		9.0	9.0		10.0	10.0	10.0	10.0	10.0	10.0	9.0	7.5	7.5	7.1	5.5*			
(2016)						RIDE		7.9	8.0											5.4*	5.0*			
4508161	3.216	11.157	C	2026	0012																			
47030000	5.822	11.157	C	1	1 55	CRACKING		10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0	9.0	9.0	9.0				
69			2	10.5	2048	RIDE		8.8	8.8	8.6	8.5	8.2	8.1	8.0	8.0	8.0	8.0	7.9	8.0	8.0				
CR 194(5.9L)					FC3																			
2180561	0.000	11.156	C	1996	0012	CRACKING		9.0	9.0	9.0	9.0	9.0	9.0	8.0	8.0	8.0	8.0	8.0	8.0	7.1	4.5*			
ROBERTS C W CONTRACTING IN(1998)					S RIDE			7.9	8.0	8.0	8.0	7.9	8.1	8.0	8.0	8.0	8.0	7.9	7.9	7.9	7.5			
4508161	3.216	11.157	C	2026	0012																			

*** INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
 *** INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
 @ INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
 2030 FORECASTED BY PAVEMARS (PMRS).

FLORIDA DEPARTMENT OF TRANSPORTATION**ALL SYSTEM PAVEMENT CONDITION FORECAST****PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN – 2026 - 2031, EXTRACTED ON 08/28/2025**

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

DISTRICT = 3 COUNTY = CALHOUN																							
RDWYID	BMP	EMP	RW	SYS	TYP	SPD	DISTRESS	SURVEYED YEAR															FUTURE
SR	US	G_BMP	G_EMP	LN	%T	AADT	RATINGS	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012			
INTERSECT	AT	(MP SIDE)				SURFTYPE	=====																
ITMSEG-P	W_BMP	W_EMP	RW	FY-P	WKMX-P																		
CONTRACTOR	(AGE	ONE YEAR)			ASTYPE			2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2030		
ITMSEG-F	W_BMP	W_EMP	RW	FY-F	WKMX-F																(PMRS)		
47040000	0.000	15.599	C	1	1	55	CRACKING	9.0	9.0	7.5	7.5	7.5	7.5	7.5	7.5		10.0	10.0	10.0	10.0			
73			2	16.1	1200		RIDE	8.5	8.4	8.4	8.2	7.7	7.6	7.4	7.3		8.6	8.5	8.6	8.6			
SR 71(0.0C)					FC95M																		
				(2009)			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	8.5	8.5	8.7	6.5		
							RIDE	8.6	8.6	8.1	8.3	8.1	8.4	8.3	8.3	8.2	8.1	8.1	8.0	7.9	7.5		
47040000	15.795	25.062	C	1	1	60	CRACKING	7.5	7.5	7.5	5.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.5			
73			2	16.6	2200		RIDE	8.3	8.2	8.3	7.9	8.7	8.5	8.5	8.4	8.3	8.4	8.3	8.3	8.3			
DEMONT RD(15.8R)					FC125																		
4039221	15.596	25.127	C	2003	0012		CRACKING	9.5	9.5	9.5	8.0	8.0	7.0	7.0	7.0	7.0	6.0*	6.0*	6.0*	4.9*	2.5*		
C. W. ROBERTS CONTRACTING,(2004)					SPRIDE			8.2	8.2	7.8	8.0	7.8	8.0	7.8	7.9	7.8	7.7	7.7	7.7	7.5	7.1		
4529361	15.795	25.062	C	2027	0012																		

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
 "*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
 "@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
 2030 FORECASTED BY PAVEMARS (PMRS).