

7020700 WET WEATHER PAVEMENT MARKINGS – OBSERVATION PERIOD AND CONTRACTORS WARRANTY
COMMENTS FROM INTERNAL/INDUSTRY REVIEW



Stefanie Maxwell
414-4314
stefanie.maxwell@dot.state.fl.us

Comments: (6-4-12)

I recommend that you add “longitudinal” in front of pavement markings at the highlighted locations below:

702-7 Observation Period and Contractor’s Warranty.

Longitudinal Pp pavement markings are subject to a 180- day observation period under normal traffic. The observation period will begin with the satisfactory completion and acceptance of the pavement marking work.

The **longitudinal** pavement markings shall show no signs of failure due to blistering, excessive cracking, chipping, discoloration, poor adhesion to the pavement, loss of reflectivity or vehicular damage. The retroreflectivity shall meet the initial requirements of 702-4.4. The Department reserves the right to check the color and retroreflectivity anytime prior to the end of the observation period.

Replace, at no expense to the Department, any **longitudinal** pavement markings that do not perform satisfactorily under traffic during the 180- day observation period.

Response:



D4 Construction

Comments: (6-26-12)

I don’t know that this change is needed. The Method of Measurement indicates that Wet Weather markings are limited to edgelines and lane lines which are always longitudinal.

Response:



Bert Woerner
386-943-5351
bert.woerner@dot.state.fl.us

Comments: (6-27-12)

We recommend not changing the wording to longitudinal. Not all pavement markings are longitudinal to the roadway such as stop bars and crosswalks.

Response:

