STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION

PAVEMENT EVALUATION CORING AND CONDITION DATA

Cored By: ARDAMAN & ASSOCIATES (OCHS / SKEWIS) Date: 3/22/20 - 3/24/20 Page: 1 of 1 Typical Section:

W.P.I. No.:				Name:	SR884 (COLONIAL BLVD) AT FOWLER STREET - THRU LANES						
Fin. Proj. ID:	436955-1-31-01			From:					Shoulder Type and Condition:	PAVED / FAIR	
F.A. Project No.:				To:					Inside:	NONE	
County:	LEE	SR No.:	N/A	Beg MP:	1.631	End MP:	1.821	Length:	1000 FT	Outside:	ASPHALT
Median Curbed (Y/N):	YES	Paved		Lawn	Other:					Curb & Gutter (Y/N);	YES

MAINLINE

CORE NO.	MILE POST	LANE	WP (Y/N)	PAVEMENT LAYER (IN.) FC4	S	T1	S		TOTAL ASPHALT THICKNESS (IN.)	BASE LR	CONC	ABC	SAHM	STABILIZED SUBGRADE	CRACK DEPTH (IN.)	TYPE	CLASS	EXTENT	PAVEMENT CONDITION	RUT DEPTH (IN.)	CROSS SLOPE (%)	COMMENTS
15	1.756	L1	Y	1.0	4.2	-	-		5.2			6.8							Poor			
16	1.809	L1	N	1.0	4.5	-	-		5.5			5.4							Fair			
17	1.772	L2	N	1.1	4	-	-		5.1			9.6							Poor			
18	1.772	L2	Y	0.9	3.7	-	-		4.6			9.9							Poor			
19	1.755	L3	N	1.2	5.1	-	-		6.3			10.2			1.0	B	II	M	Poor			
20	1.809	L3	Y	1.0	1.8	0.9	1.2		4.9			7.0			1.2	B	II	M	Poor			
37	1.697	R1	N	1.0	6.8	-	-		7.8			10.8							Poor			
38	1.656	R1	N	1.0	11.7	-	-		12.7			10.4		19					Poor			
39	1.678	R2	Y	0.7	5.3	-	-		6.0	12									Poor			
40	1.678	R2	Y	0.6	5.1	-	-		5.7	12									Poor			
41	1.695	R3	Y	0.9	3.9	-	-		4.8	15									Fair			
42	1.640	R3	N	0.8	3.7	-	-		4.5	15									Fair			
AVERAGE				***0.9***	***5.0***	***0.9***	***1.2***		***6.1***													

STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION

PAVEMENT EVALUATION CORING AND CONDITION DATA

Cored By: ARDAMAN & ASSOCIATES (OCHS / SKEWIS) Date: 3/22/20 - 3/24/20 Page: 1 of 1 Typical Section:

W.P.I. No.:				Name:	SR884 (COLONIAL BLVD) AT FOWLER STREET - WB TURN LANES						
Fin. Proj. ID:	436955-1-31-01			From:					Shoulder Type and Condition:	PAVED / FAIR	
F.A. Project No.:				To:					Inside:	NONE	
County:	LEE	SR No.:	N/A	Beg MP:	1.631	End MP:	1.821	Length: 1000 FT	Outside:	ASPHALT	
Median Curbed (Y/N):	YES	Paved		Lawn	Other:				Curb & Gutter (Y/N);	YES	

MAINLINE

CORE NO.	MILE POST	LANE	WP (Y/N)	PAVEMENT LAYER (IN.) F95	FC4	SP1F	S	S2	TOTAL ASPHALT THICKNESS (IN.)	BASE LR	CONC	ABC	SAHM	STABILIZED SUBGRADE	CRACK DEPTH (IN.)	TYPE	CLASS	EXTENT	PAVEMENT CONDITION	RUT DEPTH (IN.)	CROSS SLOPE (%)	COMMENTS
11	1.756	L1	Y	1.0	-	1.0	9.8	-	11.8	-		10.2		10					Good			INSIDE LEFT TURN LANE
12	1.809	L1	N	-	0.7	-	1.8	4.1	6.6	13.0		-							Fair			INSIDE LEFT TURN LANE
13	1.772	L1	Y	0.9	-	0.8	2.3	-	4.0	-		8.0							Fair			OUTSIDE LEFT TURN LANE
14	1.772	L1	N	1.2	-	1.0	2.6	-	4.8	-		6.7							Fair			OUTSIDE LEFT TURN LANE
21	1.758	L3	N	-	1.2	***1.3****	4.3	-	6.8			10.4							Poor			RIGHT TURN LANE / ***1.3" T MIX**
22	1.795	L3	Y	-	1.0	-	3.2	-	4.2			7.4							Fair			RIGHT TURN LANE
AVERAGE				***1.0***	***1.0***	***1.0***	***4.1***	***4.1***	***6.8***	***13.0***		***8.5***		***10***								

STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION

PAVEMENT EVALUATION CORING AND CONDITION DATA

Cored By: ARDAMAN & ASSOCIATES (OCHS / SKEWIS) Date: 3/22/20 - 3/24/20 Page: 1 of 1 Typical Section:

W.P.I. No.:				Name:	SR884 (COLONIAL BLVD) AT FOWLER STREET - EB TURN LANES						
Fin. Proj. ID:	436955-1-31-01			From:					Shoulder Type and Condition:	PAVED / FAIR	
F.A. Project No.:				To:					Inside:	NONE	
County:	LEE	SR No.:	N/A	Beg MP:	1.631	End MP:	1.821	Length:	1000 FT	Outside:	ASPHALT
Median Curbed (Y/N):	YES	Paved		Lawn	Other:					Curb & Gutter (Y/N);	YES

MAINLINE

CORE NO.	MILE POST	LANE	WP (Y/N)	PAVEMENT LAYER (IN.)					TOTAL ASPHALT THICKNESS (IN.)	BASE				STABILIZED SUBGRADE	CRACK				PAVEMENT CONDITION	RUT DEPTH (IN.)	CROSS SLOPE (%)	COMMENTS
				FC4	S	T1	S			LR	CONC	ABC	SAHM		DEPTH (IN.)	TYPE	CLASS	EXTENT				
33	1.698	R1	Y	0.9	3.1	1.0	3.5		8.5	-		10.2		13					Fair			EB LT1
34	1.697	R1	Y	0.9	2.5	1.2	5.0		9.6	-		10.1		12					Poor			EB LT1
35	1.668	R1	N	1.0	4.4	1.0	2.7		9.1	-		10.0		11	0.7	B	1B	M	Fair			EB LT2
36	1.640	R1	N	1.0	6.0	1.3	2.0		10.3	-		10.3		12					Good			EB LT2
AVERAGE				1.0	4.0	1.1	3.3															