TABLE 1
PAVEMENT CORE AND CONDITION SURVEY
SR 61 (THOMASVILLE HWY) FROM NORTH OF SR 63 (US 27) TO NORTH OF 9TH AVE
LEON COUNTY, FLORIDA

Cored by: EVERETT PUCKETT Date: 03/07/22 Page: 1 of 1 Typical Section No.:

Roadway Section: 55050000		Name: SR 61 (THOMASVILLE HWY)			Lanes: 2
Fin. Proj. ID: 219668-2-52-01		From: SR 63 (US 27/MONROE ST)			Shoulder Type and Condition: C&G
F. A. Proj. No.: - -		To: 9TH AVE			Inside: N/A
County: LEON	SR No.: 61	Beg MP: 0.386	End MP: 1.145	Lgth: 0.759	Outside: C&G
Median Curbed (Y / N): N	Paved: Y Lawn:				Curb & Gutter (Y / N): Y

				Pavement Layer (in.)									Base				Crack							
Core No.	Mile Post or Sta. No.	Lane	Wheel Path (Y / N)	FC-6	SP-9.5	S-1	T-2					Core Lgth. (in.)	LR	CONC			Depth (in.)	Type	Class	Extent	Pvmt Cond	Rut Depth (in.)	Cross Slope (%)	PROJECT COMMENTS
J-1	0.501	LITL	N	0.8	0.9							1.7		10.5			12.2	C	III	S	P			LT RUTTING, SEVERE BLOCK CRACKING
J-2	0.608	R1	Y	1.0	1.1							2.1		X			2.1	B	II	M	P			SEV RUTTING, MOD ALLIGATOR CRACKING
J-3	0.711	LITL	N	0.9	1.2							2.1		X			2.1	B	III	M	P			LT RUTTING, SEV TRANSVERSE CRACKING
J-4	0.871	L1	N	0.7	0.6	0.5	1.4					3.2		5.5			3.2	A	II	M	F			LT RUTTING, MODERATE BLOCK CRACKING
J-5	1.001	LOTL	N	1.0	0.7	0.9	1.6					4.2	12.0				0.0	A	IB	L	F			MOD RUTTING
J-6	1.124	CO	N	1.3	0.8		2.3					4.4	12.0				4.4	B	II	L	F			MOD LONGITUDINAL CRACKING
J-7	0.961	R1	Y	0.6	1.0							1.6		7.4			9.0	B	III	S	P			MOD RUTTING, SEVERE BLOCK CRACKING