STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION

PAVEMENT EVALUATION CORING AND CONDITION DATA

Cored by: Elipsis Engineering & Consulting | Date: 08/27/23 | Page 1 of 1 | Typical Section No.: 11470-000 & 11470-040

W.P.I. No.:		Name: SR 91 Pavement Cracking Investigation MM 287.5 to 288.5			Lanes: L2, OR, RAMP
Fin. Proj. ID: 441322-1-52-01		From:			Shoulder Type and Condition: PAVED
F.A. Proj. No.:		To:			Inside: PAVED
County: Lake	SR No.: 91	Beg MP: 13.440	End MP: 14.511	Length 1.071	Outside: PAVED
Median Curbed (Y / N):	Paved, Lawn, Other:				Curb & Gutter (Y / N): N

Core No.	Mile Marker / Mile Post	Lane	Wheel Path	Pavement Layer Type (in.) Top OTHR	Top FC5	SP1F	SP2F	ARMI	S3							Core Lgth (in.)	Base LR		Total	Stabilized Subgrade Yes / No	Thickness	Crack Depth (in.)	Full Depth	Type	Class	Extent	Pvmt Cond	Rut Depth (in.)	Cross Slope (%)	Cross Slope Direction	Comments	Latitude	Longitude
1	14.511	L2	N		0.7	2.5	1.3	0.1	1.9							6.5	10.4		10.4								F					28.67277	-81.84846
2	14.430	L2	Y		0.6	1.1	1.1	0.1	1.6							4.5	10.0		10.0			4.5	Y	ST	I	L	P				Limerock Pumping 1.8' long crack	28.67218	-81.84730
3	14.388	L2	N		0.6	0.9	2.3	0.1								3.9	9.6		9.6								P					28.67189	-81.84671
4	14.388	L2	Y	0.9	0.8	1.2	2.1									5.0	9.5		9.5								P				Patched area, 3.5" crack from bottom of core	28.67189	-81.84671
5	14.383	L2	N		0.4	1.1	2.9	0.2								4.6	9.7		9.7								P					28.67185	-81.84665
6	14.383	L2	Y	1.9	0.8	1.3	1.8									5.8	8.2		8.2								P				Patched area, 3.9" crack from bottom of core	28.67185	-81.84665
7	14.257	L2	Y		0.8	6.1										6.9	10.4		10.4								F					28.67090	-81.84487
8	14.100	L2	N		0.8	7.2										8.0	23.0		23.0								F					28.66979	-81.84269
9	13.600	L2	N		0.7	8.1										8.8	9.6		9.6								F					28.66613	-81.83549
10	13.440	OR	N			2.5										2.5	13.0		13.0								G					28.66524	-81.83302
11	13.515	OR	N			2.2										2.2	12.9		12.9			2.2	Y	SL	II	S	P				8.0' long crack	28.66580	-81.83406
12	13.540	OR	N			1.7										1.7	14.1		14.1								G					28.66598	-81.83443
13	0.074	RAMP	Y		0.7	1.7										2.4	7.6		7.6			2.4	Y	ST	I	L	P				Limerock Pumping, 0.58' long crack Exit 289 SB SR 91 to US 27, Sect # 11470-040	28.67767	-81.85729
14	0.102	RAMP	Y		0.8	2.2										3.0	8.5		8.5			3.0	Y	ST	I	L	P				Limerock Pumping, 1.5' long crack Exit 289 SB SR 91 to US 27, Sect # 11470-040	28.67737	-81.85697
15	0.136	RAMP	Y		0.7	1.9										2.6	8.9		8.9			2.6	Y	ST	I	L	P				Limerock Pumping, 1.5' long crack Exit 289 SB SR 91 to US 27, Sect # 11470-040	28.67701	-81.85660