STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION

PAVEMENT EVALUATION CORING AND CONDITION DATA

Cored by: H Peach | Date: 04/18/23 | Page 2 of 6 | Typical Section No.:

W.P.I. No.:		Name:	New Alignment of Suncoast Parkway - 3B	Lanes:	2
Fin. Proj. ID:	442764-3	From:	W Belfast St	Shoulder Type and Condition:	
F.A. Proj. No.:		To:	SR 55	Inside:	
County:	Citrus	SR No.:	W Dunnellon Rd	Beg MP:	End MP: Length
Outside:	Asphalt & Grass				
Median Curbed (Y / N):		Paved, Lawn, Other:	N/A	Curb & Gutter (Y / N):	N

Core No.	Mile Post or Sta. No.	Lane	Wheel Path	Pavement Layer Type (in.) Top / FC5	SP2C	SP2F	S3	S1	S3							Core Lgth (in.)	Base LR		Total	Stabilized Subgrade Yes / No	Thickness	Crack Depth (in.)	Full Depth	Type	Class	Extent	Pvmt Cond	Rut Depth (in.)	Cross Slope (%)	Cross Slope Direction	Comments	Latitude	Longitude
3		R1	Y		1.3	1.1	1.4									3.8	8.0		8.0								F					28.97622	-82.61627
4		L1	Y		1.5	1.0	0.5									3.0	8.0		8.0								F					28.97497	-82.61792
5		R1	Y		1.4	0.6		1.0	0.6							3.6	9.0		9.0								F					28.97078	-82.62183
6		L1	Y		1.5	1.2		0.7	0.7							4.1	8.0		8.0								F					28.97012	-82.62331
7		R1	Y		1.6	1.0		1.2	0.9							4.7	8.0		8.0								F					28.97004	-82.63149
8		L1	Y		2.4			0.8	0.6							3.8	8.0		8.0								F					28.97005	-82.63355