STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION

# PAVEMENT EVALUATION CORING AND CONDITION DATA

Cored by: H Peach | Date: 04/18/23 | Page 1 of 6 | Typical Section No.:

| | | | |
|---|---|---|---|
| W.P.I. No.: | Name: New Alignment of Suncoast Parkway - 3B | | Lanes: 2 |
| Fin. Proj. ID: 442764-3 | From: W Edgar Earl Loop | | Shoulder Type and Condition: |
| F.A. Proj. No.: | To: N Obsidian Circle | | Inside: |
| County: Citrus | SR No.: Emerald Oaks | Beg MP: / End MP: / Length | Outside: Grass |
| Median Curbed (Y / N): | Paved, Lawn, Other: N/A | | Curb & Gutter (Y / N): N |

| Core No. | Mile Post or Sta. No. | Lane | Wheel Path | Pavement Layer Type (in.) Top / FC5 | T3 | T1 | | | | | | | | | | Core Lgth (in.) | Base LR | | Total | Stabilized Subgrade Yes / No | Thickness | Crack Depth (in.) | Full Depth | Type | Class | Extent | Pvmt Cond | Rut Depth (in.) | Cross Slope (%) | Cross Slope Direction | Comments | Latitude | Longitude |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | | R1 | Y | | 0.8 | 1.3 | | | | | | | | | | 2.1 | 6.0 | | 6.0 | | | | | | | | F | | | | | 28.95259 | -82.59961 |
| 2 | | L1 | Y | | 1.1 | 1.3 | | | | | | | | | | 2.4 | 6.0 | | 6.0 | | | | | | | | F | | | | | 28.95268 | 82.60106 |