FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

DISTRICT = 3 COUNTY = GULF

RDWYID / SR / US / INTERSECT AT (MP|SIDE) / CONTRACTOR (AGE_ONE YEAR)	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW	SYS	TYP	SPD	LN	%T	AADT	SURFTYPE	DISTRESS RATINGS	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	FUTURE 2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2031 (PMRS)
51001000	0.000	3.500	C	1	1	45					CRACKING	10.0	10.0	8.5	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0													
30E			2	11.2		3000					RIDE	8.0	8.0	8.0	7.3	7.1	6.8	6.7	6.8	6.7	6.8	6.7	6.6	6.5													
SR-30A(0.0R)						FC95																															
											CRACKING	7.0	5.5*	5.5*	10.0	10.0	10.0		10.0	10.0	10.0	10.0	8.6	8.1	6.5											
							(2021)				RIDE	6.5	6.5	5.6	8.4	8.3	8.3		8.0	7.7	7.8	7.6	7.4	7.0	6.6											
51001000	3.500	4.066	C	1	1	45					CRACKING	10.0	10.0	10.0	10.0	10.0	9.0	9.0	6.5	6.5	6.5	6.5	6.5	6.5													
30E			2	11.2		3000					RIDE	7.2	7.3	7.3	7.1	7.7	6.7	6.5	6.7	6.7	6.6	6.8	6.7	6.7													
						FC95																															
											CRACKING	6.5	6.5	6.5	10.0	10.0	10.0		10.0	10.0	10.0	10.0	10.0	10.0	8.5											
							(2021)				RIDE	6.5	6.5	6.3	8.4	8.3	8.3		7.4	7.3	7.3	7.3	7.3	7.2	6.8											
51001000	4.066	4.343	C	1	1	45					CRACKING	7.0	7.0	5.5*	5.5*	5.5*	5.5*	5.5*	6.0*	10.0	10.0	10.0	10.0	10.0													
30E			2	11.2		3000					RIDE	8.1	8.0	7.9	7.5	7.4	7.0	7.0	7.0	8.8	8.8	8.4	8.3	8.3													
						FC95																															
4134411	4.142	5.342	C	2008		0221					CRACKING	10.0	10.0	9.0	8.5	8.5	7.5		7.0	7.0	6.5	6.5	6.7	8.4	6.5											
C. W. ROBERTS CONTRACTING,			(2009)								RIDE	8.3	8.3	8.2	8.2	8.3	8.0		7.2	7.0	7.0	6.9	6.8	6.8	6.4											
4565871	4.066	8.716	C	2029		0012																															
51001000	4.343	4.596	C	1	1	45					CRACKING	7.0	7.0	5.5*	5.5*	5.5*	5.5*	5.5*	6.0*	10.0	10.0	10.0	10.0	10.0													
30E			2	11.2		3000					RIDE	8.1	8.0	7.9	7.5	7.4	7.0	7.0	7.0	8.8	8.8	8.4	8.3	8.3													
						FC95																															
											CRACKING	10.0	10.0	9.0	8.5	8.5	7.5		7.0	7.0	6.5	6.5	6.7	10.0	8.5											
							(2026)				RIDE	8.3	8.3	8.2	8.2	8.3	8.0		7.2	7.0	7.0	6.9	6.8	6.6	6.2											
4565871	4.066	8.716	C	2029		0012																															
51001000	4.596	8.716	C	1	1	45					CRACKING	3.5*	0.0*	0.0*	0.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0													
30E			2	11.2		3000					RIDE	5.9*	5.5*	5.5*	4.5*	8.4	8.1	8.1	8.0	7.7	7.8	7.8	7.5	7.5													
COVE RD(5.0R)						FC125																															
4067351	5.318	8.690	C	2004		0221					CRACKING	10.0	10.0	10.0	8.5	8.5	7.5	7.5	7.0	7.0	6.5	6.5	6.7	6.5	4.5*											
C. W. ROBERTS CONTRACTING,			(2005)								SPRIDE	7.4	7.3	7.1	7.2	7.3	6.9	7.0	7.2	7.0	7.0	6.9	6.8	6.4	6.0											
4565871	4.066	8.716	C	2029		0012																															
51010000	0.000	0.988	C	1	1	55					CRACKING	9.0	9.0	6.5	4.5*	4.5*	4.5*	4.5*	4.5*	10.0	10.0	10.0	10.0	10.0													
30 98			2	7.8		8400					RIDE	7.5	8.2	8.2	7.3	7.3	6.9	6.8	6.8	8.8	8.8	8.7	8.6	8.6													
SR-30A(0.0L)						FC95																															
4153741	0.038	0.981	C	2008		0012					CRACKING	10.0	10.0	10.0	8.5	8.5	8.5	8.5	8.5	8.5	8.5	8.5	7.0	7.3	5.5*											
C. W. ROBERTS CONTRACTING,			(2009)								SPRIDE	8.5	8.6	8.5	8.4	8.4	8.2	8.2	7.9	7.7	7.9	7.9	7.8	8.1	7.7											
51010000	0.988	1.312	C	1	7	45					CRACKING	9.0	9.0	6.5	4.5*	4.5*	4.5*	4.5*	4.5*	10.0	10.0	10.0	10.0	10.0													
30 98			2	14.3		9100					RIDE	7.5	8.2	8.2	7.3	7.3	6.9	6.8	6.8	8.8	8.8	8.7	8.6	8.6													
DUPONT DR(1.0R)						FC95																															
											CRACKING	10.0	10.0	10.0	8.5	8.5	8.5	8.5	8.5	8.5	8.5	8.5	7.0	10.0	8.5											
							(2026)				RIDE	8.5	8.6	8.5	8.4	8.4	8.2	8.2	7.9	7.7	7.9	7.9	7.8	7.1	6.7											
51010000	1.312	1.706	C	1	1	45					CRACKING	9.0	9.0	6.5	4.5*	4.5*	4.5*	4.5*	4.5*	10.0	10.0	10.0	10.0	10.0													
30 98			2	14.3		9100					RIDE	7.5	8.2	8.2	7.3	7.3	6.9	6.8	6.8	8.8	8.8	8.7	8.6	8.6													
FOURTEENTH ST(1.4R)						FC95																															
4153741	1.175	1.706	C	2008		0012					CRACKING	10.0	10.0	10.0	8.5	8.5	8.5	8.5	8.5	8.5	8.5	8.5	7.0	7.9	6.0*											
C. W. ROBERTS CONTRACTING,			(2009)								SPRIDE	8.5	8.6	8.5	8.4	8.4	8.2	8.2	7.9	7.7	7.9	7.9	7.8	7.6	7.2											
4508081	1.291	3.383	C	2026		0012																															
51010000	1.706	3.383	C	1	1	35					CRACKING	8.5	8.5	7.5	7.5	7.5	7.0	7.0	6.5	5.5*	5.5*		10.0	10.0													
30 98			2	7.8		11200					RIDE	7.7	7.3	7.5	6.7	6.6	6.2	6.3	6.2	5.9	6.0		8.0	7.4													
NINTH ST(1.8R)						FC125M																															
											CRACKING	10.0	10.0	10.0	8.5	8.5	7.5	7.0	6.0*	6.0*	6.0*	6.0*	6.0*	6.0*	4.0*											
							(2012)				RIDE	7.4	7.4	7.6	7.5	7.6	7.4	7.3	7.2	7.1	6.9	6.9	6.8	6.9	6.5											
4508081	1.291	3.383	C	2026		0012																															
51010000	3.876	5.295	C	1	1	55					CRACKING	10.0	10.0	10.0	10.0	10.0	8.5	10.0	10.0	7.0	7.0	7.0	7.0	7.0													
30 98			2	8.3		10800					RIDE	8.8	8.8	8.7	8.4	8.3	8.1	7.8	8.0	7.9	7.9	7.8	7.6	7.6													
DOLPHIN ST(4.0R)						FC95MR																															
4307781	4.111	4.958	C	2016		0012					CRACKING	7.0	7.0	6.0*		10.0	10.0	9.0	9.0	9.0	9.0	9.0	8.1	7.9	6.0*											
C. W. ROBERTS CONTRACTING,			(2018)								SPRIDE	7.5	7.5	7.3		8.2	8.1	8.0	7.9	7.9	7.9	7.8	7.7	7.7	7.3											
4546231	3.876	5.295	C	2028		0012																															
51010000	8.744	9.326	C	1	1	45					CRACKING	10.0	10.0	10.0	10.0	10.0	8.5		8.0	7.0	7.0	7.0	7.0	7.0													
30 98			2	7.8		8600					RIDE	8.8	8.8	8.7	8.4	8.3	8.1		8.3	8.2	8.1	8.0	8.0	7.5													
PINE ST(8.8R)						FC3																															
2190401	4.092	11.607	C	1999		0012					CRACKING	6.5	6.5	6.5	6.5	6.5	6.5	6.5	5.5*	5.5*	5.5*	3.5*	3.5*	3.5*	1.0*											
FLORIDA ASPHALT PAVING COM			(2001)								SPRIDE	7.9	7.7	7.7	7.6	7.5	7.3	7.5	7.4	7.1	7.2	7.3	7.1	6.8	6.4											
4335692	8.744	11.633	C	2025		0012																															

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

---------- DISTRICT = 3 COUNTY = GULF ----------

RDWYID / SR / US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW	SYS	TYP	SPD	AADT	DISTRESS / RATINGS / SURFTYPE / WKMX-P / ASTYPE / WKMX-F	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	FUTURE 2031 (PMRS)
51010000	9.326	11.070	C	1	1	45		CRACKING	10.0	10.0	10.0	10.0	10.0	8.5		8.0	7.0	7.0	7.0	7.0	10.0	
30 98			2	7.8			8600	RIDE	8.8	8.8	8.7	8.4	8.3	8.1		8.3	8.2	8.1	8.0	8.0	8.6	
MAGELLAN ST(9.4R)								FC95														
4269571	8.744	11.633	C	2012			0012	CRACKING	10.0	10.0	8.5	8.5	8.5	7.5	7.0	5.5*	5.5*	5.5*	5.5*	5.4*	5.1*	3.0*
ANDERSON COLUMBIA CO., INC(2013)								RIDE	8.5	8.4	8.3	8.3	8.2	8.0	8.1	8.0	7.8	7.9	7.8	7.8	7.6	7.2
4335692	8.744	11.633	C	2025			0012															
51010000	11.070	11.633	C	1	1	45		CRACKING	10.0	10.0	10.0	10.0	10.0	8.5		8.0	7.0	7.0	7.0	7.0	7.5	
30 98			2	7.8			8600	RIDE	8.8	8.8	8.7	8.4	8.3	8.1		8.3	8.2	8.1	8.0	8.0	7.5	
FRYER LN(11.1R)								FC3														
2190401	4.092	11.607	C	1999			0012	CRACKING	7.5	7.5	6.5	6.5	6.5	6.5	6.0*	4.0*	4.0*	4.0*	4.0*	4.0*	4.0*	1.5*
FLORIDA ASPHALT PAVING COM(2001)								SPRIDE	7.3	7.3	7.1	7.1	7.1	6.9	7.0	6.8	6.9	6.8	6.7	6.7	6.6	6.2
4335692	8.744	11.633	C	2025			0012															
51011000	0.000	3.594	C	1	1	55		CRACKING									10.0	10.0	10.0	10.0	10.0	
30 98			2	7.8			9600	RIDE									8.7	8.7	8.6	8.5	8.2	
SURVEYED MARKER(0.0C)								FC125														
								CRACKING	10.0	10.0	9.0	9.0	9.0	8.5	8.5	7.5	7.5	6.0*	5.5*	5.9*	5.3*	3.5*
		(2009)						RIDE	8.2	8.1	8.1	8.1	8.0	7.7	7.8	7.7	7.6	7.7	7.5	7.5	7.3	6.9
4546231	0.000	3.594	C	2028			0012															
51020000	0.000	0.415	R	1	4	35		CRACKING	4.9*	4.4*	4.8*	5.4*		8.5	8.4	6.7	6.3*	7.8	7.7	7.2	8.1	
71			2	10.9			4600	RIDE	5.1*	5.3*	5.0*	4.5*		6.7	6.3	6.5	6.3	6.2	5.1*	5.6	6.3	
C C SIMMS PKWY(0.0C)								LDG														
4090041	0.000	0.413	C	2004			0227	CRACKING	7.9	7.9	7.8	7.7	7.8	7.8	7.5	7.3	6.1*	5.8*	5.7*	5.7*	6.1*	5.5*
KIEWIT INFRASTRUCTURE SOUT(2006)								RIDE	5.9	6.2	6.7	6.6	6.9	6.2	6.5	6.5	6.4	6.2	6.2	6.2	6.0	5.9
4307941	0.006	0.419	C	2026			0012															
51020000	0.415	1.112	R	1	1	35		CRACKING	10.0	10.0	10.0	10.0	8.5	8.5	8.5	8.5	7.5	7.5	7.0	7.0	7.0	
71			2	10.9			3400	RIDE	7.4	7.4	6.9	6.8	6.5	6.4	6.1	6.4	6.4	6.3	6.5	6.4	6.4	
GARRISON AVE(0.5C)								FC95MR														
4193051	0.419	1.112	C	2014			0012	CRACKING	7.0	6.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	8.8	7.0
C. W. ROBERTS CONTRACTING,(2016)								RIDE	6.1	6.0	8.1	8.0	8.0	7.9	8.0	7.8	7.9	7.7	7.7	7.8	7.6	7.2
51020000	1.112	6.799	C	1	1	60		CRACKING	10.0	10.0	8.5	8.5	7.5	7.5	7.5	7.0	6.0*	6.0*	6.0*	6.0*	6.0*	
71			2	10.9			3400	RIDE	8.5	8.5	8.4	8.0	7.9	7.7	7.6	7.7	7.5	7.4	7.6	7.4	7.4	
CHEMICAL DR(1.1R)								FC95MR														
4193051	1.112	6.799	C	2014			0012	CRACKING	6.0*	6.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.1	9.5	8.0
C. W. ROBERTS CONTRACTING,(2016)								RIDE	7.2	7.1	8.6	8.5	8.5	8.5	8.4	8.3	8.3	8.2	8.2	8.2	8.0	7.6
51020000	7.140	23.381	C	1	1	60		CRACKING		10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	7.0	7.0	7.0	
71			2	11.2			4900	RIDE		8.8	8.8	8.6	8.5	8.4	8.3	8.4	8.3	8.2	8.2	7.8	7.8	
SEALEY RD(7.2L)								FC95MR														
4307891	12.090	23.381	C	2018			0012	CRACKING	7.0	6.5	6.5	6.0*	6.0*	5.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5
C. W. ROBERTS CONTRACTING,(2020)								SPRIDE	7.7	7.4	7.6	7.5	7.6	7.3	8.5	8.4	8.4	8.4	8.4	8.4	8.3	7.9
51020000	23.381	24.561	C	1	1	35		CRACKING	8.5	8.5	8.5	8.5	7.0	5.5*	5.0*	6.5	5.5*	5.5*	10.0	10.0	10.0	
71			2	8.7			6600	RIDE	8.4	8.3	8.2	7.7	7.7	7.2	7.1	7.9	7.7	7.6	8.9	8.7	8.7	
E ORANGE AVE(23.4R)								FC95MR														
4192931	23.367	24.584	C	2010			0012	CRACKING	10.0	10.0	10.0	8.5	8.5	8.5	8.5	7.5	7.5	7.5	7.0	5.5*	6.3*	4.5*
C. W. ROBERTS CONTRACTING,(2011)								SPRIDE	8.7	8.7	8.5	8.5	8.4	8.4	8.4	8.2	8.1	8.1	8.1	8.0	7.9	7.5
4546281	23.367	24.584	C	2028			0012															
51020000	24.561	30.422	C	1	1	55		CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	8.5	8.5	8.5	
71			2	10.5			3407	RIDE	9.0	9.0	9.0	8.7	8.7	8.6	8.5	8.6	8.6	8.4	8.5	8.3	8.1	
BRITT AVE(24.6L)								FC125M														
4307892	27.451	30.422	C	2024			0012	CRACKING	8.5	8.5	8.5	7.5	7.5	6.5	6.5	6.0*	6.0*	6.0*	6.0*	10.0	10.0	8.5
ROBERTS AND ROBERTS, INC. (2025)								SPRIDE	8.0	7.6	7.9	7.7	7.9	7.7	7.6	7.4	7.3	7.1	7.1	8.5	8.4	8.0
51020000	0.415	1.112	L	1	1	35		CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.5	8.0	7.0	6.5	6.5	6.5	
71			2	10.9			3400	RIDE	7.4	7.7	7.4	7.3	7.2	6.7	6.7	6.7	6.8	6.6	6.4	6.3	6.2	
GARRISON AVE(0.5C)								FC95MR														
4193051	0.419	1.112	C	2014			0012	CRACKING	6.5	6.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	8.6	8.6	7.0
C. W. ROBERTS CONTRACTING,(2016)								RIDE	6.2	6.1	8.1	8.1	8.1	7.9	7.9	7.9	7.8	7.6	7.7	7.5	7.4	7.0
51020000	0.000	0.415	L	1	4	35		CRACKING	4.7*	3.4*	3.8*	3.5*		8.9	8.9	7.9	6.9	8.5	8.4	8.7	8.4	
71			2	10.9			4600	RIDE	4.9*	4.8*	4.3*	4.0*		6.3	5.5	6.0	5.3*	5.9	5.4*	5.6	5.8	
C C SIMMS PKWY(0.0C)								LDG														
								CRACKING	8.5	8.3	8.5	8.3	8.2	8.2	7.6	7.6	6.9	6.6	6.7	6.6	6.6	6.0*
		(2010)						RIDE	5.8	5.9	6.2	6.1	6.5	5.9	6.0	5.8	5.6	5.6	5.9	5.5	5.5	5.4*
4307941	0.006	0.419	C	2026			0012															

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

---------- DISTRICT = 3 COUNTY = GULF ----------

RDWYID / SR / US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW	SYS	TYP	SPD	AADT	DISTRESS / RATINGS / SURFTYPE / ASTYPE / WKMX-P / WKMX-F	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	FUTURE 2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2031 (PMRS)
51030000	0.000	5.140	C	1	1	60		CRACKING	10.0	10.0	10.0	10.0	10.0	8.5	8.5	7.5	6.5	6.5	6.5	6.5	6.5													
22			2	9.2			3000	RIDE	8.9	8.8	8.8	8.5	8.5	8.3	8.3	8.3	8.1	8.1	7.8	7.6	7.3													
NO NAME(2.3R)								FC125																											
4246201	0.000	5.376	C	2014			0012	CRACKING	6.5	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	8.8	8.6	7.0												
C. W. ROBERTS CONTRACTING,(2015)								RIDE	7.0	8.8	8.7	8.7	8.7	8.6	8.6	8.6	8.5	8.4	8.5	8.4	8.4	8.0												
4546311	0.000	12.138	C	2028			0012																												
51030000	5.140	5.639	C	1	1	60		CRACKING	10.0	10.0	10.0	10.0	10.0	8.5	8.5	7.5	6.5	6.5	6.5	6.5	6.5													
22			2	9.2			3000	RIDE	8.9	8.8	8.8	8.5	8.5	8.3	8.3	8.3	8.1	8.1	7.8	7.6	7.3													
JARRETT DANIELS RD(5.3R)								FC125M																											
								CRACKING	6.5	10.0	10.0	10.0	10.0	8.5	8.0	8.0	7.0	7.0	7.0	10.0	10.0	8.5												
				(2025)				RIDE	7.0	8.6	8.4	8.4	8.4	8.3	8.3	8.2	8.3	8.2	8.3	7.6	7.7	7.3												
4546311	0.000	12.138	C	2028			0012																												
51030000	5.639	12.174	C	1	1	60		CRACKING	8.5	8.5	8.5	8.5	8.5	8.5	8.5	8.5	8.5	8.5	7.5	7.5	10.0													
22			2	9.2			3000	RIDE	8.8	8.7	8.7	8.4	8.4	8.2	8.3	8.3	8.3	8.3	8.3	8.2	8.5													
SHORTY KEMP RD(6.1L)								FC95MR																											
4216411	5.418	12.136	C	2012			0012	CRACKING	10.0	10.0	10.0	10.0	10.0	8.5	8.0	8.0	7.0	7.0	7.0	7.0	6.5	4.5*												
ANDERSON COLUMBIA CO., INC(2013)								SPRIDE	8.7	8.6	8.4	8.4	8.4	8.3	8.3	8.2	8.3	8.2	8.3	8.2	8.1	7.7												
4546311	0.000	12.138	C	2028			0012																												
51070000	0.000	9.199	C	1	1	60		CRACKING	10.0	10.0	10.0	8.5	8.5	8.5	8.5	8.5	7.5	7.5	6.5	6.5	6.5													
30 98			2	10.6			2623	RIDE	8.7	8.5	8.5	7.9	8.0	7.8	7.8	7.9	7.9	7.9	7.9	7.8	7.8													
FORESTRY STATION ENT(1.2C)								FC95MR																											
4307811	0.000	4.686	C	2016			0012	CRACKING	6.5	6.5		10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	8.5	7.0												
C. W. ROBERTS CONTRACTING,(2017)								SPRIDE	7.6	7.6		8.7	8.6	8.5	8.3	8.3	8.2	8.2	8.2	8.0	8.1	7.7												
51502000	5.803	12.464	C	1	1	55		CRACKING	8.5	8.5	7.0	7.0	7.0	7.0	7.0	7.0	6.0*	6.0*	6.0*	6.0*	6.0*													
30A			2	11.2			4700	RIDE	8.6	8.5	8.5	7.9	7.8	7.5	7.5	7.5	7.4	7.3	7.1	7.0	6.8													
CAPE SAN BLAS(5.8L)								FC95MR																											
								CRACKING		10.0	10.0	10.0	10.0	9.0	9.0	9.0	9.0	8.5	8.5	8.3	7.9	6.0*												
				(2015)				RIDE		8.8	8.6	8.4	8.4	8.1	8.0	7.9	7.8	7.8	7.8	7.7	7.6	7.2												

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).