FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

DISTRICT = 3 COUNTY = JACKSON

RDWYID / SR / US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW	SYS	TYP	SPD	%T / FY-P / FY-F	AADT / WKMX-P / WKMX-F	DISTRESS RATINGS / SURFTYPE / ASTYPE	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	FUTURE 2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2031 (PMRS)
53002000	0.000	10.256	R	4	1	70			CRACKING	9.0	8.5	7.0	5.5*	3.5*	1.0*	0.0*		10.0	10.0	10.0	10.0	10.0													
8 I10	126.8	137.1	2	28.9				27125	RIDE	8.9	8.7	8.7	7.9	7.6	7.3	7.0		8.6	8.5	8.5	8.5	8.5													
								FC5M																											
4152581	3.073	9.623	C	2006				0012	CRACKING	10.0	9.0	9.0	9.0	9.0	9.0	9.0	6.5	6.5	6.5	6.5	6.5	6.5													3.5*
ANDERSON COLUMBIA CO., INC(2009)									SPRIDE	8.4	8.3	8.6	8.6	8.6	8.8	8.8	8.9	8.8	8.7	8.7	8.7	8.7													8.6
4506911	0.000	9.684	C	2026				0012																											
53002000	10.256	19.468	R	4	1	70			CRACKING	8.5	7.5	7.0	6.5	5.5*	5.5*	5.5*	10.0	10.0	10.0	10.0	10.0	10.0													
8 I10	137.1	146.3	2	33.3				26500	RIDE	8.9	8.9	8.8	8.2	8.2	8.0	8.0	8.6	8.7	8.6	8.6	8.6	8.6													
								FC5M																											
4456351	10.260	19.486	R	2023				0012	CRACKING	10.0	9.0	9.0	8.0	8.0	6.5	4.5*	3.5*	3.5*	3.5*	3.5*	10.0	10.0													9.0
ANDERSON COLUMBIA CO., INC(2025)									SPRIDE	8.5	8.5	8.7	8.7	8.7	8.9	9.0	9.0	8.9	8.9	8.7	8.8	8.8													8.7
53002000	19.468	27.046	R	4	1	70			CRACKING		10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0													
8 I10	146.3	153.8	2	36.0				24000	RIDE		9.0	8.9	8.4	8.6	8.5	8.6	8.5	8.5	8.3	8.3	8.1	8.3													
								FC5M																											
4327401	19.468	25.224	C	2017				0012	CRACKING	9.0	7.5	6.5	6.5		10.0	10.0	10.0	10.0	10.0	10.0	8.8	8.8													7.0
ANDERSON COLUMBIA CO., INC(2019)									SPRIDE	8.0	7.9	8.2	8.2		8.9	8.9	9.0	9.0	8.9	8.9	8.9	8.9													8.8
53002000	27.046	33.260	R	4	1	70			CRACKING		10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0													
8 I10	153.8	160.1	2	32.7				21500	RIDE		9.0	8.9	8.4	8.6	8.5	8.6	8.6	8.6	8.5	8.4	8.4	8.3													
								FC5M																											
4327402	27.018	33.260	C	2017				0012	CRACKING	10.0	9.0	9.0	8.0	8.0		10.0	10.0	10.0	10.0	10.0	9.5	8.5													7.0
ANDERSON COLUMBIA CO., INC(2020)									SPRIDE	8.2	8.2	8.4	8.4	8.4		9.0	9.1	9.0	9.0	9.0	9.0	9.0													8.9
53002000	27.046	33.260	L	4	1	70			CRACKING		10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0													
8 I10	153.8	160.1	2	32.7				21500	RIDE		9.0	9.0	8.4	8.5	8.4	8.6	8.6	8.5	8.4	8.3	8.3	8.3													
								FC5M																											
4327402	27.018	33.260	C	2017				0012	CRACKING	8.5	7.0	7.0	6.5	6.5		10.0	10.0	10.0	10.0	10.0	9.0	8.6													7.0
ANDERSON COLUMBIA CO., INC(2020)									SPRIDE	8.2	8.0	8.3	8.3	8.3		9.1	9.1	9.1	9.1	9.1	9.1	9.1													9.0
53002000	19.468	27.046	L	4	1	70			CRACKING		10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0														
8 I10	146.3	153.8	2	36.0				24000	RIDE		9.0	9.0	8.4	8.5	8.4	8.4	8.4	8.3	8.2	8.0	7.9	7.8													
								FC5M																											
4327401	19.468	25.224	C	2017				0012	CRACKING	8.0	8.0	6.5	4.5*		10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0													7.0
ANDERSON COLUMBIA CO., INC(2019)									SPRIDE	7.8	7.5	8.0	8.0		9.0	8.9	9.0	9.0	9.0	8.9	8.9	8.9													8.8
53002000	10.256	19.468	L	4	1	70			CRACKING	8.5	7.5	7.0	6.5	5.5*	5.5*	5.5*	10.0	10.0	10.0	10.0	10.0	10.0													
8 I10	137.1	146.3	2	33.3				26500	RIDE	8.8	8.9	8.6	8.4	8.3	8.2	8.1	8.4	8.7	8.7	8.6	8.5	8.5													
								FC5M																											
4456351	10.260	19.486	L	2023				0012	CRACKING	10.0	9.0	9.0	9.0	9.0	7.5	6.5	6.5	4.5*	4.5*	4.5*	10.0	10.0													9.0
ANDERSON COLUMBIA CO., INC(2025)									SPRIDE	8.4	8.3	8.6	8.6	8.6	8.9	8.9	9.0	8.9	8.7	8.6	8.9	8.9													8.8
53002000	0.000	10.256	L	4	1	70			CRACKING	9.0	8.5	7.0	5.5*	3.5*	1.0*	0.0*		10.0	10.0	10.0	10.0	10.0													
8 I10	126.8	137.1	2	28.9				27125	RIDE	9.0	8.8	8.7	7.7	7.2	6.7	6.5		8.5	8.5	8.5	8.4	8.4													
								FC5M																											
4152581	3.073	9.623	C	2006				0012	CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	9.0	6.5	6.5	6.5	6.5	6.5	6.5													3.5*
ANDERSON COLUMBIA CO., INC(2009)									SPRIDE	8.5	8.3	8.6	8.6	8.6	8.8	8.9	8.9	8.9	8.7	8.7	8.7	8.7													8.6
4506911	0.000	9.684	C	2026				0012																											
53010000	0.000	4.369	C	1	1	55			CRACKING	3.5*	3.5*	10.0	10.0	9.5	9.5	9.5	9.5	9.5	9.5	8.5	8.5	8.5													
10 90			2	9.3				3300	RIDE	8.2	7.6	8.6	8.4	8.3	8.4	8.5	8.5	8.5	8.3	8.5	8.4	8.4													
AYCOCK RD(0.9L)								FC95MR																											
4436572	0.000	4.390	C	2022				0012	CRACKING	8.5	7.5	7.5	7.5	7.0	7.0	5.5*	5.5*	3.5*	10.0	10.0	10.0	10.0													8.5
ANDERSON COLUMBIA CO., INC(2023)									SPRIDE	8.3	8.3	8.0	8.0	8.0	8.0	8.0	7.9	7.8	8.6	8.5	8.5	8.4													8.0
53010000	4.369	4.681	C	1	4	45			CRACKING	7.5	7.1	7.1	7.6	7.6	7.4	7.2	6.8	6.8	6.7	6.6	6.6	6.6													
10 90			2	6.3				3600	RIDE	6.6	6.4*	6.3*	5.7*	5.7*	5.6	5.9	5.5	5.5	5.5	5.8	5.8	5.8													
								B																											
									CRACKING	6.5	6.5	6.5	6.5	6.4*	6.4*	7.4	6.5	6.8	7.4	7.9	7.7	7.8	6.5											
				(1987)					RIDE	5.8	5.7	5.5	5.4*	5.2*	5.1*	5.2*	4.8*	5.1*	5.2*	5.1*	4.8*	5.0*	4.9*											
4456331	4.369	11.758	C	2023				0012																											
53010000	4.681	5.113	C	1	7	35			CRACKING	4.5*	4.5*	10.0	10.0	10.0	10.0	6.5	6.5	6.5	6.5	6.5	6.5	6.5													
10 90			2	7.1				4600	RIDE	7.8	7.4	8.6	8.3	8.3	7.5	7.6	7.4	7.2	6.9	6.6	6.5	6.3													
CARTLEDGE RD(4.7R)								FC125M																											
									CRACKING	6.5	6.5	6.5	6.5	6.5	6.5	4.5*	4.5*	4.5*	3.5*	1.0*	1.0*	10.0	8.5											
				(2026)					RIDE	6.3	6.2												6.9	6.5											

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

---------- DISTRICT = 3 COUNTY = JACKSON ----------

RDWYID / SR / US / G_BMP / G_EMP / LN / %T / AADT / INTERSECT AT (MP|SIDE) / ITMSEG-P / W_BMP / W_EMP / RW / FY-P / WKMX-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F / W_BMP / W_EMP / RW / FY-F / WKMX-F	DISTRESS RATINGS / SURFTYPE / ASTYPE	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	FUTURE 2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2031 (PMRS)
53010000 5.113 5.718 R 1 7 45 10 90 1 7.1 4600 HENDERSON ST(5.3C) FC125M (2026)	CRACKING RIDE CRACKING RIDE	4.5* 7.8 9.0 8.0	4.5* 7.4 7.5 7.9	10.0 8.6 7.5 7.8	10.0 8.3 7.5 7.8	10.0 8.3 7.5 7.6	10.0 8.0 7.0 7.6	10.0 8.3 6.0* 7.6	10.0 8.2 6.0* 7.6	10.0 8.4 5.5* 7.3	10.0 8.3 5.5* 7.4	9.0 8.3 3.5* 7.3	9.0 8.2 4.2* 7.1	9.0 8.0 10.0 7.9	8.5 7.5
53010000 5.718 9.511 C 1 7 55 10 90 2 7.1 4600 HARNER LN(5.8R) FC125M 4456331 5.483 9.550 C 2023 0012 ANDERSON COLUMBIA CO., INC(2026)	CRACKING RIDE CRACKING SPRIDE	4.5* 7.8 9.0 8.0	4.5* 7.4 7.5 7.9	10.0 8.6 7.5 7.8	10.0 8.3 7.5 7.8	10.0 8.3 7.5 7.6	10.0 8.4 7.0 7.6	10.0 8.6 6.0* 7.6	10.0 8.5 6.0* 7.6	10.0 8.4 5.5* 7.3	10.0 8.3 5.5* 7.4	9.0 8.3 3.5* 7.3	9.0 8.2 4.2* 7.1	9.0 8.0 10.0 8.5	8.5 8.1
53010000 9.511 10.069 R 1 7 55 10 90 1 7.1 4600 ST CORRECTIONAL RD(9.6R) FC125M 4456331 9.550 10.104 R 2023 0012 ANDERSON COLUMBIA CO., INC(2026)	CRACKING RIDE CRACKING SPRIDE	4.5* 7.8 9.0 8.0	4.5* 7.4 7.5 7.9	10.0 8.6 7.5 7.8	10.0 8.3 7.5 7.8	10.0 8.3 7.5 7.6	10.0 8.4 7.0 7.6	10.0 8.6 6.0* 7.6	10.0 8.5 6.0* 7.6	10.0 8.4 5.5* 7.3	10.0 8.3 5.5* 7.4	9.0 8.3 3.5* 7.3	9.0 8.2 4.2* 7.1	9.0 8.0 10.0 8.2	8.5 7.8
53010000 10.069 11.840 C 1 7 55 10 90 2 6.3 5900 CLEARMONT RD(10.1L) FC125M 4456331 10.104 11.758 C 2023 0012 ANDERSON COLUMBIA CO., INC(2026)	CRACKING RIDE CRACKING SPRIDE	4.5* 7.8 9.0 8.0	4.5* 7.4 7.5 7.9	10.0 8.6 7.5 7.8	10.0 8.3 7.5 7.8	10.0 8.3 7.5 7.6	10.0 8.5 7.0 7.6	10.0 8.7 6.0* 7.6	10.0 8.6 6.0* 7.6	10.0 8.4 5.5* 7.3	10.0 8.3 5.5* 7.4	9.0 8.3 3.5* 7.3	9.0 8.2 4.2* 7.1	9.0 8.0 10.0 8.5	8.5 8.1
53010000 11.840 12.046 R 1 7 45 10 90 1 6.3 5900 HALL ST(11.9R) FC95MR (2026)	CRACKING RIDE CRACKING RIDE	9.5 8.0 6.5 6.8	9.5 7.6 6.5 7.0	9.5 7.8 10.0 8.6	9.5 7.5 10.0 8.5	9.5 7.4 10.0 8.4	7.0 7.5 10.0 8.3	7.0 7.6 8.5 8.3	6.5 7.5 7.5 8.1	6.5 7.4 7.0 7.9	6.5 7.1 7.0 7.7	6.5 7.0 7.1 7.7	6.5 7.1 7.1 7.5	6.5 7.2 10.0 8.0	8.5 7.6
53010000 12.046 14.076 R 1 1 35 10 90 2 6.7 14346 AUCTION DR(12.2R) FC95MR 4246211 11.878 13.580 C 2015 0012 ANDERSON COLUMBIA CO., INC(2016)	CRACKING RIDE CRACKING RIDE	10.0 8.3 6.5 6.8	10.0 7.3 6.5 7.0	10.0 7.6 10.0 8.6	10.0 7.4 10.0 8.5	10.0 7.4 10.0 8.4	7.0 7.5 10.0 8.3	7.0 7.5 8.5 8.3	6.5 7.6 7.5 8.1	6.5 7.5 7.0 7.9	6.5 7.4 7.0 7.7	6.5 7.1 7.1 7.7	6.5 7.0 7.1 7.5	6.5 7.2 6.6 7.6	5.0* 7.2
53010000 12.046 14.076 L 1 1 35 10 90 2 6.7 14346 SR 73(12.1L) FC95MR 4246211 11.878 13.580 C 2015 0012 ANDERSON COLUMBIA CO., INC(2016)	CRACKING RIDE CRACKING RIDE	10.0 8.3 6.5 6.8	10.0 7.6 6.5 7.0	10.0 7.6 10.0 8.6	10.0 7.4 10.0 8.5	10.0 7.3 10.0 8.4	9.0 7.0 10.0 8.3	9.0 7.1 8.5 8.3	9.0 7.0 7.5 8.1	6.5 7.4 7.0 7.9	6.5 7.1 7.0 8.1	6.5 7.0 7.4 8.0	6.5 7.1 7.6 7.7	6.5 7.2 7.2 7.9	5.5* 7.5
53010000 11.840 12.046 L 1 7 45 10 90 1 6.3 5900 FC125M (2026)	CRACKING RIDE CRACKING RIDE	9.5 8.0 6.5 6.8	9.5 7.6 6.5 7.0	9.5 7.8 10.0 8.6	9.5 7.5 10.0 8.5	9.5 7.4 10.0 8.4	9.0 7.0 10.0 8.3	9.0 7.1 8.5 8.3	9.0 7.0 7.5 8.1	6.5 7.4 7.0 7.9	6.5 7.1 7.0 8.1	6.5 7.0 7.1 8.0	6.5 7.1 7.4 7.7	6.5 7.2 10.0 8.0	8.5 7.6
53020000 0.000 0.685 R 1 1 45 10 90 2 3.3 20300 CR 167(0.0C) FC95MR 4246211 0.182 0.604 C 2015 0012 ANDERSON COLUMBIA CO., INC(2016)	CRACKING RIDE CRACKING RIDE	10.0 8.4 9.0 7.4	10.0 8.1 9.0 7.1	10.0 8.1 10.0 8.4	10.0 7.9 10.0 8.3	10.0 7.5 10.0 8.4	10.0 7.5 10.0 8.2	9.0 7.9 10.0 8.2	9.0 7.6 8.5 8.2	9.0 7.7 8.5 8.0	9.0 7.6 7.5 7.3	9.0 7.7 7.5 7.6	9.0 7.8 7.9 7.5	9.0 7.6 7.5 7.2	6.0* 6.8
53020000 0.685 3.305 R 1 7 45 10 90 2 6.3 21500 RACE LN(1.2R) FC125M 4455411 0.687 2.657 R 2023 0012 ANDERSON COLUMBIA CO., INC(2026)	CRACKING RIDE CRACKING RIDE	10.0 8.7 8.0 7.6	10.0 8.6 8.0 7.5	10.0 8.4 8.0 7.6	10.0 8.1 7.0 7.4	10.0 8.3 7.0 7.3	10.0 8.0 5.5* 7.4	10.0 8.0 5.5* 7.3	9.0 8.1 5.5* 7.4	8.0 8.0 5.5* 7.1	8.0 7.7 5.5* 7.3	8.0 7.9 3.5* 7.1	8.0 7.8 10.0 8.3	8.0 7.8 8.5 7.9
53020000 3.305 4.120 R 1 7 55 10 90 1 9.4 9100 SIDE ROAD(3.4C) FC125M 4153752 3.305 3.753 R 2025 0012 ANDERSON COLUMBIA CO., INC(2026)	CRACKING RIDE CRACKING SPRIDE	10.0 8.9 10.0 8.4	8.5 8.8 8.5 8.3	7.5 8.6 8.5 8.4	7.0 8.1 7.5 8.4	5.5* 8.1 7.5 8.3	3.5* 8.0 7.5 8.2	3.5* 8.1 7.0 8.1	3.5* 8.0 7.0 8.0	6.0* 7.8	10.0 8.7 6.0* 7.5	10.0 8.6 5.5* 7.4	10.0 8.6 5.5* 7.4	10.0 8.4 10.0 8.6	8.5 8.2

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

---------- DISTRICT = 3 COUNTY = JACKSON ----------

RDWYID / SR / US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW / LN / RW	SYS / %T / FY-P / SURFTYPE / ASTYPE / FY-F	TYP / AADT / WKMX-P / WKMX-F	SPD	DISTRESS / RATINGS	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	FUTURE 2031 (PMRS)
53020000	4.120	12.811	C	1	7	55	CRACKING	10.0	8.5	7.5	7.0	5.5*	3.5*	3.5*	3.5*		10.0	10.0	10.0	10.0															
10	90		2	9.4	6000		RIDE	8.9	8.8	8.6	8.1	8.1	8.0	8.1	8.0		8.7	8.6	8.6	8.4															
CILE LN(4.4L)					FC125M																															
4153752	4.166	12.829	C	2025	0012		CRACKING	10.0	8.5	8.5	7.5	7.5	7.5	7.0	7.0	6.0*	6.0*	3.5*	3.6*	10.0	8.5															
ANDERSON COLUMBIA CO., INC				(2026)		SPRIDE		8.4	8.3	8.4	8.4	8.3	8.2	8.1	8.0	7.8	8.0	8.0	7.9	8.6	8.2															
53020000	12.811	15.586	R	1	1	55	CRACKING	10.0	9.0	9.0	9.0	9.0	9.0	8.0	7.0	7.0	7.0	7.0	7.0	6.0*																
10	90		2	9.4	6400		RIDE	8.7	8.5	8.3	8.1	8.2	8.1	8.2	8.2	8.0	7.9	8.0	7.9	7.9															
PORTER AVE(13.5C)					FC95MR																															
4169441	13.079	15.360	C	2015	0012		CRACKING	6.0*	5.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.0	7.2	6.5	5.0*															
CAPITAL ASPHALT INC				(2016)		SPRIDE		7.8	7.6	8.6	8.5	8.4	8.4	8.3	8.2	8.0	8.1	8.1	8.2	8.1	7.7															
53020000	15.586	18.617	C	1	1	55	CRACKING	10.0	10.0	10.0	10.0	9.0	9.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0																
10	90		2	9.6	5700		RIDE	8.9	8.7	8.5	8.1	8.1	8.0	8.3	8.3	8.3	8.2	8.2	8.2	8.2															
CR 69A(16.3L)					FC95M																															
4134421	15.561	18.625	C	2006	0012		CRACKING	10.0	10.0	10.0	8.5	8.5	8.5	7.5	7.5	7.5	7.5	5.5*	3.5*	3.1*	1.0*															
ANDERSON COLUMBIA CO., INC				(2007)		RIDE		8.1	8.1	8.0	8.0	7.9	7.9	8.0	7.9	7.9	7.9	7.9	7.9	7.8	7.4															
4531511	15.571	23.661	C	2027	0012																															
53020000	18.617	19.446	R	1	1	45	CRACKING	10.0	9.0	9.0	9.0	8.5	8.5	7.5	7.0	7.0	6.5	6.5	6.5	6.5																
10	90		2	9.4	7700		RIDE	8.1	7.9	7.6	7.3	7.4	7.6	7.7	7.7	7.5	7.4	7.2	6.8	6.6															
O HARA AVE(18.7C)					FC95MR																															
4246151	18.679	19.456	C	2013	0012		CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	7.0	6.0*	6.1*	5.3*	3.5*															
JONES CONSTRUCTION OF NORT				(2014)		SPRIDE		8.1	8.0	7.9	7.8	7.7	7.6	7.5	7.4	7.3	7.2	7.0	6.9	6.8	6.4															
4531511	15.571	23.661	C	2027	0012																															
53020000	19.446	20.302	R	1	1	45	CRACKING	7.0	8.5	3.5*	3.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.5	9.5																
10	90		1	9.4	6600		RIDE	8.3	8.0	7.8	6.8	8.3	8.3	8.4	8.2	8.1	8.1	8.1	8.0	8.0															
THIRD AVE(19.6C)					FC125																															
4063241	19.454	23.352	C	2004	0012		CRACKING	9.5	9.5	9.5	9.5	8.5	8.5	7.5	7.5	7.5	6.0*	6.0*	4.9*	4.4*	2.0*															
ANDERSON COLUMBIA CO., INC				(2005)		RIDE		8.0	7.9	7.8	7.8	7.7	7.8	7.7	7.7	7.6	7.5	7.4	7.3	7.3	6.9															
4531511	15.571	23.661	C	2027	0012																															
53020000	20.302	22.655	C	1	1	55	CRACKING	7.0	8.5	3.5*	3.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.5	9.5																
10	90		2	8.3	6100		RIDE	8.3	8.0	7.8	6.8	8.3	8.3	8.4	8.2	8.1	8.1	8.1	8.0	8.0															
DAIRY RD(20.7L)					FC125																															
4063241	19.454	23.352	C	2004	0012		CRACKING	9.5	9.5	9.5	9.5	8.5	8.5	7.5	7.5	7.5	7.0	6.0*	5.5*	3.5*	1.5*															
ANDERSON COLUMBIA CO., INC				(2005)		RIDE		8.0	7.9	7.8	7.8	7.7	7.8	7.7	7.7	7.6	7.8	7.7	7.7	7.6	7.2															
4531511	15.571	23.661	C	2027	0012																															
53020000	19.446	20.302	L	1	1	45	CRACKING	7.0	8.5	3.5*	3.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.5	9.5																
10	90		1	9.4	6600		RIDE	8.3	8.0	7.8	6.8	8.3	8.3	8.4	8.2	8.1	8.1	8.1	8.0	8.0															
THIRD AVE(19.6C)					FC125																															
4063241	19.454	23.352	C	2004	0012		CRACKING	9.5	9.5	9.5	9.5	8.5	8.5	7.5	7.5	7.5	6.0*	6.0*	4.6*	4.3*	2.0*															
ANDERSON COLUMBIA CO., INC				(2005)		RIDE		8.0	7.9	7.8	7.8	7.7	7.8	7.7	7.7	7.6	7.1	7.1	7.0	6.9	6.5															
4531511	15.571	23.661	C	2027	0012																															
53020000	18.617	19.446	L	1	1	45	CRACKING	10.0	9.0	8.5	8.5	8.5	8.5	7.5	6.5	7.0	6.5	6.5	6.5	6.5																
10	90		2	9.4	7700		RIDE	8.2	8.1	7.9	7.6	7.5	7.3	7.4	7.2	7.5	7.4	7.2	6.8	6.6															
O HARA AVE(18.7C)					FC95MR																															
4246151	18.679	19.456	C	2013	0012		CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	6.0*	6.0*	4.7*	3.9*	2.0*															
JONES CONSTRUCTION OF NORT				(2014)		SPRIDE		8.1	8.0	7.9	7.8	7.7	7.6	7.5	7.4	7.3	7.3	7.3	7.3	7.2	6.8															
4531511	15.571	23.661	C	2027	0012																															
53020000	13.258	15.586	L	1	1	55	CRACKING	10.0	9.0	9.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	6.0*	6.0*																
10	90		2	9.4	6400		RIDE	8.5	8.2	8.2	7.9	7.9	7.8	7.9	7.8	7.7	7.5	7.6	7.5	7.4															
ASHLEIGH AVE(13.3L)					FC95MR																															
4169441	13.079	15.360	C	2015	0012		CRACKING	6.0*	6.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.0	6.9	7.0	5.5*															
CAPITAL ASPHALT INC				(2016)		SPRIDE		7.2	7.0	8.4	8.3	8.1	8.1	8.0	7.9	7.7	7.9	7.9	7.9	7.9	7.5															
53020000	12.811	13.258	L	1	1	55	CRACKING	10.0	9.0	9.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	6.0*	6.0*																
10	90		1	9.1	4825		RIDE	8.5	8.2	8.2	7.9	7.9	7.8	7.9	7.8	7.7	7.5	7.6	7.5	7.4															
JOLIE AVE(13.1L)					FC95MR																															
							CRACKING	6.0*	6.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.0	6.9	7.0	5.5*															
				(2016)			RIDE	7.2	7.0	8.4	8.3	8.1	8.1	8.0	7.9	7.7	7.9	7.9	7.9	7.2	6.8															
53020000	3.305	4.120	L	1	7	55	CRACKING	10.0	8.5	7.5	7.0	5.5*	3.5*	3.5*	3.5*		10.0	10.0	10.0	10.0															
10	90		1	9.4	9100		RIDE	8.9	8.8	8.6	8.1	8.1	8.0	8.1	8.0		8.7	8.6	8.6	8.4															
SIDE ROAD(3.4C)					FC125M																															
4153752	3.305	3.753	L	2025	0012		CRACKING	10.0	8.5	8.5	7.5	7.5	7.5	7.0	7.0	6.0*	6.0*	6.0*	5.0*	10.0	8.5															
ANDERSON COLUMBIA CO., INC				(2026)		SPRIDE		8.4	8.3	8.4	8.4	8.3	8.2	8.1	8.0	7.8	7.6	7.5	7.4	8.2	7.8															

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

DISTRICT = 3 COUNTY = JACKSON

RDWYID / SR / US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW	SYS	TYP	SPD	%T / SURFTYPE / FY-P / ASTYPE / FY-F	AADT / WKMX-P / WKMX-F	DISTRESS RATINGS	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	FUTURE 2031 (PMRS)
53020000	0.685	3.305	L	1	7	45			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0	9.0	8.0	8.0	8.0													
10 90			2	6.3	21500				RIDE	8.7	8.7	8.5	8.0	8.2	8.1	8.4	8.3	8.3	8.2	8.2	8.1	8.0													
OLD US RD(0.9L)								FC125M																												
4455411	0.687	2.657	L	2023			0012		CRACKING	8.0	8.0	8.0	8.0	7.0	6.0*	6.0*	6.0*	6.0*	5.5*	5.5*		10.0	8.5												
ANDERSON COLUMBIA CO., INC(2026)								SPRIDE	RIDE	8.0	7.7	7.9	7.8	7.7	7.7	7.7	7.6	7.6	7.6	7.6		8.4	8.0												
53020000	0.000	0.685	L	1	1	45			CRACKING	10.0	10.0	10.0	10.0	9.5	9.5	8.5	8.0	9.0	9.0	9.0	9.0	9.0													
10 90			2	3.3	20300				RIDE	8.5	8.3	7.9	7.6	7.7	7.0	7.2	7.1	7.7	7.6	7.7	7.8	7.6													
CR 167(0.0C)								FC95MR																												
4246211	0.182	0.604	C	2015			0012		CRACKING	9.0	9.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	7.0	7.0	7.4	6.9	5.0*												
ANDERSON COLUMBIA CO., INC(2016)									RIDE	7.4	7.1	8.4	8.3	8.4	8.2	8.2	8.2	8.0	7.4	7.4	7.3	7.1	6.7												
53030000	0.000	0.586	R	1	1	65			CRACKING	4.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0													
75 231			2	11.2	6500				RIDE	8.3	8.5	8.8	8.4	6.7	8.5	8.5	8.4	8.6	8.3	8.3	8.3	8.4													
								FC5M																												
4397401	0.000	0.586	R	2021			0012		CRACKING	10.0	10.0	10.0	9.0	9.0	7.5	7.5	7.5	7.5	10.0	10.0	9.8	10.0	8.5												
ANDERSON COLUMBIA CO., INC(2023)								SPRIDE	RIDE	8.3	8.2	8.4	8.5	8.4	8.5	8.5	8.4	8.5	8.7	8.8	8.7	8.7	8.5												
53030000	5.014	7.292	R	1	1	55			CRACKING	4.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.5	9.5	9.5													
75 231			2	27.0	7000				RIDE	7.3	8.8	8.8	8.4	8.4	8.3	8.6	8.6	8.6	8.4	8.1	8.3	8.2													
SHERRY CIR(5.2R)								FC5																												
4377491	5.014	7.446	R	2019			0012		CRACKING	9.5	7.0	6.5	6.5	6.5	6.5	10.0	10.0	10.0	10.0	10.0	9.2	9.1	6.5												
ANDERSON COLUMBIA CO., INC(2020)								SPRIDE	RIDE	8.1	7.9	8.1	8.0	8.0	8.1	8.9	8.9	8.9	8.9	8.9	8.9	8.9	8.7												
53030000	7.292	8.965	R	1	1	65			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	8.0	8.0	8.0	8.0	5.5*	5.5*	5.5*													
75 231			2	27.0	7000				RIDE	8.7	8.8	8.7	8.2	8.2	8.3	8.2	8.2	8.0	7.8	7.7	7.5	7.4													
DANIELS RD(7.5C)								FC5M																												
4287351	7.445	9.987	C	2014			0012		CRACKING	10.0	10.0	10.0	10.0	9.0	9.0	9.0	9.0	9.0	7.5	7.5	7.0	6.7	3.0*												
ANDERSON COLUMBIA CO., INC(2014)								SPRIDE	RIDE	8.5	8.5	8.6	8.5	8.5	8.3	8.5	8.5	8.4	8.5	8.6	8.5	8.5	8.3												
4475882	7.446	9.982	C	2029			0012																													
53030000	8.965	9.997	R	1	1	45			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	8.0	8.0	7.5	6.5	5.5*	5.5*	5.5*													
75 231			2	18.8	8100				RIDE	8.8	8.6	8.6	8.1	8.0	8.1	8.3	8.2	8.0	7.9	7.8	7.4	6.9													
FIFTH AVE(9.1R)								FC95MR																												
									CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	8.5	10.0	6.8	5.5*												
							(2025)		RIDE	8.0	8.5	8.5	8.4	8.4	8.4	8.3	8.3	8.2	8.2	8.2	8.6	8.1	7.7												
4475882	7.446	9.982	C	2029			0012																													
53030000	9.997	12.840	R	1	1	65			CRACKING	10.0	9.0	7.5	7.0	3.5*	1.0*	1.0*		10.0	10.0	10.0	10.0	10.0													
75 231			2	27.0	7700				RIDE	9.0	8.8	8.8	7.9	7.6	7.1	6.9		8.5	8.4	8.4	8.4	8.4													
LITTLE VALLEY RD(10.1R)								FC5M																												
4475881	9.982	12.843	R	2024			0012		CRACKING	10.0	10.0	9.0	9.0	9.0	9.0	6.5	4.5*	4.5*	3.5*	3.5*	10.0	10.0	8.5												
ANDERSON COLUMBIA CO., INC(2025)								SPRIDE	RIDE	8.3	8.2	8.5	8.4	8.4	8.5	8.5	8.5	8.4	8.5	8.5	8.6	8.7	8.5												
53030000	12.840	13.905	R	1	1	45			CRACKING	7.5	7.5	7.5	6.5	5.5*	3.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0													
75 231			2	28.6	9800				RIDE	8.7	8.1	8.4	7.6	7.4	7.2	8.1	8.3	8.3	8.3	8.3	8.3	8.3													
DILMORE RD(13.1C)								FC95MR																												
4397311	12.843	15.982	R	2021			0012		CRACKING	10.0	10.0	9.0	9.0	7.5	6.5	4.5*	4.5*	3.5*	10.0	10.0	9.6	10.0	8.5												
ANDERSON COLUMBIA CO., INC(2023)								SPRIDE	RIDE	8.3	8.2	8.2	8.2	8.1	8.2	8.2	8.1	8.1	8.5	8.2	8.2	8.2	7.8												
53030000	13.905	15.990	R	1	1	65			CRACKING	7.5	7.5	7.5	6.5	5.5*	3.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0													
75 231			2	28.6	9800				RIDE	8.7	8.1	8.4	7.6	7.4	7.2	8.1	8.3	8.3	8.3	8.3	8.3	8.3													
BARBER RD(14.2R)								FC5M																												
4397311	12.843	15.982	R	2021			0012		CRACKING	10.0	10.0	9.0	9.0	7.5	6.5	4.5*	4.5*	3.5*	10.0	10.0	10.0	10.0	8.5												
ANDERSON COLUMBIA CO., INC(2023)								SPRIDE	RIDE	8.3	8.2	8.2	8.2	8.1	8.2	8.2	8.1	8.1	8.8	8.8	8.8	8.8	8.6												
53030000	15.990	17.381	R	1	1	45			CRACKING	8.0	8.0	8.0	8.0	8.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0													
75 231			2	30.9	9700				RIDE	7.6	8.1	8.1	7.6	7.6	7.7	7.0	7.1	7.3	7.1	7.1	7.0	7.1													
THOMAS ST(16.2R)								FC125M																												
4090101	16.465	17.230	C	2005			0012		CRACKING	10.0	9.0	9.0	9.0	9.0	9.0	9.0	9.0	9.0	7.0	6.0*	5.4*	5.0*	3.0*												
ANDERSON COLUMBIA CO., INC(2006)									RIDE	7.0	6.8	7.2	6.9	7.0	6.8	6.9	7.0	6.9	6.6	6.7	6.7	6.7	6.3												
4529331	15.982	17.381	C	2027			0012																													
53030000	17.381	20.217	R	1	1	65			CRACKING	6.5	5.5*	5.5*		10.0	10.0	10.0	10.0	10.0	10.0	9.5	8.5	8.0													
75 231			2	33.2	7300				RIDE	8.8	8.6	8.6		8.3	8.3	8.4	8.4	8.4	8.2	8.1	8.1	7.9													
LOVEWOOD RD(17.8R)								FC5M																												
4377471	17.381	20.217	R	2019			0012		CRACKING	8.0	7.0	6.5	4.5*	3.5*	3.5*	10.0	10.0	10.0	10.0	10.0	9.4	9.0	6.5												
ANDERSON COLUMBIA CO., INC(2020)									RIDE	7.7	7.5	8.2	8.0	7.9	8.1	9.1	9.1	9.0	9.0	9.0	8.9	8.9	8.7												

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

---------- DISTRICT = 3 COUNTY = JACKSON ----------

RDWYID / SR / US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW	SYS	TYP	SPD	LN / %T / FY-P / FY-F	AADT / SURFTYPE / WKMX-P / ASTYPE / WKMX-F	DISTRESS RATINGS	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	FUTURE 2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2031 (PMRS)
53030000	17.381	20.217	L	1	1	65	1	7300	CRACKING	6.5	5.5*	5.5*		10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	7.5													
75 231				2	33.2				RIDE	8.6	8.2	8.2		8.3	8.3	8.5	8.4	8.4	8.2	8.0	7.7	7.5													
COUNTRY OAKS DR(17.5L)									FC5M																										
4377471	17.381	20.217	L	2019				0012	CRACKING	7.5	4.5*	3.5*	0.0*	0.0*	0.0*	10.0	10.0	10.0	10.0	10.0	9.0	9.0	6.5												
ANDERSON COLUMBIA CO., INC(2020)									RIDE	7.1	6.7	7.6	8.5	8.5	8.5	9.1	9.1	9.0	9.0	9.0	9.0	9.0	8.8												
53030000	15.990	17.381	L	1	1	45			CRACKING	8.0	8.0	8.0	8.0	8.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0													
75 231				2	30.9			9700	RIDE	7.3	7.7	7.9	7.2	7.5	7.7	7.8	7.8	7.7	7.5	7.3	7.3	7.2													
LEVY ST(16.2C)									FC125M																										
4090101	16.465	17.230	C	2005				0012	CRACKING	10.0	10.0	9.0	9.0	9.0	9.0	9.0	9.0	7.5	6.5	5.5*	5.0*	4.6*	2.5*												
ANDERSON COLUMBIA CO., INC(2006)									RIDE	6.9	7.2	7.1	7.0	6.8	6.8	7.0	6.7	6.7	6.7	6.6	6.5	6.6	6.2												
4529331	15.982	17.381	C	2027				0012																											
53030000	13.905	15.990	L	1	1	65			CRACKING	9.0	7.5	7.5	7.5	5.5*	3.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0													
75 231				2	28.6			9800	RIDE	8.9	8.0	8.5	7.8	7.6	7.3	8.4	8.5	8.4	8.4	8.4	8.4	8.4													
OBERT RD(15.4L)									FC5M																										
4397311	12.843	15.982	L	2021				0012	CRACKING	10.0	9.0	9.0	7.5	7.5	7.5	6.5	4.5*	3.5*	10.0	10.0	9.8	10.0	8.5												
ANDERSON COLUMBIA CO., INC(2023)									SPRIDE	8.4	8.3	8.3	8.4	8.4	8.4	8.4	8.4	8.3	8.9	8.8	8.8	8.8	8.6												
53030000	12.840	13.905	L	1	1	45			CRACKING	9.0	7.5	7.5	7.5	5.5*	3.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0													
75 231				2	28.6			9800	RIDE	8.9	8.0	8.5	7.8	7.6	7.3	8.4	8.5	8.4	8.4	8.4	8.4	8.4													
DILMORE RD(13.1C)									FC95MR																										
4397311	12.843	15.982	L	2021				0012	CRACKING	10.0	9.0	9.0	7.5	7.5	7.5	6.5	4.5*	3.5*	10.0	10.0	10.0	10.0	8.5												
ANDERSON COLUMBIA CO., INC(2023)									SPRIDE	8.4	8.3	8.3	8.4	8.4	8.4	8.4	8.4	8.3	8.3	8.2	8.1	8.0	7.6												
53030000	9.997	12.840	L	1	1	65			CRACKING	9.0	7.5	7.5	7.5	6.5	3.5*	1.0*		10.0	10.0	10.0	10.0	10.0													
75 231				2	27.0			7700	RIDE	9.0	9.0	8.9	8.2	7.9	7.3	6.8		8.3	8.3	8.3	8.2	8.2													
HALLMAN LN(10.5L)									FC5M																										
4475881	9.982	12.843	L	2024				0012	CRACKING	10.0	9.0	7.5	7.5	7.5	7.5	6.5	4.5*	4.5*	3.5*	3.5*	10.0	10.0	8.5												
ANDERSON COLUMBIA CO., INC(2025)									SPRIDE	8.2	8.1	8.5	8.5	8.4	8.6	8.6	8.6	8.5	8.5	8.4	8.6	8.6	8.4												
53030000	8.965	9.997	L	1	1	45			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	8.0	8.0	7.5	6.5	4.5*	4.5*	4.5*													
75 231				2	18.8			8100	RIDE	9.0	8.9	8.8	8.3	8.3	8.2	8.4	8.3	8.1	7.8	7.4	7.3	6.5													
CR 1656(9.3L)									FC95MR																										
									CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	8.5	10.0	8.5	7.0												
		(2025)							RIDE	8.4	8.7	8.5	8.5	8.5	8.5	8.5	8.4	8.3	8.4	8.3	8.6	8.2	7.8												
4475882	7.446	9.982	C	2029				0012																											
53030000	7.292	8.965	L	1	1	65			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	8.0	8.0	8.0	6.5	5.5*	5.5*	5.5*													
75 231				2	27.0			7000	RIDE	9.0	9.0	9.0	8.4	8.5	8.3	8.4	8.3	8.0	7.8	7.6	7.3	7.0													
DANIELS RD(7.5C)									FC5M																										
4287351	7.445	9.987	C	2014				0012	CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	7.5	7.5	7.9	7.6	4.0*												
ANDERSON COLUMBIA CO., INC(2014)									SPRIDE	8.7	8.6	8.7	8.6	8.6	8.4	8.6	8.6	8.5	8.6	8.6	8.5	8.5	8.3												
4475882	7.446	9.982	C	2029				0012																											
53030000	5.014	7.292	L	1	1	55			CRACKING	4.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	7.5	7.5													
75 231				2	27.0			7000	RIDE	8.2	8.8	8.8	8.3	8.4	8.3	8.4	8.4	8.4	8.2	8.2	8.0	7.9													
BLOSSOM LOOP S(5.7L)									FC5																										
4377491	5.014	7.446	L	2019				0012	CRACKING	7.5	6.5	4.5*	4.5*	4.5*	4.5*	10.0	10.0	10.0	10.0	10.0	9.4	9.2	7.0												
ANDERSON COLUMBIA CO., INC(2020)									SPRIDE	7.7	7.5	7.8	7.7	7.6	7.8	8.9	9.0	8.9	8.9	8.9	8.9	8.9	8.7												
53030000	0.000	0.586	L	1	1	65			CRACKING	3.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0													
75 231				2	11.2			6500	RIDE	6.8	8.9	9.0	8.3	8.5	8.5	8.6	8.6	8.6	8.3	8.4	8.2	8.2													
									FC5M																											
4397401	0.000	0.586	L	2021				0012	CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	10.0	10.0	10.0	10.0	8.5												
ANDERSON COLUMBIA CO., INC(2023)									SPRIDE	8.0	8.1	8.4	8.2	8.3	8.3	8.4	8.3	8.3	8.6	8.7	8.7	8.7	8.5												
53030035	0.708	4.979	R	1	1	65			CRACKING	3.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0													
75 231				2	25.4			5900	RIDE	8.2	8.9	9.0	8.5	8.5	8.5	8.7	8.7	8.6	8.5	8.5	8.5	8.4													
C/D 0.586 53030000(0.7C)									FC5M																										
4397401	1.579	4.806	R	2021				0012	CRACKING	9.0	9.0	7.5	6.5	6.5	4.5*	4.5*	4.5*	4.5*	10.0	10.0	10.0	10.0	8.5												
ANDERSON COLUMBIA CO., INC(2023)									SPRIDE	8.5	8.3	8.4	8.4	8.3	8.4	8.4	8.4	8.4	8.7	8.7	8.7	8.6	8.4												
53030035	0.708	4.979	L	1	1	65			CRACKING	3.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.5	9.5	9.5													
75 231				2	25.4			5900	RIDE	7.9	9.0	9.0	8.4	8.5	8.5	8.6	8.6	8.5	8.5	8.4	8.4	8.3													
C/D 0.586 53030000(0.7C)									FC5M																										
4397401	1.567	4.806	L	2021				0012	CRACKING	9.5	9.0	7.5	6.5	6.5	4.5*	4.5*	4.5*	4.5*	10.0	10.0	9.4	10.0	8.5												
ANDERSON COLUMBIA CO., INC(2023)									SPRIDE	8.3	8.2	8.4	8.3	8.2	8.3	8.4	8.4	8.3	8.6	8.6	8.6	8.6	8.4												

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

---------- DISTRICT = 3 COUNTY = JACKSON ----------

RDWYID / SR / US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW	SYS	TYP	SPD	AADT	SURFTYPE / ASTYPE / WKMX-P / WKMX-F	DISTRESS RATINGS	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	FUTURE 2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2031 (PMRS)
53040000	0.000	7.369	C	1	1	55			CRACKING	10.0	10.0	10.0	9.5	9.5	8.0	7.0	7.0	5.5*	5.5*	5.5*	5.5*	5.5*													
71			2	9.6			5200		RIDE	8.6	8.4	8.4	8.0	8.0	8.0	8.1	8.0	7.8	7.7	7.6	7.6	7.4													
BIG BONE LN(0.1L)								FC95MR																											
4230651	0.000	7.356	C	2013			0012		CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	7.5	6.5	4.5*												
ANDERSON COLUMBIA CO., INC(2014)								SPRIDE	RIDE	8.8	8.6	8.4	8.3	8.2	8.2	8.0	8.0	7.9	8.1	8.0	7.8	7.8	7.4												
53040000	7.369	7.940	R	1	1	45			CRACKING	10.0	10.0	10.0	9.5	9.5	8.5	8.5	8.5	5.5*	5.5*	5.5*	5.5*	5.5*													
71			1	12.3			7900		RIDE	8.6	8.4	8.4	8.0	8.0	8.1	8.0	7.9	7.8	7.7	7.6	7.6	7.4													
CR-280/ROCKY CRK RD(7.5R)								FC95MR																											
4230651	7.356	7.780	C	2013			0012		CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	7.5	7.5	7.0	5.0*												
ANDERSON COLUMBIA CO., INC(2014)									RIDE	8.8	8.6	8.4	8.3	8.2	8.2	8.0	8.0	7.9	7.9	8.0	7.9	7.9	7.5												
53040000	7.940	8.526	R	1	4	45			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.5	9.5	8.5	10.0	10.0													
71			2	9.6			19500		RIDE	8.3	8.3	8.1	7.8	7.8	7.6	7.8	7.6	7.5	7.3	7.3	8.2	8.2													
SIDE ROAD(8.0C)								LDG																											
4230651	8.044	8.861	C	2013			0012		CRACKING	10.0		9.4	9.4	9.4	9.3	9.4	9.4	9.2	9.1	9.1	8.9	8.5	8.0												
ANDERSON COLUMBIA CO., INC(2016)									RIDE	8.1		8.1	7.9	7.5	8.0	8.1	8.2	8.1	7.7	8.0	8.2	8.2	8.1												
53040000	8.526	8.853	R	1	1	45			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.5	9.5	8.5	8.5	8.5													
71			2	9.6			19500		RIDE	8.3	8.4	8.3	8.3	8.4	8.2	7.8	7.6	7.5	7.3	7.3	7.6	7.6													
WHITE TAIL RD(8.5C)								FC125H																											
4457601	8.528	9.301	R	2024			0012		CRACKING	8.5		8.5	7.5	7.5	7.0	7.0	7.0	6.0*	6.0*	5.5*	8.7	8.3	7.0												
ANDERSON COLUMBIA CO., INC(2025)								SPRIDE	RIDE	7.5		7.4	7.6	7.5	7.3	7.4	7.4	7.2	7.1	7.2	8.2	8.1	7.7												
53040000	8.853	10.216	R	1	1	45			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	8.5	8.5	8.5	8.5	8.5													
71			2	6.9			17000		RIDE	8.5	8.4	8.3	8.3	8.4	8.2	7.6	8.0	7.3	7.6	7.6	7.6	7.6													
ANDERSON COLUMBIA(9.1R)								FC125H																											
2193491	8.138	10.217	C	1997			0213		CRACKING	8.5	8.5	8.5	7.5	7.5	7.0	7.0	7.0	6.0*	6.0*	5.5*	3.5*	2.4*	0.0*												
ANDERSON COLUMBIA CO., INC(2000)								S	RIDE	7.5	7.6	7.4	7.6	7.5	7.3	7.4	7.4	7.2	7.1	7.2	7.1	7.0	6.6												
4457601	9.334	10.216	R	2024			0012																												
53040000	8.853	10.216	L	1	1	45			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	8.5	8.5	8.5													
71			2	6.9			17000		RIDE	8.6	8.5	8.4	8.3	8.3	8.2	8.2	8.3	8.1	7.7	8.1	8.0	8.0													
								FC125H																											
2193491	8.138	10.217	C	1997			0213		CRACKING	8.5	8.5	8.5	7.5	7.5	7.0	6.0*	5.5*	5.5*	3.5*	3.5*	3.5*	3.5*	1.0*												
ANDERSON COLUMBIA CO., INC(2000)								S	RIDE	8.0	7.7	7.7	7.8	7.8	7.8	7.6	7.5	7.5	7.4	7.4	7.3	7.2	6.8												
4457601	8.528	10.216	L	2024			0012																												
53040000	8.600	8.853	L	1	1	45			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0	9.0	8.5	8.5	8.5													
71			2	9.6			19500		RIDE	8.6	8.5	8.4	8.3	8.3	8.2	7.6	7.6	7.5	7.4	7.3	8.0	8.0													
								FC125H																											
4457601	8.608	9.301	L	2024			0012		CRACKING	8.5		8.5	7.5	7.5	7.0	6.0*	5.5*	5.5*	3.5*	3.5*	9.0	8.7	7.5												
ANDERSON COLUMBIA CO., INC(2025)								SPRIDE		8.0		7.7	7.8	7.8	7.8	7.6	7.5	7.5	7.4	7.4	7.6	7.7	7.3												
53040000	7.940	8.600	L	1	4	45			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0	9.0	8.5	10.0	10.0													
71			2	9.6			19500		RIDE	8.5	8.2	8.0	7.7	7.8	7.6	7.6	7.6	7.5	7.4	7.3	8.5	8.5													
SIDE ROAD(8.0C)								LDG																											
4230651	8.044	8.861	C	2013			0012		CRACKING	10.0		9.4	9.4	9.4	9.3	9.3	9.4	9.5	9.5	9.5	9.4	9.3	8.5												
ANDERSON COLUMBIA CO., INC(2016)									RIDE	8.4		8.0	7.7	7.7	8.1	8.0	8.0	8.0	7.5	7.8	8.0	8.0	7.9												
53040000	7.369	7.940	L	1	1	45			CRACKING	10.0	10.0	10.0	9.5	9.5	8.5	8.5	8.5	5.5*	5.5*	5.5*	5.5*	5.5*													
71			1	12.3			7900		RIDE	8.6	8.4	8.4	8.0	8.0	7.7	7.6	7.6	7.8	7.7	7.6	7.6	7.4													
DOVE REST DR(7.4L)								FC95MR																											
4230651	7.356	7.780	C	2013			0012		CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	7.5	7.0	5.0*												
ANDERSON COLUMBIA CO., INC(2014)									RIDE	8.8	8.6	8.4	8.3	8.2	8.2	8.0	8.0	7.9	7.6	7.6	7.5	7.6	7.2												
53050000	0.000	6.075	C	1	1	55			CRACKING	10.0	8.5	7.5	6.5	5.0*	5.0*	5.0*	5.0*	3.5*	10.0	10.0	10.0	10.0													
73			2	20.8			5500		RIDE	8.6	8.5	8.3	8.2	8.2	7.9	8.1	7.9	7.8	8.7	8.6	8.5	8.5													
LAFAYETTE ST(0.0C)								FC95M																											
4153831	0.079	6.075	C	2008			0012		CRACKING	10.0	10.0	8.5	8.5	8.5	8.5	8.5	8.5	7.0	6.5	6.5	7.1	6.9	5.0*												
PREFERRED MATERIALS, INC. (2010)								SPRIDE	RIDE	8.5	8.4	8.3	8.3	8.2	8.1	8.2	8.0	8.0	8.0	7.9	7.8	7.8	7.4												
53050000	6.971	10.560	R	1	1	65			CRACKING	8.5	8.5	7.5	6.5	3.5*	3.5*	1.0*		10.0	10.0	10.0	10.0	10.0													
75 231			2	28.5			11600		RIDE	8.9	8.8	8.7	7.9	7.6	7.0	6.5		8.6	8.5	8.5	8.4	8.4													
SPRINGFIELD RD(8.9C)								FC5M																											
4397221	7.018	10.495	R	2020			0012		CRACKING	10.0	8.5	8.5	7.5	7.0	5.5*	4.0*	10.0	10.0	10.0	10.0	9.6	8.8	6.5												
ANDERSON COLUMBIA CO., INC(2021)								SPRIDE	RIDE	8.4	8.2	8.5	8.5	8.3	8.4	8.5	9.0	8.9	8.9	8.8	8.8	8.8	8.6												

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

---------- DISTRICT = 3 COUNTY = JACKSON ----------

RDWYID / SR / US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW	SYS	TYP	SPD	%T / SURFTYPE / RW / FY-P / ASTYPE / FY-F	AADT / WKMX-P / WKMX-F	DISTRESS / RATINGS	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	FUTURE 2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2031 (PMRS)
53050000	10.560	14.210	R	1	1	65			CRACKING	6.5	6.5	6.5		10.0	10.0	10.0	9.5	9.5	9.5	7.5	7.5	7.5													
75 231				2	21.8			12200	RIDE	8.6	8.2	8.3		8.2	8.2	8.4	8.3	8.2	7.9	7.7	7.4	7.3													
CECIL RD(11.1R)								FC5M																											
4325321	10.499	13.918	C	2015				0012	CRACKING	7.5	4.5*	10.0	10.0	10.0	10.0	10.0	9.0	9.0	7.5	7.5	7.2	7.5	4.0*												
ANDERSON COLUMBIA CO., INC(2016)									SPRIDE	6.8	6.3*	8.8	8.7	8.7	8.7	8.8	8.7	8.7	8.6	8.6	8.6	8.6	8.4												
4565831	10.445	18.365	C	2029				0012																											
53050000	14.210	15.325	R	1	1	45			CRACKING	6.5	6.5	6.5		10.0	10.0	10.0	10.0	10.0	9.5	8.0	6.5	6.5													
75 231				2	21.8			12200	RIDE	8.6	8.2	8.3		8.2	7.9	8.1	8.1	8.0	7.8	7.6	7.3	6.9													
FERNWOOD(14.3R)								FC125M																											
4307761	14.576	17.454	C	2015				0012	CRACKING	6.5	4.5*	10.0	10.0	10.0	10.0	10.0	9.0	9.0	7.5	7.5	7.2	5.5*	4.0*												
ANDERSON COLUMBIA CO., INC(2016)									SPRIDE	6.3	6.1	8.8	8.7	8.7	8.7	8.8	8.7	8.7	8.6	8.6	8.6	5.3*	4.9*												
4565831	10.445	18.365	C	2029				0012																											
53050000	15.325	18.365	R	1	1	65			CRACKING	5.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	7.5	6.5	6.5													
75 231				2	15.0			15696	RIDE	8.3	9.1	9.0	8.6	8.7	8.5	8.6	8.6	8.5	8.2	7.8	7.6	7.3													
RAMBO RD(17.2R)								FC5M																											
4307761	14.576	17.454	C	2015				0012	CRACKING	6.5	4.5*	10.0	10.0	10.0	10.0	10.0	9.0	9.0	7.5	7.5	7.2	7.5	4.0*												
ANDERSON COLUMBIA CO., INC(2016)									SPRIDE	7.1	6.8	8.8	8.7	8.7	8.7	8.8	8.7	8.7	8.6	8.6	8.6	9.0	8.8												
4565831	10.445	18.365	C	2029				0012																											
53050000	15.325	18.365	L	1	1	65			CRACKING	5.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	7.5	6.5	6.5													
75 231				2	15.0			15696	RIDE	7.9	8.7	9.0	8.5	8.5	8.4	8.5	8.5	8.4	8.2	7.9	7.7	7.5													
FINN RD(16.2L)								FC5M																											
4307761	14.576	17.454	C	2015				0012	CRACKING	4.5*	4.5*	10.0	10.0	10.0	10.0	10.0	9.0	9.0	7.5	7.5	7.2	7.7	4.5*												
ANDERSON COLUMBIA CO., INC(2016)									SPRIDE	7.0	6.9	8.7	8.7	8.6	8.7	8.7	8.7	8.6	8.6	8.5	8.6	8.6	8.4												
4565831	10.445	18.365	C	2029				0012																											
53050000	14.210	15.325	L	1	1	45			CRACKING	6.5	6.5	6.5		10.0	10.0	10.0	10.0	10.0	9.0	6.5	6.5	4.5*													
75 231				2	21.8			12200	RIDE	8.4	8.1	8.0		8.3	8.0	8.2	8.2	7.6	8.0	6.8	6.7	6.4													
OVER PASS RD(14.4L)								FC125M																											
4307761	14.576	17.454	C	2015				0012	CRACKING	4.5*	4.5*	10.0	10.0	10.0	10.0	10.0	9.0	9.0	7.5	7.5	7.2	4.9*	3.0*												
ANDERSON COLUMBIA CO., INC(2016)									SPRIDE	5.7	6.0	8.7	8.7	8.6	8.7	8.7	8.7	8.6	8.6	8.5	8.6	7.9	7.5												
4565831	10.445	18.365	C	2029				0012																											
53050000	13.919	14.210	L	1	1	55			CRACKING	6.5	6.5	6.5		10.0	10.0	10.0	10.0	10.0	10.0	7.5	6.5	4.5*													
75 231				2	21.8			12200	RIDE	8.4	8.1	8.0		8.3	8.3	8.5	8.4	8.3	8.1	7.9	7.6	7.5													
								FC5M																											
4307761	13.918	14.537	C	2015				0012	CRACKING	4.5*	4.5*	10.0	10.0	10.0	10.0	10.0	9.0	9.0	7.5	7.5	7.2	4.5*	1.0*												
ANDERSON COLUMBIA CO., INC(2016)									SPRIDE	7.1	6.5	8.7	8.7	8.6	8.7	8.7	8.7	8.6	8.6	8.5	8.6	5.9*	5.7*												
4565831	10.445	18.365	C	2029				0012																											
53050000	10.560	13.919	L	1	1	65			CRACKING	6.5	6.5	6.5		10.0	10.0	10.0	10.0	10.0	10.0	7.5	6.5	4.5*													
75 231				2	21.8			12200	RIDE	8.4	8.1	8.0		8.3	8.3	8.5	8.4	8.3	8.1	7.9	7.6	7.5													
SIDE ROAD(13.3C)								FC5M																											
4325321	10.499	13.918	C	2015				0012	CRACKING	4.5*	4.5*	10.0	10.0	10.0	10.0	10.0	9.0	9.0	7.5	7.5	7.2	7.5	4.0*												
ANDERSON COLUMBIA CO., INC(2016)									SPRIDE	7.1	6.5	8.7	8.7	8.6	8.7	8.7	8.7	8.6	8.6	8.5	8.6	8.7	8.5												
4565831	10.445	18.365	C	2029				0012																											
53050000	6.971	10.560	L	1	1	65			CRACKING	10.0	10.0	8.5	6.5	3.5*	1.0*	1.0*		10.0	10.0	10.0	10.0	10.0													
75 231				2	28.5			11600	RIDE	8.9	8.7	8.7	8.0	7.4	7.0	6.6		8.6	8.5	8.5	8.4	8.5													
DOUGLAS RD(7.8L)								FC5M																											
4397221	7.018	10.495	L	2020				0012	CRACKING	10.0	8.5	7.0	6.5	6.5	4.5*	3.5*	10.0	10.0	10.0	10.0	9.3	8.9	6.5												
ANDERSON COLUMBIA CO., INC(2021)									SPRIDE	8.5	8.3	8.6	8.5	8.5	8.5	8.5	9.0	8.9	8.9	8.8	8.8	8.8	8.6												
53050001	0.000	0.566	C	1	1	55			CRACKING	10.0	10.0	10.0	9.0	8.5	8.5	7.5	6.0*	6.0*	10.0	10.0	10.0	10.0													
73				2	16.1			4900	RIDE	7.9	8.7	8.3	7.2	8.1	8.1	7.7	7.7	7.5	8.5	8.1	8.2	7.4													
MP 6.075 OF 53050000(0.0C)								FC95M																											
4153831	0.000	0.548	C	2008				0012	CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	7.5	7.5	8.5	7.7	5.5*												
PREFERRED MATERIALS, INC. (2010)									SPRIDE	7.1	6.8	8.1	7.9	7.4	7.6	7.9	7.6	7.3	7.9	7.8	7.7	7.6	7.2												
53050001	0.566	0.939	R	1	1	65			CRACKING				10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	7.5													
75 231				2	28.5			11600	RIDE				8.0	7.2	7.3	8.1	7.9	7.9	7.7	7.6	7.6	7.2													
								FC5M																											
4377471	0.566	0.939	C	2019				0012	CRACKING	7.5	7.5	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	6.5												
ANDERSON COLUMBIA CO., INC(2020)									RIDE	7.2	6.8	8.1	8.1	8.1	7.5	8.5	8.4	8.3	8.2	8.3	8.4	8.4	8.2												
53050001	0.566	0.939	L	1	1	65			CRACKING				10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0													
75 231				2	28.5			11600	RIDE				8.0	7.2	7.3	8.0	8.1	8.0	8.3	8.3	8.1	8.0													
SR 73(0.6L)								FC5M																											
4377471	0.566	0.939	C	2019				0012	CRACKING	9.0	7.5	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.3	9.0	6.5												
ANDERSON COLUMBIA CO., INC(2020)									RIDE	7.6	7.6	8.5	8.4	8.4	8.5	9.0	8.7	8.7	8.9	8.7	8.5	8.6	8.4												

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

DISTRICT = 3 COUNTY = JACKSON

RDWYID / SR / US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW	SYS	TYP	SPD	%T	AADT	SURFTYPE / ASTYPE / WKMX-P / WKMX-F	DISTRESS RATINGS	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	FUTURE 2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2031 (PMRS)
53060000	0.000	8.363	C	1	1	55				CRACKING	10.0	10.0	10.0	10.0	9.5	9.5	9.5	8.5	8.0	8.0	7.0	7.0	7.0													
77			2	8.4				3600		RIDE	8.9	9.0	9.0	8.6	8.6	8.5	8.6	8.6	8.5	8.3	8.2	8.1	7.9													
CR 164(0.5C)									FC95MR																												
4307801	0.346	7.965	C	2016				0012		CRACKING	7.0	6.0*	6.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.5	8.3	8.0	6.5												
ANDERSON COLUMBIA CO., INC				(2017)					SPRIDE	RIDE	7.9	7.7	8.0	8.6	8.6	8.5	8.4	8.3	8.2	8.1	8.0	8.0	7.8	7.4												
53060000	8.363	10.726	C	1	7	35				CRACKING	10.0	8.5	8.5	8.5	6.5	6.5	6.5	5.5*	5.5*	3.5*	3.5*	10.0	10.0													
77			2	7.6				2899		RIDE	8.3	8.2	8.0	7.5	7.4	7.1	7.3	7.1	6.8	6.6	6.4	7.9	7.7													
BROWN ST(8.4R)									FC125M																												
										CRACKING	10.0	10.0	8.5	8.5	8.5	7.5	7.0	7.0	5.5*	4.0*	4.0*	3.3*	10.0	8.5												
				(2026)						RIDE	7.7	7.6	7.8	7.7	7.6	7.4	7.5	7.4	7.3	7.1	7.1	7.0	8.1	7.7												
53060000	10.726	12.705	C	1	1	55				CRACKING	5.5*	10.0	10.0	10.0	9.0	9.0	9.0	9.0	7.5	7.5	7.5	7.5	6.0*													
77			2	7.6				2899		RIDE	8.3	8.5	8.6	8.2	8.4	8.2	8.4	8.4	8.3	8.1	8.0	8.0	7.8													
JOHNS RD(11.0L)									FC125M																												
4325531	10.726	12.705	C	2017				0226		CRACKING	6.0*	5.5*	4.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.6	8.2	6.5												
ANDERSON COLUMBIA CO., INC				(2017)					SPRIDE	RIDE	7.7	7.4	7.6	8.6	8.5	8.4	8.4	8.3	8.2	8.2	8.1	8.1	8.0	7.6												
53070000	0.000	0.959	C	1	1	35				CRACKING	8.5	8.5	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	8.5	8.5	8.5													
2			2	13.8				4700		RIDE	6.7	6.4	8.1	7.9	8.0	7.9	8.1	8.0	8.0	7.9	7.9	7.9	7.9													
MILL CREEK RD(0.1L)									FC95MR																												
4436461	0.045	0.958	C	2022				0012		CRACKING	8.5	8.5	8.5	8.5	7.5	7.0	6.0*	6.0*	6.0*	10.0	10.0	10.0	10.0	8.5												
ANDERSON COLUMBIA CO., INC				(2023)					SPRIDE	RIDE	7.8	7.6	7.4	7.3	7.2	7.3	7.2	7.2	7.1	8.3	8.3	8.3	8.3	7.9												
53070000	1.323	7.643	C	1	1	55				CRACKING	10.0	10.0	10.0	10.0	8.5	7.5	7.0	5.5*	5.0*	3.0*	3.0*	10.0	10.0													
2			2	15.0				2200		RIDE	8.9	8.7	8.6	8.2	8.2	8.1	8.2	8.0	7.8	7.3	7.5	8.6	8.5													
COTTON ST(1.3C)									FC95MR																												
4230701	1.332	8.116	C	2011				0226		CRACKING	10.0	10.0	10.0	10.0	9.0	8.5	7.5	7.5	7.0	6.0*	5.5*	4.8*	4.6*	2.5*												
JONES CONSTRUCTION OF NORT				(2012)					SPRIDE	RIDE	8.5	8.2	8.2	7.9	7.8	7.6	7.7	7.5	7.4	7.3	7.2	7.1	7.0	6.6												
4508061	1.323	7.643	C	2026				0012																													
53070000	8.231	13.000	C	1	1	55				CRACKING	10.0	8.0	8.0	7.0	5.5*	5.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0													
2			2	25.1				1650		RIDE	8.6	8.4	8.3	8.1	7.9	7.8	8.6	8.6	8.6	8.5	8.5	8.5	8.2													
CAMPBELLTON CITY LIMITS(8.2C)									FC95M																												
4113971	8.152	12.946	C	2006				0012		CRACKING	10.0	10.0	10.0	9.0	8.5	8.5	7.5	7.5	7.0	6.0*	5.5*	3.9*	3.5*	1.5*												
ANDERSON COLUMBIA CO., INC				(2007)						RIDE	8.3	8.2	8.1	8.0	7.9	7.7	7.9	7.7	7.7	7.9	7.7	7.6	7.5	7.1												
4508061	8.237	13.075	C	2026				0012																													
53070000	13.000	17.451	C	1	1	55				CRACKING	9.0	9.0	9.0	9.0	8.5	7.5	7.0	5.5*	5.5*	5.5*	5.5*	10.0	10.0													
2			2	20.8				1650		RIDE	8.5	8.5	8.4	8.0	7.9	7.9	7.9	7.9	7.7	7.5	7.6	8.7	8.7													
ST PHILLIPS RD(13.1R)									FC95M																												
4216421	14.929	17.177	C	2011				0012		CRACKING	10.0	10.0	10.0	9.5	9.5	9.5	8.5	8.5	8.5	7.0	6.0*	5.3*	4.9*	3.0*												
ANDERSON COLUMBIA CO., INC				(2012)					SPRIDE	RIDE	8.6	8.4	8.1	8.0	7.9	7.7	7.8	7.6	7.3	7.5	7.3	7.0	6.7	6.3*												
4529431	13.094	17.445	C	2027				0012																													
53070000	17.451	23.102	C	1	1	55				CRACKING	6.5	5.5*	5.5*	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0	9.0	9.0													
2			2	20.8				1650		RIDE	8.6	8.4	8.3	8.0	8.4	8.1	8.4	8.4	8.4	8.3	8.3	8.4	8.3													
CR 167(18.4C)									FC95M																												
4307931	17.451	23.102	C	2016				0012		CRACKING	9.0	9.0	9.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.5	8.5	8.0	6.5												
ANDERSON COLUMBIA CO., INC				(2017)					SPRIDE	RIDE	8.3	8.2	8.0	8.7	8.7	8.5	8.6	8.3	8.3	8.3	8.2	8.0	8.0	7.6												
53070000	23.102	26.145	C	1	1	55				CRACKING	8.5	7.5	7.5	7.0	6.5	10.0	10.0	10.0	9.0	9.0	9.0	8.5	8.5													
2			2	24.1				1650		RIDE	8.2	7.8	7.5	7.1	6.9	8.1	8.3	8.2	8.1	7.9	7.9	8.0	7.8													
SR 71(23.1C)									FC125M																												
4456321	23.115	26.139	C	2023				0012		CRACKING	8.5	7.5	7.5	7.5	7.0	7.0	5.5*	5.5*	4.0*	3.5*	10.0	10.0	10.0	8.5												
ANDERSON COLUMBIA CO., INC				(2024)					SPRIDE	RIDE	7.7	7.6	7.6	7.5	7.3	7.3	7.4	7.3	7.2	7.2	8.5	8.4	8.3	7.9												
53070000	26.145	32.614	C	1	1	55				CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	9.0	8.5	8.5	8.5	7.5	7.0	7.0													
2			2	24.1				2417		RIDE	8.5	8.4	8.4	8.0	8.0	8.1	8.3	8.2	8.1	8.0	8.1	7.9	7.9													
GROVE RD(26.4L)									FC125M																												
4325481	26.145	32.614	C	2016				0012		CRACKING	6.0*	5.5*	5.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.0	8.0	7.5	6.0*												
ANDERSON COLUMBIA CO., INC				(2017)						RIDE	7.8	7.6	7.6	8.4	8.4	8.2	8.3	8.1	7.9	8.0	7.9	7.7	7.6	7.2												
53070001	0.000	0.506	C	1	1	45				CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	7.0	7.0	6.0*	10.0	10.0													
2			2	30.9				1600		RIDE	8.3	8.4	8.2	7.9	6.7	8.2	7.9	8.2	8.2	8.0	7.7	8.6	8.6													
CR-2A(0.0R)									FC95MR																												
4230701	0.000	0.499	C	2011				0226		CRACKING	10.0	10.0	10.0	10.0	8.5	7.5	7.0	7.0	6.5	5.5*	3.5*	3.2*	3.0*	1.0*												
				(2012)						RIDE	8.4	8.2	8.1	8.0	7.8	7.7	7.8	7.5	7.2	7.3	7.0	6.7	6.7	6.3												
4508061	0.000	0.484	C	2026				0012																													

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

DISTRICT = 3 COUNTY = JACKSON

RDWYID / SR / US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW	SYS	TYP	SPD	%T / SURFTYPE / FY-P / FY-F	AADT / WKMX-P / WKMX-F	DISTRESS RATINGS / ASTYPE	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	FUTURE 2031 (PMRS)
53090000	0.000	2.161	C	1	7	45			CRACKING	4.0*	3.5*		10.0	10.0	10.0	10.0	10.0	9.5	9.5	8.5	8.5	8.5												
71			2	7.7		8800			RIDE	7.5	7.1		8.0	8.1	8.0	8.2	8.1	8.1	8.0	8.0	7.9	7.9												
SR 10(0.0C)								FC95MR																											
									CRACKING	8.5	8.5	8.5	8.5	8.5	7.5	7.0	7.0	6.0*	5.5*	3.5*	3.1*	10.0	8.5											
						(2026)			RIDE	7.9	7.7	7.4	7.4	7.3	7.1	7.2	7.1	6.9	7.0	6.9	6.8	8.3	7.9											
53090000	2.161	2.901	R	1	7	55			CRACKING	4.0*	3.5*		10.0	10.0	10.0	10.0	10.0	9.5	9.5	8.5	8.5	8.5												
71			1	7.7		6000			RIDE	7.5	7.1		8.0	8.1	8.0	8.2	8.1	8.1	8.0	8.0	7.9	7.9												
								FC95MR																											
4455421	1.349	3.369	C	2023		0012			CRACKING	8.5	8.5	8.5	8.5	8.5	7.5	7.0	7.0	6.0*	5.5*	3.5*	3.1*	10.0	8.5											
ANDERSON COLUMBIA CO., INC						(2026)			SPRIDE	7.9	7.7	7.4	7.4	7.3	7.1	7.2	7.1	6.9	7.0	6.9	6.8	8.0	7.6											
53090000	2.901	8.383	C	1	7	55			CRACKING	4.0*	3.5*		10.0	10.0	10.0	10.0	10.0	9.5	9.5	8.5	8.5	8.5												
71			2	7.7		6100			RIDE	7.5	7.1		8.0	8.1	8.0	8.2	8.1	8.1	8.0	8.0	7.9	7.9												
REDWOOD DR(2.9L)								FC95MR																											
									CRACKING	8.5	8.5	8.5	8.5	8.5	7.5	7.0	7.0	6.0*	5.5*	3.5*	3.1*	10.0	8.5											
						(2026)			RIDE	7.9	7.7	7.4	7.4	7.3	7.1	7.2	7.1	6.9	7.0	6.9	6.8	8.4	8.0											
53090000	8.383	13.097	C	1	7	55			CRACKING	4.0*	3.5*	3.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0												
71			2	9.5		3200			RIDE	7.5	7.1	7.4	8.1	8.2	8.2	8.4	8.4	8.2	8.2	8.2	8.2	8.1												
WILLIS RD(9.1C)								FC125M																											
4307822	8.377	13.097	C	2025		0012			CRACKING	9.0	9.0	9.0	9.0	7.0	7.0	7.0	7.0	6.0*	6.0*	6.0*	5.5*	10.0	8.5											
ANDERSON COLUMBIA CO., INC						(2026)			SPRIDE	8.1	7.9	7.7	7.7	7.6	7.5	7.5	7.5	7.4	7.3	7.4	7.3	8.4	8.0											
53090000	13.097	14.073	R	1	7	35			CRACKING	4.0*	3.5*	3.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0												
71			1	7.7		3700			RIDE	7.5	7.1	7.4	8.1	8.2	8.2	8.1	8.0	8.2	8.2	8.2	8.2	8.1												
THIRTEENTH AVE(13.2C)								FC125M																											
4307822	13.097	13.673	R	2025		0012			CRACKING	9.0	9.0	9.0	9.0	7.0	7.0	7.0	7.0	6.0*	6.0*	3.5*	3.5*	10.0	8.5											
ANDERSON COLUMBIA CO., INC						(2026)			SPRIDE	8.1	7.9	7.7	7.7	7.6	7.5	7.5	7.5	7.4	7.5	7.4	7.4	8.5	8.1											
53090000	14.073	17.840	C	1	1	55			CRACKING	8.5	8.5	8.5	8.5	8.5	8.5	8.5	8.5	7.5	7.5	7.0	6.0*	5.5*												
71			2	14.0		2100			RIDE	8.8	8.7	8.5	8.0	8.1	8.0	8.1	7.9	7.7	7.4	7.5	7.0	6.3*												
FOURTH AVE(14.1L)								FC95MR																											
4307821	14.091	17.887	C	2015		0226			CRACKING	5.5*	3.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	7.8	7.1	5.5*											
OXFORD CONSTRUCTION COMPAN						(2016)			SPRIDE	6.1*	5.9*	8.6	8.4	8.4	8.2	8.2	8.1	8.0	7.9	7.8	7.6	7.4	7.0											
53090000	13.097	14.073	L	1	7	35			CRACKING	4.0*	3.5*	3.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0												
71			1	7.7		3700			RIDE	7.5	7.1	7.4	8.1	8.2	8.2	8.1	7.9	8.2	8.2	8.2	8.2	8.1												
THIRTEENTH AVE(13.2C)								FC125M																											
4307822	13.097	13.673	L	2025		0012			CRACKING	9.0	9.0	9.0	9.0	7.0	7.0	7.0	7.0	6.0*	6.0*	3.5*	3.0*	10.0	8.5											
ANDERSON COLUMBIA CO., INC						(2026)			SPRIDE	8.1	7.9	7.7	7.7	7.6	7.5	7.5	7.5	7.4	7.1	7.2	7.1	8.4	8.0											
53110000	6.555	7.572	R	1	1	45			CRACKING	10.0	10.0	10.0	10.0	9.5	9.5	9.5	9.5	9.0	9.0	9.0	9.0	9.0												
276			1	8.7		5600			RIDE	9.1	8.8	8.8	8.3	8.2	8.0	8.2	8.1	8.0	7.9	7.9	7.5	7.4												
CR 167(6.6R)								FC95MR																											
4397231	6.901	7.576	R	2020		0012			CRACKING	9.0	8.0	8.0	7.0	6.0*	5.5*	5.5*	10.0	10.0	10.0	10.0	10.0	9.4	8.0											
ANDERSON COLUMBIA CO., INC						(2021)			RIDE	7.8	7.4	7.5	7.4	7.3	6.9	6.9	8.2	8.2	8.1	8.1	8.0	7.9	7.5											
53110000	7.572	9.950	C	1	1	45			CRACKING	10.0	10.0	10.0	10.0	10.0	9.0	9.0	8.5	8.5	8.5	8.0	8.0	8.0												
276			2	10.4		8700			RIDE	8.9	8.7	8.4	8.2	8.1	7.9	7.6	7.3	7.2	7.4	6.9	6.9	7.4												
MASHBURN RD(7.8C)								FC95MR																											
									CRACKING	8.0	8.0	7.0	7.0	6.0*	5.5*	3.5*	10.0	10.0	10.0	10.0	10.0	9.3	8.0											
						(2021)			RIDE	6.8	7.2	7.4	7.4	7.2	7.1	7.1	8.3	8.3	8.2	8.2	8.1	8.1	7.7											
53110000	6.555	7.572	L	1	1	45			CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.5	9.5	9.5	9.5	9.5	9.5												
276			1	8.7		5600			RIDE	8.8	8.7	8.6	8.2	8.1	7.8	8.2	8.1	7.9	8.1	8.0	7.9	7.9												
NEW HOPE RD(6.7L)								FC95MR																											
4397231	6.555	7.576	L	2020		0012			CRACKING	9.5	8.0	8.0	7.0	6.0*	5.5*	5.5*	10.0	10.0	10.0	10.0	10.0	9.6	8.0											
ANDERSON COLUMBIA CO., INC						(2021)			RIDE	7.6	7.6	7.3	7.2	7.2	7.0	6.9	8.2	8.1	8.1	8.1	8.0	8.0	7.6											
53120000	0.000	15.793	C	1	1	55			CRACKING	10.0	10.0	9.5	9.5	8.5	8.5	8.5	8.5	8.5	8.5	7.0	7.0	7.0												
73			2	9.9		3200			RIDE	9.0	8.8	8.7	8.2	8.3	8.1	8.0	8.1	7.9	7.7	7.6	7.3	7.0												
HASTY POND RD(1.5L)								FC95MR																											
4325721	0.000	12.555	C	2016		0012			CRACKING	7.0	6.0*	6.0*		10.0	10.0	10.0	10.0	10.0	9.0	9.0	8.7	8.3	6.5											
ANDERSON COLUMBIA CO., INC						(2018)			SPRIDE	6.8	6.5	7.1		8.4	8.3	8.2	7.8	7.7	7.6	7.2	6.9	6.8	6.4*											

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2026 - 2031, EXTRACTED ON 01/30/2026

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

---------- DISTRICT = 3 COUNTY = JACKSON ----------

RDWYID / SR / US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW / LN / RW	SYS / %T / FY-P / ASTYPE / FY-F	TYP / AADT / WKMX-P / WKMX-F	SPD	DISTRESS RATINGS	SURVEYED YEAR 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	FUTURE 2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2031 (PMRS)
53120000	15.793	17.591	C	1	1	35	CRACKING	7.0		10.0	10.0	10.0	10.0	10.0	10.0	9.5	9.5	8.0	8.0	8.0															
166			2	3.3		8900	RIDE	7.7		8.3	7.9	7.9	7.8	7.8	7.9	7.5	7.4	7.3	7.3	7.1															
FRANKLIN ST(15.9C)						FC95MR																													
							CRACKING	8.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	8.5	8.0	7.0	5.0*														
		(2015)					RIDE	7.3	8.2	7.8	7.6	7.4	7.4	7.4	7.2	7.1	6.8	6.9	6.9	6.6	6.2														
53120000	17.591	21.173	C	1	1	55	CRACKING	7.0		10.0	10.0	10.0	10.0	10.0	10.0	9.5	9.5	8.0	8.0	8.0															
166			2	7.7		4800	RIDE	7.7		8.3	7.9	7.9	7.8	7.8	8.0	7.5	7.4	7.3	7.3	7.1															
LODGE DR(17.9R)						FC95MR																													
2193851	17.614	20.860	C	2001		0012	CRACKING	8.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	6.0*	5.5*	5.5*	4.3*	4.0*	1.5*														
ANDERSON COLUMBIA CO., INC(2003)						SPRIDE	RIDE	7.3	7.4	7.2	7.1	7.0	6.9	7.0	6.9	6.9	6.9	6.8	6.8	6.7	6.3*														
4397381	17.470	21.173	C	2025		0012																													
53130000	0.000	3.373	C	1	1	55	CRACKING	10.0	9.0	9.0	8.5	7.0	7.0	7.0	5.5*	5.5*	3.5*		10.0	10.0															
69			2	17.6		2000	RIDE	8.6	8.3	8.2	7.8	7.5	7.5	7.4	7.3	7.2	6.9		8.6	8.5														
BONE YARD RD(0.8R)						FC95MR																													
4192941	0.000	3.373	C	2010		0012	CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	8.5	8.5	8.1	7.8	6.0*														
ANDERSON COLUMBIA CO., INC(2012)						SPRIDE	RIDE	8.5	8.3	8.3	8.2	8.2	8.1	8.0	7.9	7.7	7.7	7.6	7.4	7.3	6.9														
4546191	0.000	8.432	C	2028		0012																													
53130000	3.373	4.210	R	1	1	45	CRACKING	10.0	10.0	10.0	10.0	9.0	8.5	7.5	7.0	7.0	7.0		10.0	10.0															
69			1	17.6		2700	RIDE	8.8	8.6	8.3	7.9	7.8	7.7	7.5	7.4	7.5	7.2		8.6	8.5														
CHIPS DR(4.0R)						FC95MR																													
4192941	3.374	4.209	C	2010		0012	CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	7.5	7.0	7.0	7.9	7.5	5.5*														
ANDERSON COLUMBIA CO., INC(2012)						SPRIDE	RIDE	8.5	8.3	8.1	8.2	8.2	8.1	7.9	7.9	7.8	7.8	7.6	7.6	7.5	7.1														
4546191	0.000	8.432	C	2028		0012																													
53130000	4.210	8.555	C	1	1	55	CRACKING	10.0	9.0	9.0	8.5	7.0	7.0	7.0	5.5*	4.0*	3.5*		10.0	10.0															
69			2	17.6		2700	RIDE	8.7	8.4	8.0	7.8	7.6	7.6	7.7	7.6	7.3	7.1		8.2	8.3														
BRUSHEY POND RD(5.3C)						FC95MR																													
4192941	4.210	8.555	C	2010		0012	CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	8.5	8.5	7.3	7.0	5.0*														
ANDERSON COLUMBIA CO., INC(2012)						SPRIDE	RIDE	8.2	8.0	8.0	8.0	7.9	7.8	7.8	7.7	7.6	7.4	7.4	7.3	7.1	6.7														
4546191	0.000	8.432	C	2028		0012																													
53130000	8.555	24.069	C	1	1	55	CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	7.5	7.5	7.0	6.0*	6.0*	6.0*	6.0*															
69			2	9.4		2200	RIDE	8.8	8.7	8.6	8.3	8.3	8.2	7.7	8.3	8.2	8.0	8.0	8.0	7.9															
PARK ST(8.6R)						FC95MR																													
4230661	8.564	24.062	C	2013		0012	CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	9.5	9.5	8.5	7.5	7.5	7.0	5.2*	3.5*														
ANDERSON COLUMBIA CO., INC(2014)						SPRIDE	RIDE	8.9	8.8	8.6	8.5	8.3	8.2	8.0	7.8	7.6	7.5	7.3	7.1	7.0	6.6														
4566061	8.432	24.069	C	2029		0012																													
53130000	3.373	4.210	L	1	1	45	CRACKING	10.0	10.0	10.0	9.0	8.5	8.5	6.5	6.5	6.5	6.5		10.0	10.0															
69			1	17.6		2700	RIDE	8.4	8.5	8.3	7.4	7.7	7.6	7.6	7.6	7.2	6.8		8.4	8.3														
						FC95MR																													
4192941	3.374	4.209	C	2010		0012	CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5	7.5	7.0	7.0	6.5	5.1*	3.0*														
ANDERSON COLUMBIA CO., INC(2012)						SPRIDE	RIDE	8.3	8.1	7.9	7.8	7.7	7.6	7.5	7.3	7.2	7.1	6.9	6.8	6.8	6.4														
4546191	0.000	8.432	C	2028		0012																													
53220000	0.000	10.709	C	1	1	55	CRACKING	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0	9.0	9.0	8.0	8.0	8.0															
273			2	16.7		3700	RIDE	8.6	8.4	8.4	8.2	8.1	8.1	8.2	8.2	8.0	8.0	8.0	8.0	7.9															
CR 164(0.5C)						FC95MR																													
4397241	0.000	10.687	C	2020		0012	CRACKING	8.0	8.0	7.0	7.0	5.5*	5.5*	5.5*		10.0	10.0	10.0	10.0	10.0	8.5														
ANDERSON COLUMBIA CO., INC(2022)						SPRIDE	RIDE	7.9	7.8	7.7	7.5	7.5	7.4	7.4		8.4	8.3	8.4	8.3	8.3	7.9														

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2031 FORECASTED BY PAVEMARS (PMRS).