FY 2016-17 REVISIONS

Index No.	Sheet No.	Description
STANDARD ABBREVIATIONS		
1	1 of 4	Added CFRP = Carbon Fiber Reinforced Polymer.
STANDARD SYMBOLS		
2	3 of 4	Added/Changed line types to support Engineering and CADD's release of S$4.
DRAINAGE		
201	4 of 5	Added Note #5 for Fiber Reinforced Concrete to the NOTES FOR PRECAST OPTIONS & EQUIVALENT REINFORCEMENT SUBSTITUTION.
CURBS, CONCRETE PAVEMENT AND SIDEWALKS		
305	1 of 4	Updated Sheet for clarification; Added detail showing Longitudinal Joint and Transverse Joint lines.
TRAFFIC RAILINGS		
400	3 of 26	Changed Call Out for Clear Zone reference to PPM.
	16 of 26	Changed Note for the LOCATION AT CURB & GUTTER SECTIONS DETAIL L reference to PPM.
403	All	Deleted Index.
410	25 of 25	Corrected the Bar 5C & 5D total height measurement.
415	3 of 7	Changed the CLEAR ZONE WIDTHS FOR WORK ZONES, reference to PPM.
430	1 of 2	Changed GENERAL NOTES #6, #8 and #9.
TRAFFIC CONTROL THROUGH WORK ZONES		
600	3 of 12	Changed the CLEAR ZONE WIDTHS FOR WORK ZONES note reference to the PPM.
	5 of 12	Added new Note #1 to the TEMPORARY SIGN SUPPORT NOTES.
	12 of 12	Deleted all references to, and requirements for, Class A RPMs.
603	All	Rearranged for clarification; Changed General Note #3 to require Temporary Raised Rumble Strips at 55mph and above; Changed spacing of Temporary Raised Rumble Strips and the associated additional signs; Deleted details and notes for AFADs (information will now be in the Specifications and APL Drawings).
612	1 of 1	Added Work Zone Sign callouts to signs located in the median.
613	1 of 2	Corrected the Note for "Lateral Transitions..." in Table II.
619	1 of 2	Clarified GENERAL NOTE #5 is for non-emergency conditions.
ROADSIDE SAFETY		
700	1 of 2	Changed ROADSIDE TERRAIN FIGURE 1 Note reference to PPM.
	2 of 2	Changed GENERAL NOTE #2 reference to PPM.

Index No.	Sheet No.	Description
FENCING AND PEDESTRIAN RAILINGS		
851	1 of 3	Added 4-bolt option as dashed lines in Scheme 1.
852	1 of 8	Added "HSS1.500x0.125" Handrail Joint/Splice Sleeve option to TABLE 1.
861	1 of 3	Added 4-bolt option as dashed lines in Scheme 1.
862	1 of 9	Added "HSS1.500x0.125" Handrail Joint/Splice Sleeve option to TABLE 1.
870	1 of 5	Added "1.50 OD x 0.125 Wall" Handrail Joint/Splice Sleeve option to RAILING MEMBER DIMENSIONS TABLE.
880	1 of 5	Added "HSS1.500x0.125" Handrail Joint/Splice Sleeve option to RAILING MEMBER DIMENSION TABLE.
NOISE AND PERIMETER WALL SYSTEMS		
5200	1 of 16	Added Notes 1.A and 1.B for approved Producer prestressed post options.
SIGNING AND MARKINGS		
11200	All	Reorganized for clarification.
	1 of 3	Moved General Notes into the IDS; Changed Tables; Clarified and Corrected all details.
	2 of 3	Changed Foundation Elevation Notes; Clarified the Base Connections Details, Details B and Foundation Elevation call outs; Changed the Assembly Of Base Connection Notes.
	3 of 3	Deleted the SHIM Column for the Table; Changed the rotation of the Stiffener Plate; Changed Table.
11300	1 of 1	Changed the U-Bolt call out in the Wind Beam Connecting Detail to read 1/2" Ø U-bolt With Double Nuts and Flat Washer...; Changed the GENERAL NOTES.
11310	All	Reorganized for clarification.
	2 of 5	Added Structural to the Grout Pad call out.
	3-5 of 5	Removed Abbreviation Note.
11860	4 of 9	Deleted Note #1.B.
	6 of 9	Changed the U-Bolt call out in the Wind Beam Connecting Detail to read 1/2" Ø U-bolt With nut, Flat Washer and Lock Washer.
17346	13-14 of 14	Changed the title of the drawing.
ROADWAY LIGHTING		
17504	1 of 2	Deleted "Service Conductors Shall" call out from the AERIAL FEED DETAIL A.
17505	2 of 2	Added DETAIL 'B' (Hanger Pipe Connection).
17515	2 of 8	Added ASTM Alloy 6061-T6 to Note 3.A.

Index No.	Sheet No.	Description
TRAFFIC SIGNAL AND EQUIPMENT		
17700	1 of 1	Clarified that the Pearock/Crushed Stone to be placed under the Pull Box only.
17727	2 of 2	Deleted the Pivotal Hanger Assembly; Changed the Upper and Lower Reinforcement Plates to Tri-Stud Wire Clamps; Changed the Message Cable Clamp; Deleted Notes #1, 3-5 and Added new note; Deleted the Vertical Clearance Information; Changed Bottom Tether Clamp to a Tri-Stud Clamp.
17745	2 of 6	Changed Note #1 and SECTION A-A to "Structural" Grout Pad.
17781	1 of 2	Changed GENERAL NOTE #3.
INTELLIGENT TRANSPORTATION SYSTEMS (ITS)		
18111	4 of 4	Changed Pole Top Plate diameter and bolt circle for 70' tall pole.
18113	3 of 4	Deleted the Dormant Strand, Changed the location of the #4 and #5 Rebar and Deleted the Active and Dormant text in the Strand spacing callouts for STRAND PATTERN 1 AND 2.
TEMPORARY DETOUR BRIDGES		
21210	1 of 4	Clarified Notes 2, 3, 6 & 8; Revised Note 7.
	2 of 4	Revised Conduit stub-out details.
	3 of 4	Added Conduit stub-out detail. Clarified Notes 2, 3 & 4; Deleted Note 5.
	4 of 4	Revised Conduit stub-out details.
21600	3 of 7	Remove 7 3/4" dimension and AB307 Transom DW Heavy.
21610	1 of 3	Changed to triple bearing configuration.
21620	1 of 2	Changed to triple bearing configuration.
21630	2-3 of 3	Changed to triple bearing configuration.
PRESTRESSED CONCRETE PILES		
22600	All	New Index
22601	All	New Index
22612	All	New Index
22614	All	New Index
22618	All	New Index
22624	All	New Index
22630	All	New Index
22654	All	New Index
22660	All	New Index