STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION

Cored by: E. PUCKETT | Date: 04/29/20 | Page: 1 of 1 | Typical Section No.:

Roadway Section: 48260000	Name: SR 8 (I-10)		Lanes: 4 LANES - DIVIDED
Fin. Proj. ID: 442749-1-52-01	From: BEFORE WB NINE MILE ROAD BRIDE (480061)		Shoulder Type and Condition: PAVED
F. A. Proj. No.:	To: AFTER WB NINE MILE ROAD BRIDGE (480061)		Inside: PAVED & GRASS MEDIAN
County: ESCAMBIA / SR No.: SR 8 (I-10)	Beg MP: 5.501	End MP: 5.554 / Lgth: 0.053	Outside: PAVED
Median Curbed (Y / N): N / Paved: N / Lawn: Y / Other:			Curb & Gutter (Y / N): N

Core No.	Mile Post or Sta. No.	Lane	Wheel Path (Y / N)	Pavement Layer (in.) FC-5	FC-3	SP-12.5	S-3	S	ARMI			Core Lgth. (in.)	Base CONC	SCLY		Crack Depth (in.)	Type	Class	Extent	Pvmt Cond	Rut Depth (in.)	Cross Slope (%)	PROJECT COMMENTS
H-1	5.560	R2	Y	0.60		4.60			0.50			5.70	8.80			0.00	A	IB	L	FAIR			LIGHT RUTTING, LIGHT RAVELING
H-2	5.560	OR	N		1.70	2.30	3.50	3.20				10.70		12.00		0.00	A	IB	L	FAIR			SHOULDER CORE
H-3	5.495	R2	Y	0.80		4.10			1.10			6.00	9.30			0.00	A	IB	L	FAIR			MODERATE RUTTING, LIGHT RAVELING
H-4	5.495	OR	N	0.90		5.30	3.20	2.90				12.30		12.00		0.00	A	IB	L	FAIR			SHOULDER CORE, NEAR GORE AREA
H-5	WB OFF-R	R1	Y	0.40		3.30			0.70			4.40	X			0.00	A	IB	L	FAIR			WEST BOUND OFF-RAMP CORE, LIGHT RUTTING, SEV RAVELING
H-6	WB ON-R	R1	Y	0.80		4.10			0.80			5.70	X			0.00	A	IB	L	FAIR			WEST BOUND ON-RAMP CORE, LIGHT RUTTING, LIGHT RAVELING