STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION

675-030-09
Materials
3/13

PAVEMENT EVALUATION CORING AND CONDITION DATA

Cored by: E. PUCKETT Date: 01/14/20 Page: 1 of 1 Typical Section No.: - -

Roadway Section:	55320000 / 55050001	Name: SR 8 (I-10)			Lanes: 6
Fin. Proj. ID:	222593-5-32-01	From: SR 8 (I-10)			Shoulder Type and Condition: GOOD
F. A. Proj. No.:	- -	To: SR 261 (CAPITAL CIRCLE NE) INTERCHANGE			Inside: GRASS
County: LEON	SR No.: 8	Beg MP: 8.723 / 0.000	End MP: 9.004 / 0.261	Lgth: 0.281 / 0.261	Outside: PAVED
Median Curbed (Y / N): N	Paved: N	Lawn: N	Other: - -		Curb & Gutter (Y / N): Y - PARTIAL LIMITS

Core No.	Mile Post or Sta. No.	Lane	Wheel Path (Y / N)	Pavement Layer (in.) FC-5	FC-9.5	SP-9.5						Core Lgth. (in.)	Base GAB	LIMEROCK		Crack Depth (in.)	Type	Class	Extent	Pvmt Cond	Rut Depth (in.)	Cross Slope (%)	PROJECT COMMENTS
L-1	8.763	R2	Y	0.80		5.40						6.20	7.50			0.00	A	IB	L	F			MODERATE RUTTING, EB OFF RAMP CORE
L-2	8.763	OR	N		1.50	1.30						2.80		8.20		0.00	A	IB	L	F			LIGHT RAVELING, EB OFF RAMP CORE
L-3	8.763	R1	N		1.40	2.00						3.40		12.00		0.00	A	IB	L	F			LIGHT RAVELING, EB OFF RAMP CORE
L-4	8.763	OR	N	1.10		2.40						3.50		12.00		0.00	A	IB	L	F			MODERATE RUTTING, EB OFF RAMP CORE
L-5	8.763	RITL1	Y	1.10		3.20						4.30		10.20		0.00	A	IB	L	F			LIGHT RUTTING, EB OFF RAMP CORE, LIGHT ALL. CRK, DELAMINATION
L-6	8.763	ROTL	Y	0.80		3.70						4.50		12.00		0.00	A	IB	L	F			MODERATE RUTTING, EB OFF RAMP CORE
L-7	8.763	OR	N		1.50	1.60						3.10		7.90		0.00	A	IB	L	F			LIGHT RAVELING, EB OFF RAMP CORE
L-8	0.073	LOTL	N		1.30	2.20						3.50		7.00		3.50	B	II	M	F			SR 162 PAVEMENT CORE, MODERATE RUTTING, MODERATE LONG CRK
L-9	0.073	R2	Y		1.50	3.40						4.90		9.60		4.90	B	II	M	P			SR 162 PAVEMENT CORE, SEVERE RUTTING, MODERATE LONG CRK