

DRAFT Consultant CEI Acquisition Plan - FY22/23

District One Construction

LEGEND:

- CS = Continuing Services
- DBR = District Bridge Contract
- DW = District Wide Contract
- F = Full CEI Contract
- H = Hybrid Project
- LOA = Letter of Authorization
- SA = Supplemental Amendment

District 1 Construction	801 N. Broadway, Bartow, FL 33830	(863) 519-2300	(863) 534-0071	District Secretary: L.K. Nandam	(863) 519-2201	(863) 519-1902
Ft. Myers Ops Center	2981 N.E. Pine Island Rd., Cape Coral, FL 33909	(239) 985-7800	(239) 656-7742	Operations Director: Keith Slater	(863) 519-2202	(863) 534-7265
Manatee Ops Center	14000 SR 64 East, Bradenton, FL 34212	(941) 708-4400	(941) 708-4494	Construction Engineer: Jon Sands	(863) 519-2223	(863) 534-0071
Bartow Ops Center	2730 S.R. 60 West, Bartow, FL 33830	(863) 519-4100	(863) 519-7924	Ass't Constr. Engineer: Brian Blair	(863) 519-2224	(863) 534-0071
Heartland Ops Center	4730 Kenilworth Blvd., Sebring, FL 33870	(863) 471-4848	(863) 386-6116	District One CEI Manager: Anita Michael	(863) 519-2232	(863) 534-0071
https://outlook.office365.com/owa/calendar/D1ConstructionMarketingMeetings@fdot.onmicrosoft.com/bookings/				CEI Contract Administrator: Melissa Mitchell	(863) 519-2346	(863) 534-0071

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/Written Present	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
1Fa	198285-1-62-07 DS N/A CONSTRUCTION CEI SURVEY SUPPORT - DISTRICT WIDE RKS-JMS-EJT \$500,000 DIST/ST-WIDE	Brian Blair, P.E. (863) 519-2676 Anita Michael (863) 519-2232 INSPECT CONSTRUCTION PROJS. January 19, 2023 (275)	Schedule Date-Prop. 12/05/22 Actual Date 07/07/22	02/03/23	03/06/23	03/14/23	N/A	N/A	03/28/23	N/A	N/A	N/A	05/31/23
			Shortlisted Consultant	Name: Address:		Contact: Phone: Fax:		Comments: MM, AM, KC					23121
			Project Info: Funds Encumbered: Funds Encumb. Date: Marketing Date: CEI Contract #:										
3Fa	433726-2-62-01 ACSU N/A SR 865 (SAN CARLOS) FROM N CRESCENT ST TO N OF HURRICANE PASS BRIDGE JMK-STP-CBS 1.668 LEE	Christopher Speese (239) 225-1973 Jessica White, PE (239) 985-7852 Josephine Mak, PE (239) 985-7840 INTERSECTION IMPROVEMENT March 29, 2023 (350) \$7,368,668 (1.54%) \$1,278,621 (17.35%)	Schedule Date-Prop. 08/15/22 Actual Date 12/29/21	10/14/22	11/16/22	11/29/22	N/A	N/A	12/13/22	N/A	N/A	01/03/23	03/31/23
			Shortlisted Consultant	Name: Address:		Contact: Phone: Fax:		Comments: JM, GB, JN					23123
			Project Info: Funds Encumbered: Funds Encumb. Date: Marketing Date: CEI Contract #:										
5Fa	441550-1-62-01 DS N/A SR 45 (US 41) FROM N OF PORT COMMONS TO STATE COLLEGE OF FL JMK-MLP-KFS 6.109 SARASOTA	Kellie F. Spurgeon (863) 519-2654 Trisha Hartzell, P.E. (941) 708-4401 Carl Harmon (941) 708-4431 RESURFACING February 16, 2023 (400) \$14,565,001 (3.05%) \$1,995,674 (13.70%)	Schedule Date-Prop. 08/08/22 Actual Date 07/11/22	10/07/22	11/07/22	11/15/22	N/A	N/A	12/06/22	N/A	N/A	01/04/23	02/28/23
			Shortlisted Consultant	Name: Address:		Contact: Phone: Fax:		Comments: CH, BW, JM					23125
			Project Info: Funds Encumbered: Funds Encumb. Date: Marketing Date: CEI Contract #:										

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event										
			1	2	3	4	5	6	7	8	9	10	11
Federal Project (WP21) Project Name			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
Limit-From			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
Limit -To													
Dist.(Mi.)/Prop. X- Sect.													
County													
Construction Project Manager/Phone No./Fax No. Type Project/English-Metric													
Number of Bridges/Alt. Contract													
Letting Date (Mo-Year)/Construction Time (Days)													
Ph 52 Budget \$ (% of CEI FY Total Ph 52)													
Ph 62 Budget \$ (% of Ph 52)													
6Fa	445144-1-62-01 DDR N/A SR 683 (US 301) FROM S OF 25TH CT E TO S OF 1 3TH AVE E 7.516 JMK-AEB-KLN MANATEE	Benjamin C. Clayton (863) 519-2480 Trisha Hartzell, P.E. (941) 708-4401 Carl Harmon (941) 708-4431 RESURFACING January 25, 2023 (450) \$21,645,357 (4.53%) \$2,273,641 (10.50%)	Schedule Date-Prop. 07/25/22 Actual Date 12/08/21	09/23/22	10/24/22	11/01/22	N/A	N/A	11/15/22	N/A	N/A	12/05/22	01/31/23
Goes w/ 444210-1 & 444211-1			Shortlisted Consultant	Name: Address:								Comments: CH, RH, RW Project Info: 23126 Funds Encumbered: Funds Encumb. Date: Marketing Date: 7/27/2022 CEI Contract #: 23126	
6Fb	444210-1-62-01 ACSS N/A SR 683 (US 301) AT 5 1ST AVENUE EAST 0.5 JMK-AEB-BFF MANATEE	Benjamin C. Clayton (863) 519-2480 Trisha Hartzell, P.E. (941) 708-4401 Carl Harmon (941) 708-4431 INTERSECTION IMPROVEMENT January 25, 2023 (120) \$1,749,023 (0.37%) \$152,748 (8.73%)	Schedule Date-Prop. 07/25/22 Actual Date 12/08/21	09/23/22	10/24/22	11/01/22	N/A	N/A	11/15/22	N/A	N/A	12/05/22	01/31/23
Goes w/445144-1 & 444211-1			Shortlisted Consultant	Name: Address:								Comments: CH, RH, RW Project Info: 23126 Funds Encumbered: Funds Encumb. Date: Marketing Date: 7/27/2022 CEI Contract #: 23126	
6Fc	444211-1-62-01 ACSS N/A SR 683 (US 301) AT 6 3RD AVE E 0.5 JMK-AEB-BFF MANATEE	Benjamin C. Clayton (863) 519-2480 Trisha Hartzell, P.E. (941) 708-4401 Carl Harmon (941) 708-4431 INTERSECTION IMPROVEMENT January 25, 2023 (230) \$2,311,286 (0.48%) \$257,448 (11.14%)	Schedule Date-Prop. 07/25/22 Actual Date 12/08/21	09/23/22	10/24/22	11/01/22	N/A	N/A	11/15/22	N/A	N/A	12/05/22	01/31/23
Goes w/ 444210-1 & 445144-1			Shortlisted Consultant	Name: Address:								Comments: CH, RH, RW Project Info: 23126 Funds Encumbered: Funds Encumb. Date: Marketing Date: 7/27/2022 CEI Contract #: 23126	
7Fa	445473-1-62-01 SN N/A SR 70 FROM COUNTY LINE TO PEACE RIVER 12.105 JMK-STP-DJA DESOTO	David J. Agacinski (239) 225-1924 Randall James, P.E. (863) 471-4854 Stacy Hill (863) 471-4852 RESURFACING March 29, 2023 (325) \$10,364,999 (2.17%) \$1,148,278 (11.08%)	Schedule Date-Prop. 09/12/22 Actual Date 01/11/22	11/10/22	12/14/22	12/20/22	N/A	N/A	01/17/23	N/A	N/A	02/06/23	03/31/23
BDI			Shortlisted Consultant	Name: Address:								Comments: SH, DD, TP Project Info: BDI - 23138 Funds Encumbered: Funds Encumb. Date: Marketing Date: 10/10/2022 CEI Contract #: 23138	
8Fa	445932-1-62-01 SN N/A SR25 (US27) FROM FIS HEATING CREEK TO HIGHLAND S COUNTY LINE 14.266 JMK-STP-DJA GLADES	David J. Agacinski (239) 225-1924 Randall James, P.E. (863) 471-4854 Stacy Hill (863) 471-4852 RESURFACING December 7, 2022 (300) \$13,332,744 (2.79%) \$1,234,013 (9.26%)	Schedule Date-Prop. 06/20/22 Actual Date 12/08/21	08/19/22	09/22/22	09/27/22	N/A	N/A	10/10/22	N/A	N/A	11/03/22	12/31/22
LS & Goes w/ 445925-1			Shortlisted Consultant	Name: Address:								Comments: SH, DD, KR Project Info: LS - 23127 Funds Encumbered: Funds Encumb. Date: Marketing Date: 6/27/2022 CEI Contract #: 23127	
8Fb	445925-1-62-01 BRRP N/A SR 25 (US 27) NB FIS HEATING CREEK OVERFLOW BRIDGE #050050 REPAIRS 0.047 JMK-TAR-KOS GLADES	Katharine O. Sampson (863) 612-3384 Randall James, P.E. (863) 471-4854 Stacy Hill (863) 471-4852 BRIDGE-REPAIR/REHABILITATION December 7, 2022 (300) \$1,517,575 (0.32%) \$110,932 (7.31%)	Schedule Date-Prop. 06/20/22 Actual Date 12/08/21	08/19/22	09/22/22	09/27/22	N/A	N/A	10/10/22	N/A	N/A	11/03/22	12/31/22
Goes w/ 445932-1			Shortlisted Consultant	Name: Address:								Comments: SH, DD, KR Project Info: 23127 Funds Encumbered: Funds Encumb. Date: Marketing Date: 6/27/2022 CEI Contract #: 23127	

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event											
			1	2	3	4	5	6	7	8	9	10	11	
Federal Project (WP21) Project Name			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)											
Limit-From Limit -To														
Dist.(Mi.)/Prop. X- Sect. County														
Type Project/English-Metric														
Number of Bridges/Alt. Contract														
Letting Date (Mo-Year)/Construction Time (Days)														
Ph 52 Budget \$ (% of CEI FY Total Ph 52)			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution	
Ph 62 Budget \$ (% of Ph 52)														
9Fa	446347-1-62-01 ACNP N/A I-4 (SR 400) FROM HI LLSBOROUGH COUNTY LINE TO GALLOWAY RD 4.448 JMK-AEB-RTW POLK	Ryan T. Weeks (863) 519-2837 Kati Sherrard, PE (863) 519-2590 David Jones (863) 519-2345 RESURFACING May 24, 2023 (325) \$6,737,919 (1.41%) \$1,209,903 (17.96%)	Schedule Date-Prop. Actual Date	09/12/22 12/08/21	11/10/22	12/13/22	12/20/22	N/A N/A	N/A N/A	01/17/23 N/A	N/A N/A	02/08/23	03/31/23	
BDI			Shortlisted Consultant	Name: Address:									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Marketing Date: CEI Contract #:	DJ, JA, KM 23128 10/6/2022 23128
10Fa	414506-7-62-01 ACNP N/A SR 70 FROM LORRAINE ROAD TO BOURNSIDE BLVD 2.768 JMK-JLM-MGB MANATEE	Jeffrey L. Mednick (863) 519-2834 Trisha Hartzell, P.E. (941) 708-4401 James Nichols (941) 708-4429 ADD LANES & RECONSTRUCT June 7, 2023 (800) \$70,964,152 (14.86%) \$5,503,583 (7.76%)	Schedule Date-Prop. Actual Date	12/19/22 12/08/21	02/17/23	03/20/23	03/28/23	N/A N/A	N/A N/A	04/11/23 N/A	N/A N/A	05/02/23	06/15/23	
Design Build			Shortlisted Consultant	Name: Address:									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Marketing Date: CEI Contract #:	JN, JC, LP 23129 11/2/2022 23129
11Fa	198284-1-62-07 DS N/A CONSTRUCTION ENVIRON MENTAL MITIGATION CEI CON SULTANT - DISTRICT WIDE \$75,000 RKS-JMS-TMM DIST/ST-WIDE	Jon M. Sands (863) 519-2223 Kayla Sapp (863) 519-2227 INSPECT CONSTRUCTION PROJS. March 17, 2022 (125) \$0 (0.00%)	Schedule Date-Prop. Actual Date										06/24/22	
			Shortlisted Consultant	Name: Address:									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Marketing Date: CEI Contract #:	
12Fa	433183-1-62-06 DS N/A CEI (INSPECTION) BARTOW OPERATIONS CENTER - C SC \$400,000 RKS-WRJ-EJT DIST/ST-WIDE	Anita Michael (863) 519-2232 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-2314 INSPECT CONSTRUCTION PROJS. March 17, 2022 (125) \$0 (0.00%)	Schedule Date-Prop. Actual Date	11/28/22 12/08/21	01/27/23	03/02/23	03/07/23	N/A N/A	N/A N/A	03/21/23 N/A	N/A N/A	N/A N/A	05/31/23	
			Shortlisted Consultant	Name: Address:									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Marketing Date: CEI Contract #:	BS, KM, NP 23130 12/8/2022 23130
13Fa	447437-1-62-01 DDR N/A SR 25 (US 27) FROM N OF SR 540 TO N OF KOKOMO RD 5.372 JMK-KSJ-CSM POLK	Scott McCall (863) 519-2277 Lavenia Toole, P.E. (863) 519-4101 Jay Wolfe (863) 519-4126 RESURFACING August 2, 2022 (650) \$23,826,392 (4.99%) \$2,790,762 (11.71%)	Schedule Date-Prop. Actual Date	12/17/21 12/17/21	03/25/22	04/25/22	05/03/22	N/A N/A	N/A N/A	05/17/22 05/17/22	N/A N/A	N/A canceled	06/13/22 07/28/22	
Design Build			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:	Eisman & Russo, Inc 6455 Powers Avenue Jacksonville, FL 32217 Dan Foss, P.E. (813) 205-6135 dfoss@eismanrusso.com		K-Factor, Inc. 19 N. 6th Street, Suite 19B Haines City, FL 33844 Karina Enrico, P.E. (954) 444-5479 kenrico@k-factorinc.com		Kinard-Stone, Inc. 12801 Commerce Lakes Dr, Unit 1 Ft. Myers, FL 33913 Ricky Langley, P.E. (863) 608-0783 ricky.langley@kinardstone.com		Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Marketing Date: CEI Contract #:		JW, TP, SH 23131 \$ 2,284,146.00 7/25/2022 3/14/2022 CAJ82	
14Fa	430848-1-62-01 DI N/A SR 82 FROM HENDRY COUNTY LINE TO GATOR SLOUGH LANE 3.826 JMK-MLP-KFS COLLIER	Kellie F. Spurgeon (863) 519-2654 Jessica White, PE (239) 985-7852 Gerald Byrne, P.E. (239) 985-7851 ADD LANES & RECONSTRUCT April 20, 2023 (700) \$44,872,220 (9.39%) \$4,109,547 (9.16%)	Schedule Date-Prop. Actual Date	10/17/22 12/08/21	12/16/22	01/24/23	01/31/23	N/A N/A	N/A N/A	02/14/23 N/A	N/A N/A	03/14/23	04/30/23	
Goes w/430848-2			Shortlisted Consultant	Name: Address:									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Marketing Date: CEI Contract #:	GB, CM, AA 23132 11/9/2022 23132

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event										
			1	2	3	4	5	6	7	8	9	10	11
Federal Project (WP21) Project Name			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
Limit-From Limit -To													
Dist.(Mi.)/Prop. X- Sect. County													
Type Project/English-Metric													
Number of Bridges/Alt. Contract													
Letting Date (Mo-Year)/Construction Time (Days)													
Ph 52 Budget \$ (% of CEI FY Total Ph 52)			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
Ph 62 Budget \$ (% of Ph 52)													
14Fb	430848-2-62-01 DDR N/A SR 82 FROM LEE COUNTY TO COLLIER COUNTY LINE 1.273 JMK-JLM-RWH HENDRY	Richard W. "Mose" Howard (863) 519-2374 Jessica White, PE (239) 985-7852 Gerald Byrne, P.E. (239) 985-7851 BIKE LANE/SIDEWALK April 20, 2023 (700) \$1,346,787 (0.28%) \$191,487 (14.22%)	Schedule Date-Prop. 10/17/22 Actual Date 12/08/21	12/16/22	01/24/23	01/31/23	N/A	N/A	02/14/23	N/A	N/A	03/14/23	04/30/23
Goes w/430848-1			Shortlisted Consultant Name: Address: Contact: Phone: Fax:	Comments: GB, CM, AA Project Info: 23132 Funds Encumbered: Funds Encumb. Date: Marketing Date: 11/9/2022 CEI Contract #: 23132									
15Fa	433183-2-62-06 DS N/A CEI (INSPECTION) SARASOTA OPERATIONS CTR - CSC \$675,000 RKS-WRJ-EJT DIST/ST-WIDE	Anita Michael (863) 519-2232 Trisha Hartzell, PE (941) 708-4401 Greg Falcone (941) 708-4425 INSPECT CONSTRUCTION PROJS. \$0 (0.00%)	Schedule Date-Prop. 04/07/22 Actual Date 02/17/22	06/06/22	07/06/22	07/12/22	N/A	N/A	07/26/22	N/A	N/A	N/A	09/30/22
			Shortlisted Consultant Name: Address: Contact: Phone: Fax:	Comments: GF, AA, KC Project Info: 23142 Funds Encumbered: \$ 675,000.00 Funds Encumb. Date: 8/5/2022 Marketing Date: 5/18/2022 CEI Contract #: CAK10									
16Fa	449015-1-62-01 ARPA N/A US 41 OVER CALOOSAHA TCHEE RIVER BRIDGE #12000 2 0.941 JMK-MMS-JOE LEE	Joe Lauk (863) 519-2525 Jessica White, P.E. (239) 985-7852 Josephine Mak, PE (239) 985-7840 BRIDGE REPLACEMENT May 30, 2023 (925) \$19,733,102 (4.13%) \$2,733,256 (13.85%)	Schedule Date-Prop. 09/12/22 Actual Date 02/12/22	11/10/22	12/12/22	12/20/22	N/A	N/A	01/17/23	N/A	N/A	02/07/23	03/31/23
Design-Build			Shortlisted Consultant Name: Address: Contact: Phone: Fax:	Comments: JH, JM, JC Project Info: 23143 Funds Encumbered: Funds Encumb. Date: Marketing Date: 9/12/2022 CEI Contract #: 23143									
17Fa	434886-2-62-01 DS N/A SR 700 (US 98) PEACE RIVER-FT MEADE AT BR # 0 064 (JOHN SINGLETARY BR) 0.103 JMK-AEB-RTW POLK	Ryan T. Weeks (863) 519-2837 Lavenia Toole, P.E. (863) 519-4101 Jay Wolfe (863) 519-4126 BRIDGE REPLACEMENT April 20, 2023 (500) \$12,268,340 (2.57%) \$1,300,322 (10.60%)	Schedule Date-Prop. 08/29/22 Actual Date 04/12/22	10/28/22	11/29/22	12/06/22	N/A	N/A	12/20/22	N/A	N/A	01/10/23	03/31/23
Goes w/434886-3			Shortlisted Consultant Name: Address: Contact: Phone: Fax:	Comments: KR, JW, JB Project Info: 23144 Funds Encumbered: Funds Encumb. Date: Marketing Date: 9/26/2022 CEI Contract #: 23144									
17Fb	434886-3-62-01 ARPA N/A SR 700 (US 98) FROM CHURCH AVE TO WASHINGTON AVENUE 0.103 JMK-BJS-SEF POLK	Sergio Figueroa (863) 519-2839 Lavenia Toole, P.E. (863) 519-4101 Kirby Radford (863) 519-4107 DRAINAGE IMPROVEMENTS April 20, 2023 (500) \$1,000,000 (0.21%) \$532,265 (53.23%)	Schedule Date-Prop. 08/29/22 Actual Date 04/12/22	10/28/22	11/29/22	12/06/22	N/A	N/A	12/20/22	N/A	N/A	01/10/23	03/31/23
Goes w/434886-2			Shortlisted Consultant Name: Address: Contact: Phone: Fax:	Comments: KR, JW, JB Project Info: 23144 Funds Encumbered: Funds Encumb. Date: Contractor Award Date: 9/26/2022 CEI Contract #: 23144									
18Fa	436673-1-62-01 ARPA N/A SR 35 (US 98) FROM N OF WEST SOCRUM LOOP RD T O S OF CR 54 0 JMK-AEH-DCT POLK	David C. Turley (863) 519-2255 Lavenia Toole, P.E. (863) 519-4101 Jay Wolfe (863) 519-4126 PD&E/EMO STUDY April 14, 2023 (1300) \$110,916,000 (23.22%) \$10,270,000 (9.26%)	Schedule Date-Prop. 09/06/22 Actual Date 04/12/22	11/04/22	12/12/22	12/20/22	N/A	N/A	01/10/23	N/A	N/A	01/31/23	03/31/23
Design-Build			Shortlisted Consultant Name: Address: Contact: Phone: Fax:	Comments: KR, JW, KH Project Info: 23145 Funds Encumbered: Funds Encumb. Date: Marketing Date: 10/3/2022 CEI Contract #: 23145									

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
Federal Project (WP21) Project Name			Construction Project Manager/Phone No./Fax No. Type Project/English-Metric										
Limit-From			Number of Bridges/Alt. Contract										
Limit -To			Letting Date (Mo-Year)/Construction Time (Days)										
Dist.(Mi.)/Prop. X- Sect.			Ph 52 Budget \$ (% of CEI FY Total Ph 52)										
County			Ph 62 Budget \$ (% of Ph 52)										
	Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution		
19Fa	443533-1-62-02 DS	Brian Blair, P.E. (863) 519-2676 Kayla Sapp (863) 519-2227	Schedule Date-Prop. 10/31/22	12/30/22	01/30/23	02/07/23	N/A	N/A	02/21/23	N/A	04/30/23		
	N/A	Anita Michael (863) 519-2232	Actual Date										
	PRE-EVENT TS/HURRICANE CE	INSPECT CONSTRUCTION PROJS.	Shortlisted Consultant	Name: Address: Contact: Phone: Fax:							Comments: AM, MM, KS	Project Info: 23140	
	\$0	(0.00%)									Funds Encumbered:	Funds Encumb. Date: 11/1/2022	
	DIST/ST-WIDE	()									Contractor Award Date:	CEI Contract #: 23140	
C/S	433550-5-62-01 SU	Phillip Menke (863) 519-2803 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425	Schedule Date-Prop.								01/31/23		
	N/A		Actual Date										
	SR 45 (US 41) CARIBBEANSTICKNEY POINT RD DRIVE TO SR 72 STICKNEY POINT RD		Shortlisted Consultant	Name: Address: Contact: Phone: Fax:							Comments:	Project Info:	
		January 19, 2023 (150)		- CONTINUING SERVICES (CS) CONTRACT #CAD91							Funds Encumbered:	Funds Encumb. Date:	
	JMK-JLM-PJM	\$136,365 (0.03%)									Contractor Award Date:	CEI Contract #: CAD91	
	SARASOTA	\$94,858 (69.56%)											
C/S	436955-2-62-01 SU	Brandon F. Fernandez Jessica White, P.E. (239) 985-7852 Chris Mollitor (239) 985-7883	Schedule Date-Prop.								07/31/22		
	N/A		Actual Date								07/13/22		
	FOWLER ST AT SR 884 (COLONIAL BLVD)	INTERSECTION IMPROVEMENT	Shortlisted Consultant	Name: Address: Contact: Phone: Fax:							Comments: TWO 14 LOA 0.12	Project Info: D122 013 B	
	0.559	July 27, 2022 (225)		- CONTINUING SERVICES (CS) CONTRACT #CAH32							Funds Encumbered: \$ 399,400.00	Funds Encumb. Date: 7/11/2022	
	JMK-AEB-BFF	\$4,165,583 (0.87%)									Contractor Award Date:	CEI Contract #: CAH32	
	LEE	\$401,669 (9.64%)											
C/S	437098-1-62-01 TALT	Ryan T. Weeks (863) 519-2837 Randall James, P.E. (863) 471-4854 Vacant (863) 471-4874	Schedule Date-Prop.								07/31/22		
	N/A		Actual Date								07/20/22		
	SR25 / SR80 (US 27) SIDEWALKS IN CLEWISTON AT VARIOUS LOCATIONS	SIDEWALK	Shortlisted Consultant	Name: Address: Contact: Phone: Fax:							Comments: TWO 2 LOA 0.02	Project Info: D122 035 B	
	0.651	July 27, 2022 (180)		- CONTINUING SERVICES (CS) CONTRACT #CAF14							Funds Encumbered: \$ 130,228.00	Funds Encumb. Date: 7/13/2022	
	JMK-AEB-RTW	\$1,079,444 (0.23%)									Contractor Award Date:	CEI Contract #: CAF14	
	HENDRY	\$131,104 (12.15%)											
C/S	438057-1-62-01 TALT	Amy E. Blair (863) 519-2272 Randall James, P.E. (863) 471-4854 Vacant (863) 471-4874	Schedule Date-Prop.								10/31/22		
	N/A		Actual Date										
	SE 28TH STREET FROM US 441 TO SE 18TH TERRACE	SIDEWALK	Shortlisted Consultant	Name: Address: Contact: Phone: Fax:							Comments:	Project Info:	
	1.1	October 26, 2022 (130)		- CONTINUING SERVICES (CS) CONTRACT #CAF14							Funds Encumbered:	Funds Encumb. Date:	
	JMK-BCC-AEB	\$1,023,963 (0.21%)									Contractor Award Date:	CEI Contract #: CAF14	
	OKEECHOBEE	\$100,773 (9.84%)											
C/S	438068-1-62-01 SN	Christopher Speese (239) 225-1973 Randall James, P.E. (863) 471-4854 Vacant (863) 471-4874	Schedule Date-Prop.								07/31/22		
	N/A		Actual Date								07/20/22		
	CLEWISTON SIDEWALKS- ROYAL PALM AVE AND PONCE DE LEON AVE	SIDEWALK	Shortlisted Consultant	Name: Address: Contact: Phone: Fax:							Comments: TWO 3 LOA 0.03	Project Info: D121 091 B	
	0.631	July 27, 2022 (180)		- CONTINUING SERVICES (CS) CONTRACT #CAF14							Funds Encumbered: \$ 130,228.00	Funds Encumb. Date: 7/13/2022	
	JMK-STP-DJA	\$336,649 (0.07%)									Contractor Award Date:	CEI Contract #: CAF14	
	HENDRY	\$131,871 (39.17%)											

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event												
			1	2	3	4	5	6	7	8	9	10	11		
Federal Project (WP21) Project Name			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)												
Limit-From			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution		
Limit -To															
Dist.(Mi.)/Prop. X- Sect.															
County															
Construction Project Manager/Phone No./Fax No. Type Project/English-Metric															
Number of Bridges/Alt. Contract															
Letting Date (Mo-Year)/Construction Time (Days)															
Ph 52 Budget \$ (% of CEI FY Total Ph 52)															
Ph 62 Budget \$ (% of Ph 52)															
C/S	438137-2-62-01 DDR N/A US 41 AT GULFSTREAM 0.186 JMK-MLP-DTR SARASOTA	Darryl T. Richard (863) 519-2266 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 LANDSCAPING February 16, 2023 (120) \$1,158,833 (0.24%) \$138,567 (11.96%)	Schedule Date-Prop. Actual Date											Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	02/28/23
C/S	438902-2-62-01 DDR N/A SR 15 (US 98) ROUNABOUT AT SE 18TH TERRACE 0.207 JMK-MLP-DTR OKEECHOBEE	Darryl T. Richard (863) 519-2266 Randall James, P.E. (863) 471-4854 Vacant (863) 471-4874 LANDSCAPING July 21, 2022 (60) \$172,316 (0.04%) \$54,854 (31.83%)	Schedule Date-Prop. Actual Date											Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	07/31/22 07/20/22
C/S	438996-1-62-01 DDR N/A I-75 (SR 93) AT CR 769 (KINGS HWY) 0.640 JMK-MLP-DTR CHARLOTTE	Darryl T. Richard (863) 519-2266 Jessica White, P.E. (239) 985-7852 Chris Mollitor (239) 985-7883 LANDSCAPING July 21, 2022 (120) \$1,009,156 (0.21%) \$85,723 (8.49%)	Schedule Date-Prop. Actual Date											Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	07/31/22 07/13/22
C/S	440231-1-62-01 BRRP N/A SR 70 OVER JOSHUA CR EEK BRIDGE # 040027 0.023 JMK-TAR-KOS DESOTO	Katharine O. Sampson (863) 612-3384 Randall James, P.E. (863) 471-4854 Vacant (863) 471-4874 BRIDGE-REPAIR/REHABILITATION September 15, 2022 (75) \$302,830 (0.06%) \$78,258 (25.84%)	Schedule Date-Prop. Actual Date											Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	09/30/22
C/S	440237-1-62-01 BRRP N/A SR 64 OVER SARASOTA PASS ANNA MARIA DRAW BRIDGE # 130054 0.592 JMK-TAR-KOS MANATEE	Katharine O. Sampson (863) 612-3384 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 BRIDGE-REPAIR/REHABILITATION February 16, 2023 (150) \$1,875,191 (0.39%) \$218,293 (11.64%)	Schedule Date-Prop. Actual Date											Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	02/28/23
C/S	440448-1-62-01 TLWR N/A LEGACY TRAIL OVER SR 72/CLARK RD AND OVER SR 758/BEE RIDGE RD. 0 JMK-AGD-AGD SARASOTA	Andra G. Diggs II (863) 5-19-2426 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 BIKE PATH/TRAIL April 26, 2023 (250) \$8,193,578 (1.72%) \$773,873 (9.44%)	Schedule Date-Prop. Actual Date											Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	04/30/23

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event											
			1	2	3	4	5	6	7	8	9	10	11	
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)											
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution	
			Federal Project (WP21) Project Name											
			Limit-From Limit -To											
			Dist.(Mi.)/Prop. X- Sect. County											
			Construction Project Manager/Phone No./Fax No. Type Project/English-Metric											
			Number of Bridges/Alt. Contract											
			Letting Date (Mo-Year)/Construction Time (Days)											
			Ph 52 Budget \$ (% of CEI FY Total Ph 52)											
			Ph 62 Budget \$ (% of Ph 52)											
C/S	440671-1-62-01 ACSS N/A SR 35 (US 17) AT NE LIVINGSTON ST & NE MCKAY ST 0.5 JMK-BCC-KSJ DESOTO	Kaylene S. Johnson (863) 519-2396 Randall James, P.E. (863) 471-4854 Vacant (863) 471-4874 INTERSECTION IMPROVEMENT March 29, 2023 (100) \$1,439,224 (0.30%) \$82,875 (5.76%)	Schedule Date-Prop. Actual Date											03/31/23
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAF14									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAF14	
C/S	440686-2-62-01 DDR N/A SR 72 ROUNDABOUT AT PROCTOR ROAD 0.500 JMK-MLP-DTR SARASOTA	Darryl T. Richard (863) 519-2266 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 LANDSCAPING January 19, 2023 (60) \$164,320 (0.03%) \$73,690 (44.85%)	Schedule Date-Prop. Actual Date											01/31/23
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #MOC C/S #6									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: MOC C/S #6	
C/S	441511-1-62-01 DDR N/A SR 64 FROM MAIN STREET TO SPRUCE STREET 4.778 JMK-AEB-BFF HARDEE	Alex C. Carlson (863) 519-2572 Randall James, P.E. (863) 471-4854 Vacant (863) 471-4874 RESURFACING February 22, 2023 (225) \$6,044,978 (1.27%) \$435,977 (7.21%)	Schedule Date-Prop. Actual Date											02/28/23
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAF14									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAF14	
C/S	441560-1-62-01 DS N/A SR 681 FROM US 41 TO I-75 3.815 JMK-JLM-RWH SARASOTA	Richard W. "Mose" Howard (863) 519-2374 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 RESURFACING November 16, 2022 (290) \$7,280,342 (1.52%) \$657,015 (9.02%)	Schedule Date-Prop. Actual Date											11/30/22
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #MOC C/S #6									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: MOC C/S #6	
C/S	441561-1-62-01 DDR N/A SR 90 FROM WHISTLER'S COVE TO COLLIER BLVD 1.38 JMK-STP-ZTT COLLIER	Zachary T. Tapp (239) 225-1988 Jessica White, PE (239) 985-7852 Chris Mollitor (239) 985-7883 RESURFACING September 28, 2022 (200) \$3,367,086 (0.70%) \$427,509 (12.70%)	Schedule Date-Prop. Actual Date											09/30/22
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CA468									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CA468	
C/S	441983-1-62-01 DDR N/A SR 600 (US 92) FROM FISH HATCHERY ROAD TO REY NOLDS RD 0.543 JMK-KSJ-JLF POLK	Alex C. Carlson (863) 519-2572 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-4140 RESURFACING July 21, 2022 (170) \$2,187,530 (0.46%) \$229,200 (10.48%)	Schedule Date-Prop. Actual Date											07/31/22 07/14/22
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAD02									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD02	

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event														
			1	2	3	4	5	6	7	8	9	10	11				
Federal Project (WP21) Project Name			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)														
Limit-From			Scope Due														
Limit -To			Advert														
Dist.(Mi.)/Prop. X- Sect.			Long List														
County			Short List														
Type Project/English-Metric			Scope Meeting														
Number of Bridges/Alt. Contract			Oral/ Written Present.														
Letting Date (Mo-Year)/Construction Time (Days)			Consult. Select.														
Ph 52 Budget \$			Proposal Review														
Ph 62 Budget \$ (% of Ph 52)			Scope Clarif. Meeting														
			Negot. Meeting														
			Agree, Execution														
C/S	441986-1-62-01 DS N/A I-75 (SR93) AT N RIVER ROAD INTERCHANGE 0.992 JMK-MLP-DTR SARASOTA	Darryl T. Richard (863) 519-2266 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 LANDSCAPING September 15, 2022 (110) \$924,000 (0.19%) \$144,385 (15.63%)	Schedule Date-Prop. Actual Date													09/30/22	Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD91
C/S	444313-1-62-01 DDR N/A SR 17 FROM 5TH AVENU E TO CROOKED LAKE DR 0.877 JMK-NAL-ILM POLK	Isamarie L. Monreal (863) 519-2305 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-4140 RESURFACING March 16, 2023 (175) \$1,834,813 (0.38%) \$169,070 (9.21%)	Schedule Date-Prop. Actual Date													03/31/23	Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD02
C/S	444635-1-62-01 DDR N/A SR 655 FROM S OF WAL LACE MANOR TO N OF 24TH S TREET 0.236 JMK-AAP-MCJ POLK	Amber D. Lewis (863) 519-2919 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-4140 RESURFACING July 27, 2022 (60) \$249,613 (0.05%) \$50,389 (20.19%)	Schedule Date-Prop. Actual Date													07/31/22 07/14/22	Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD02 TWO 14 - LOA 0.13 DDR - State \$ 50,389.00 7/13/2022
C/S	444641-1-62-01 DS N/A SR 70 FROM NE 4TH AV ENUE TO NE 17TH AVENUE 0.833 JMK-JLM-PJM OKEECHOBEE	Michael T. Johnson (863) 519-2834 Randall James, P.E. (863) 471-4854 Vacant (863) 471-4874 RESURFACING May 24, 2023 (250) \$3,575,091 (0.75%) \$318,616 (8.91%)	Schedule Date-Prop. Actual Date													05/31/22	Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAF14
C/S	445043-1-62-01 DS N/A SR 55 FROM NB REST A REA TO SKYWAY FISHING PIE R 1.284 JMK-AEB-RTW MANATEE	Ryan T. Weeks (863) 519-2837 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 RESURFACING January 19, 2023 (150) \$2,507,425 (0.52%) \$262,894 (10.48%)	Schedule Date-Prop. Actual Date													01/31/23	Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: MOC C/S #6
C/S	445470-1-62-01 DDR N/A SR 700 (US 98) FROM E OF MT ZION RD TO E OF O LD STOKES RD 2.43 Goes w/445471-1 JMK-AEB-BFF POLK	Amy E. Blair (863) 519-2272 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-4140 RESURFACING January 19, 2023 (200) \$2,350,790 (0.49%) \$264,415 (11.25%)	Schedule Date-Prop. Actual Date													01/31/23	Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD02

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
			Federal Project (WP21) Project Name										
			Construction Project Manager/Phone No./Fax No. Type Project/English-Metric										
			Limit-From Number of Bridges/Alt. Contract										
			Limit -To Letting Date (Mo-Year)/Construction Time (Days)										
			Dist.(Mi.)/Prop. X- Sect. Ph 52 Budget \$ (% of CEI FY Total Ph 52)										
			County Ph 62 Budget \$ (% of Ph 52)										
C/S	445471-1-62-01 DDR N/A SR 700 (US 98) FROM KELLER RD TO W OF RIDGE R D 5.99 JMK-AEB-BFF POLK	Amy E. Blair (863) 519-2272 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-4140 RESURFACING January 19, 2023 (225) \$5,032,961 (1.05%) \$447,121 (8.88%)	Schedule Date-Prop. Actual Date										01/31/23
Goes w/445470-1			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAD02									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD02
C/S	445475-1-62-01 ACSL N/A SR 776 FROM MYAKKA R IVER TO WILLOWBEND DR 1.761 JMK-STP-DJA CHARLOTTE	David J. Agacinski (239) 225-1924 Jessica White, PE (239) 985-7852 Chris Mollitor (239) 985-7883 RESURFACING February 16, 2023 (225) \$3,388,716 (0.71%) \$483,540 (14.27%)	Schedule Date-Prop. Actual Date										02/28/23
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAH32									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAH32
C/S	446203-1-62-01 DDR N/A SR 72 FROM SARASOTA CO LINE TO SW RODGERS AVE 4.119 JMK-NAL-RSL DESOTO	Randy S. Lachler (863) 519-2745 Randall James, P.E. (863) 471-4854 Vacant (863) 471-4874 PAVEMENT ONLY RESURFACE (FLEX) November 3, 2022 (185) \$3,803,085 (0.80%) \$293,652 (7.72%)	Schedule Date-Prop. Actual Date										11/30/22
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAF14									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAF14
C/S	446208-1-62-01 DDR N/A SR 700 (US 98) FROM E OF CR 621 TO OKEECHOBEE CO LINE 9.961 JMK-KFS-DAR HIGHLANDS	Derek Raw (863) 519-2498 Randall James, P.E. (863) 471-4854 Vacant (863) 471-4874 PAVEMENT ONLY RESURFACE (FLEX) March 16, 2023 (250) \$10,124,250 (2.12%) \$482,141 (4.76%)	Schedule Date-Prop. Actual Date										03/31/23
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAF14									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAF14
C/S	446209-1-62-01 DDR N/A SR 710 FROM INTERCEP TOR CREEK TO N OF SE 67TH WAY 2.418 JMK-KFS-DAR OKEECHOBEE	Derek Raw (863) 519-2498 Randall James, P.E. (863) 471-4854 Vacant (863) 471-4874 PAVEMENT ONLY RESURFACE (FLEX) February 16, 2023 (200) \$2,500,125 (0.52%) \$231,640 (9.27%)	Schedule Date-Prop. Actual Date										02/28/23
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAF14									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAF14
C/S	446228-1-62-01 DS N/A SR25 (US27) FROM PALM BEACH COUNTY TO EAST OF SAN DIEGO ST 2.193 JMK-KFS-ADH HENDRY	Amber D. Lewis (863) 519-2919 Randall James, P.E. (863) 471-4854 Vacant (863) 471-4874 RESURFACING October 3, 2022 (400) \$5,771,530 (1.21%) \$415,638 (7.20%)	Schedule Date-Prop. Actual Date										10/31/22
Design-Build			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAF14									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAF14

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event											
			1	2	3	4	5	6	7	8	9	10	11	
Federal Project (WP21) Project Name			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)											
Limit-From			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution	
Limit -To														
Dist.(Mi.)/Prop. X- Sect.														
County														
Construction Project Manager/Phone No./Fax No. Type Project/English-Metric														
Number of Bridges/Alt. Contract														
Letting Date (Mo-Year)/Construction Time (Days)														
Ph 52 Budget \$ (% of CEI FY Total Ph 52)														
Ph 62 Budget \$ (% of Ph 52)														
C/S	447438-1-62-01 DDR N/A SR 674 FROM HILLSBOROUGH COUNTY TO SR 37 2.128 JMK-NAL-KSD POLK	Kara Davis (863) 519-2369 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-4140 PAVEMENT ONLY RESURFACE (FLEX) July 21, 2022 (130) \$2,020,168 (\$138,461 (0.42%))	Schedule Date-Prop.											07/31/22
			Actual Date											07/14/22
			Shortlisted Consultant	- CONTINUING SERVICES (CS) CONTRACT #CAD02								Comments: TWO 13 LOA 0.12		
			Name: Address:									Project Info: DDR - State		
			Contact: Phone: Fax:									Funds Encumbered: \$ 138,461.00		
												Funds Encumb. Date: 7/13/2022		
												Contractor Award Date:		
												CEI Contract #: CAD02		
C/S	447824-1-62-01 BRRP N/A SR 789 - JOHN RINGLING CAUSEWAY 0.778 JMK-TAR-KOS SARASOTA	Katharine O. Sampson (863) 612-3384 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 BRIDGE-REPAIR/REHABILITATION March 16, 2023 (250) \$1,480,903 (\$242,732 (0.31%))	Schedule Date-Prop.											03/31/23
			Actual Date											
			Shortlisted Consultant	- CONTINUING SERVICES (CS) CONTRACT #MOC C/S #6								Comments:		
			Name: Address:									Project Info:		
			Contact: Phone: Fax:									Funds Encumbered:		
												Funds Encumb. Date:		
												Contractor Award Date:		
												CEI Contract #: MOC C/S #6		
C/S	449720-1-62-01 RED N/A SIGNAL AND PED FACILITY INSTALLATIONS ON US 4 1 AT I-275 0.685 JMK-KAP-JAJ MANATEE	Joshua A. Jester (863) 519-2251 Trisha Hartzell, P.E. (941) 708-4401 James Nichols (941) 708-4429 INTERCHANGE IMPROVEMENT September 28, 2022 (250) \$92,972 (0.00%)	Schedule Date-Prop.											09/30/22
			Actual Date											
			Shortlisted Consultant	- CONTINUING SERVICES (CS) CONTRACT #PB								Comments: Push Button		
			Name: Address:									Project Info:		
			Contact: Phone: Fax:									Funds Encumbered:		
												Funds Encumb. Date:		
												Contractor Award Date:		
												CEI Contract #: CAJ27		
C/S	442413-1-62-01 SU N/A HAINES CITY TRAIL PH II GRACE AVE TO CR 544 & RIDGE SCENIC 0 JMK-KSJ-JLF POLK	Ryan T. Weeks (863) 519-2837 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-4140 BIKE PATH/TRAIL February 22, 2023 (200) \$3,258,048 (\$239,262 (0.68%))	Schedule Date-Prop.											02/28/23
			Actual Date											
			Shortlisted Consultant	- CONTINUING SERVICES (CS) CONTRACT #BOC C/S #6								Comments:		
			Name: Address:									Project Info:		
			Contact: Phone: Fax:									Funds Encumbered:		
												Funds Encumb. Date:		
												Contractor Award Date:		
												CEI Contract #: BOC C/S #6		
C/S	420613-4-62-01 DDR N/A I-75 (SR 93) FRUITVILLE ROAD AT CR 780 RADIO TOWER 0.92 JMK-AEB-RTW SARASOTA	Ryan T. Weeks (863) 519-2837 Trisha Hartzell, P.E. (941) 708-4401 James Nichols (941) 708-4429 MISCELLANEOUS STRUCTURE March 16, 2023 (175) \$1,202,937 (\$212,563 (0.25%))	Schedule Date-Prop.											03/31/23
			Actual Date											
			Shortlisted Consultant	- CONTINUING SERVICES (CS) CONTRACT #MOC C/S #6								Comments:		
			Name: Address:									Project Info:		
			Contact: Phone: Fax:									Funds Encumbered:		
												Funds Encumb. Date:		
												Contractor Award Date:		
												CEI Contract #: BOC C/S #6		

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
Federal Project (WP21) Project Name													
Limit-From													
Limit -To													
Dist.(Mi.)/Prop. X- Sect.													
County													
Ph 52 Budget \$													
Ph 62 Budget \$ (% of Ph 52)													
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
LOA	409988-1-62-05 DS	Jon M. Sands (863) 519-2223 Brian Blair (863) 519-2676											07/01/22
	N/A	Kayla Sapp (863) 519-2227											07/12/22
(Kayla)	CEI GENERAL CONSULTANT FOR CONSTRUCTION CEI SUPPORT - CSC \$ 3,000,000	INSPECT CONSTRUCTION PROJS.	Shortlisted Consultant	Name: Address: Contact: Phone: Fax: LOA									Comments: LOA 0.3 Project Info: Funds Encumbered: \$ 3,000,000.00 Funds Encumb. Date: 7/12/2022 Contractor Award Date: CEI Contract #: CAE38
LOA	409988-1-62-06 DS	Jon M. Sands (863) 519-2223 Brian Blair (863) 519-2676											07/01/22
	N/A	Kayla Sapp (863) 519-2227											07/06/22
(Kathy)	CEI GENERAL CONSULTANT FOR CONSTRUCTION CEI SUPPORT - CSC \$ 2,000,000	INSPECT CONSTRUCTION PROJS.	Shortlisted Consultant	Name: Address: Contact: Phone: Fax: LOA									Comments: LOA 01 Project Info: Funds Encumbered: \$ 2,000,000.00 Funds Encumb. Date: 7/11/2022 Contractor Award Date: CEI Contract #: CAI79
LOA	410028-1-62-05 DS	Jon M. Sands (863) 519-2223 Brian Blair (863) 519-2676											07/01/22
	N/A	Kayla Sapp (863) 519-2227											07/21/22
(Kayla)	CONSTRUCTION CEI SUPPORT FOR PLAN AND CLAIM REVIEW #2 - DISTRICT WIDE \$ 300,000	INSPECT CONSTRUCTION PROJS.	Shortlisted Consultant	Name: Address: Contact: Phone: Fax: LOA									Comments: LOA 0.1 Project Info: DS - State Funds Encumbered: \$ 300,000.00 Funds Encumb. Date: 7/21/2022 Contractor Award Date: CEI Contract #: CAE60
LOA	433183-3-62-05 DS	Anita Michael (863) 519-2232 Jessica White, PE (239) 985-7852											07/31/22
	N/A	Chris Mollitor (239) 985-7883											07/21/22
	CEI (INSPECTION) FOR T MYERS OP CTR - CSC \$ 100,000	INSPECT CONSTRUCTION PROJS.	Shortlisted Consultant	Name: Address: Contact: Phone: Fax: LOA									Comments: LOA 0.11 Project Info: DS - State Funds Encumbered: \$ 100,000.00 Funds Encumb. Date: 7/11/2022 Contractor Award Date: CEI Contract #: CAH32
LOA	433183-4-62-03 DS	Anita Michael (863) 519-2232 Randall James, P.E. (863) 471-4854											07/01/22
	N/A	Leighton Elliott, P.E. (863) 471-4849											07/11/22
	CEI (INSPECTION) HEA RTLAND OPERATIONS CENTER - CSC \$ 300,000	INSPECT CONSTRUCTION PROJS.	Shortlisted Consultant	Name: Address: Contact: Phone: Fax: LOA									Comments: LOA 0.01 Project Info: Funds Encumbered: \$ 300,000.00 Funds Encumb. Date: 7/11/2022 Contractor Award Date: CEI Contract #: CAF14

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
LOA	441118-1-62-02 DS N/A CCEI CONTINUING SERV ICES PUSH BUTTON - DISTRI CT ONE AREA WIDE \$ 1,000,000 RKS-BMB-EJT DIST/ST-WIDE	Jon M. Sands (863) 519-2223 Kati Sherrard, P.E. (863) 519-2590 David Jones (863) 519-2345 INSPECT CONSTRUCTION PROJS. Ph 52 Budget \$ (0.00%) Ph 62 Budget \$ (0.00%)	Schedule Date-Prop.										07/01/22
			Actual Date										07/01/22
			Shortlisted Consultant	LOA - Contract Executed with \$0 in FY 2022 and Funds Encumbered in FY2023.									Comments: LOA 0.01
			Name: Address:										Project Info:
			Contact: Phone: Fax:										Funds Encumbered: 1,000,000.00
													Funds Encumb. Date: 7/1/2022
													Contractor Award Date:
													CEI Contract #: CAJ27
LOA	444008-3-62-01 DSB2 N/A WEST OF BRIDGE NOS. 030243/030244 TO TOLL BOO TH \$ 2,467,183 JMK-BCC-STP COLLIER	Sean T. Pugh (239) 225-1925 Jessica White, PE (239) 985-7852 Chris Mollitor (239) 985-7883 RESURFACING July 21, 2022 (350) \$23,203,474 (4.86%) \$0 (0.00%)	Schedule Date-Prop.										07/01/22
			Actual Date										07/01/22
			Shortlisted Consultant	LOA - FPID 444008-2 (10Fa) FY 2022 grouped with FPID 444008-3 (10Fb) FY 2023									Comments: LOA .01
			Name: Address:										Project Info:
			Contact: Phone: Fax:										Funds Encumbered: \$ 1,591,353.00
													Funds Encumb. Date: 7/1/2022
													Contractor Award Date:
													CEI Contract #: CAH81
	CEI FY 22/23 Total Phase 52												
	CEI FY 22/23 Total Phase 62												

DRAFT