

DRAFT Consultant CEI Acquisition Plan - FY22/23

District One Construction

LEGEND:

- CS = Continuing Services
- DBR = District Bridge Contract
- DW = District Wide Contract
- F = Full CEI Contract
- H = Hybrid Project
- LOA = Letter of Authorization
- SA = Supplemental Amendment

District 1 Construction	801 N. Broadway, Bartow, FL 33830	(863) 519-2300	(863) 534-0071	District Secretary: L.K. Nandam	(863) 519-2201	(863) 519-1902
Ft. Myers Ops Center	2981 N.E. Pine Island Rd., Cape Coral, FL 33909	(239) 985-7800	(239) 656-7742	Operations Director: Keith Slater	(863) 519-2202	(863) 534-7265
Manatee Ops Center	14000 SR 64 East, Bradenton, FL 34212	(941) 708-4400	(941) 708-4494	Construction Engineer: Jon Sands	(863) 519-2223	(863) 534-0071
Bartow Ops Center	2730 S.R. 60 West, Bartow, FL 33830	(863) 519-4100	(863) 519-7924	Ass't Constr. Engineer: Brian Blair	(863) 519-2224	(863) 534-0071
Heartland Ops Center	4730 Kenilworth Blvd., Sebring, FL 33870	(863) 471-4848	(863) 386-6116	District One CEI Manager: Anita Michael	(863) 519-2232	(863) 534-0071
				CEI Contract Administrator: Vacant		

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old) Federal Project (WP21) Project Name Limit-From Limit -To Dist.(Mi.)/Prop. X- Sect. County	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer Construction Project Manager/Phone No./Fax No. Type Project/English-Metric Number of Bridges/Alt. Contract Letting Date (Mo-Year)/Construction Time (Days) Ph 52 Budget \$ (% of CEI FY Total Ph 52) Ph 62 Budget \$ (% of Ph 52)	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
1Fa	198285-1-62-07 DS N/A CONSTRUCTION CEI SUR VEY SUPPORT - DISTRICT WI DE 0 RKS-JMS-EJT DIST/ST-WIDE	Brian Blair, P.E. (863) 519-2676 Anita Michael (863) 519-2232 INSPECT CONSTRUCTION PROJS. \$500,000 (0.00%)	Schedule Date-Prop.										
			Actual Date										
			Shortlisted Consultant	Name: Address:									Comments:
				Contact: Phone: Fax:									Project Info:
													Funds Encumbered:
													Funds Encumb. Date:
													Contractor Award Date:
													CEI Contract #:
													NEW
2Fa	434442-1-62-03 DS N/A RESIDENT COMPLIANCE SPECIALIST (RCS) - CSC 0 RKS-JMS-KLS DIST/ST-WIDE	Brian Blair, P.E. (863) 519-2676 Scott Sikorski (863) 519-2782 Melissa Mitchell (863) 519-2346 INSPECT CONSTRUCTION PROJS. \$500,000 (0.00%)	Schedule Date-Prop.										
			Actual Date										
			Shortlisted Consultant	Name: Address:									Comments:
				Contact: Phone: Fax:									Project Info:
													Funds Encumbered:
													Funds Encumb. Date:
													Contractor Award Date:
													CEI Contract #:
													NEW
3Fa	433726-2-62-01 TALU N/A SR 865 (SAN CARLOS) FROM N CRESCENT ST TO N O F HURRICANE PASS BRIDGE 1.668 JMK-STP-DLH LEE	D'Juan L. Harris (239) 225-1976 Jessica White, PE (239) 985-7852 Leighton Elliott, P.E. (239) 985-7869 INTERSECTION IMPROVEMENT March 30, 2022 (350) \$6,926,223 (3.11%) \$1,278,621 (18.46%)	Schedule Date-Prop.										
			Actual Date										
			Shortlisted Consultant	Name: Address:	10/21/2021 (90)								Comments:
				Contact: Phone: Fax:									Project Info:
													Funds Encumbered:
													Funds Encumb. Date:
													Contractor Award Date:
													CEI Contract #:
													NEW

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old) Federal Project (WP21) Project Name Limit-From Limit -To Dist.(Mi.)/Prop. X- Sect. County	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer Construction Project Manager/Phone No./Fax No. Type Project/English-Metric Number of Bridges/Alt. Contract Letting Date (Mo-Year)/Construction Time (Days) Ph 52 Budget \$ (% of CEI FY Total Ph 52) Ph 62 Budget \$ (% of Ph 52)	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
4Fa	439441-1-62-01 LF N/A COUNTYLINE RD OVER P EACE RIVER BRIDGE #160101 0.058 JMK-AGD-BAB POLK	Benito Berlanga (863) 519-2260 Lavenia Toole, P.E. (863) 519-4101 Kirby Radford (863)519-4107 BRIDGE REPLACEMENT September 28, 2022 (250) \$4,241,751 (1.90%) \$818,844 (19.30%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:							Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:		NEW
5Fa	441550-1-62-01 DS N/A SR 45 (US 41) FROM N OF PORT COMMONS TO STATE COLLEGE OF FL 6.109 JMK-MLP-KFS SARASOTA	Kellie F. Spurgeon (863) 519-2654 Trisha Hartzell, P.E. (941) 708-4401 James Nichols (941) 708-4429 RESURFACING July 27, 2022 (400) \$14,601,664 (6.55%) \$2,051,053 (14.05%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:							Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:		NEW
6Fa	445144-1-62-01 DDR N/A SR 683 (US 301) FROM S OF 25TH CT E TO S OF 1 3TH AVE E 7.516 JMK-AEB-BCC MANATEE	Benjamin C. Clayton (863) 519-2480 Trisha Hartzell, P.E. (941) 708-4401 James Nichols (941) 708-4429 RESURFACING January 25, 2023 (450) \$22,386,006 (10.04%) \$2,273,641 (10.16%)	Schedule Date-Prop. Actual Date										
Goes w/ 444210-1 & 444211-1			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:							Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:		NEW
6Fc	444211-1-62-01 ACSS N/A SR 683 (US 301) AT 6 3RD AVE E 0.5 JMK-AEB-BCC MANATEE	Benjamin C. Clayton (863) 519-2480 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 INTERSECTION IMPROVEMENT January 25, 2023 (230) \$2,627,754 (1.18%) \$257,448 (9.80%)	Schedule Date-Prop. Actual Date										
Goes w/ 444210-1 & 445144-1			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:							Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:		NEW
6Fb	444210-1-62-01 ACSS N/A SR 683 (US 301) AT 5 1ST AVENUE EAST 0.5 JMK-AEB-BCC MANATEE	Benjamin C. Clayton (863) 519-2480 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 INTERSECTION IMPROVEMENT January 25, 2023 (120) \$1,273,237 (0.57%) \$152,748 (12.00%)	Schedule Date-Prop. Actual Date										
Goes w/445144-1 & 444211-1			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:							Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:		NEW

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
7Fa	445473-1-62-01 SN N/A SR 70 FROM COUNTY LI NE TO PEACE RIVER 12.105 JMK-STP-DJA DESOTO	David J. Agacinski (239) 225-1924 Randall James, P.E. (863) 471-4854 Susan Hindman (863) 471-4865 RESURFACING March 29, 2023 (325) \$7,976,583 (3.58%) \$1,180,142 (14.80%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address:		Contact: Phone: Fax:					Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:		NEW
8Fa	445932-1-62-01 SN N/A SR25 (US27) FROM FIS HEATING CREEK TO HIGHLAND S COUNTY LINE 14.266 JMK-STP-DJA GLADES	David J. Agacinski (239) 225-1924 Randall James, P.E. (863) 471-4854 Susan Hindman (863) 471-4865 RESURFACING December 7, 2022 (350) \$11,345,693 (5.09%) \$1,268,257 (11.18%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address:		Contact: Phone: Fax:					Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:		NEW
9Fa	446347-1-62-01 ACNP N/A I-4 (SR 400) FROM HI LLSBOROUGH COUNTY LINE TO GALLOWAY RD 4.448 JMK-KSJ-RTW POLK	Ryan T. Weeks (863) 519-2837 Kati Sherrard, PE (863) 519-2590 David Jones (863) 519-2345 RESURFACING March 22, 2023 (325) \$7,060,396 (3.17%) \$1,243,424 (17.61%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address:		Contact: Phone: Fax:					Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:		NEW
10Fa	414506-7-62-01 DDR N/A SR 70 FROM LORRAINE ROAD TO BOURNSIDE BLVD 2.768 JMK-KSI-JLM MANATEE	Jeffrey L. Mednick (863) 519-2834 Trisha Hartzell, P.E. (941) 708-4401 James Nichols (941) 708-4429 ADD LANES & RECONSTRUCT January 27, 2023 (800) \$39,912,475 (17.91%) \$5,503,583 (13.79%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address:		Contact: Phone: Fax:					Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:		NEW
11Fa	198284-1-62-07 DS N/A CONSTRUCTION ENVIRON MENTAL MITIGATION CEI CON SULTANT - DISTRICT WIDE 0 RKS-JMS-TMM DIST/ST-WIDE	Jon M. Sands (863) 519-2223 Tanya Merkle (239) 560-5437 INSPECT CONSTRUCTION PROJS. March 17, 2022 (125) (0.00%) \$75,000 ()	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address:		Contact: Phone: Fax:					Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:		NEW

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old) Federal Project (WP21) Project Name Limit-From Limit -To Dist.(Mi.)/Prop. X- Sect. County	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer Construction Project Manager/Phone No./Fax No. Type Project/English-Metric Number of Bridges/Alt. Contract Letting Date (Mo-Year)/Construction Time (Days) Ph 52 Budget \$ (% of CEI FY Total Ph 52) Ph 62 Budget \$ (% of Ph 52)	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
12Fa	433183-1-62-06 DS N/A CEI (INSPECTION) BARTOW OPERATIONS CENTER - C SC RKS-WRJ-EJT \$500,000 DIST/ST-WIDE	Anita Michael (863) 519-2232 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-2314 INSPECT CONSTRUCTION PROJS. \$500,000 (0.00%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address:							Comments:		
				Contact: Phone: Fax:							Project Info:		
											Funds Encumbered:		
											Funds Encumb. Date:		
											Contractor Award Date:		
											CEI Contract #:	NEW	
13Fa	447437-1-62-01 DDR N/A SR 25 (US 27) FROM N OF SR 540 TO N OF KOKOMO RD JMK-BCC-CSM 5.372 POLK	Scott McCall (863) 519-2277 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-4140 RESURFACING July 27, 2022 (600) \$26,543,756 (11.91%) \$552,475 (2.08%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address:							Comments:		
				Contact: Phone: Fax:							Project Info:		
											Funds Encumbered:		
											Funds Encumb. Date:		
											Contractor Award Date:		
											CEI Contract #:	NEW	
14Fa	430848-1-62-01 DI N/A SR 82 FROM HENDRY COUNTY LINE TO GATOR SLOUGH LANE JMK-MLP-KFS 3.826 COLLIER	Kellie F. Spurgeon (863) 519-2654 Jessica White, PE (239) 985-7852 Leighton Elliott, P.E. (239) 985-7869 ADD LANES & RECONSTRUCT \$34,246,220 (15.36%) \$4,109,547 (12.00%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address:							Comments:		
				Contact: Phone: Fax:							Project Info:		
											Funds Encumbered:		
											Funds Encumb. Date:		
											Contractor Award Date:		
											CEI Contract #:	NEW	
14Fb	430848-2-62-01 DDR N/A SR 82 FROM LEE COUNTY TO COLLIER COUNTY LINE JMK-KSI-BCC 1.273 HENDRY	Richard W. "Mose" Howard (863) 519-2374 Jessica White, PE (239) 985-7852 Leighton Elliott, P.E. (239) 985-7869 BIKE LANE/SIDEWALK January 26, 2022 (150) \$1,276,577 (0.57%) \$191,487 (15.00%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address:							Comments:		
				Contact: Phone: Fax:							Project Info:		
											Funds Encumbered:		
											Funds Encumb. Date:		
											Contractor Award Date:		
											CEI Contract #:	NEW	
C/S	420613-4-62-01 DDR N/A I-75 (SR 93) FRUITVILLE ROAD AT CR 780 RADIO TOWER JMK-KSI-BCC 0.92 SARASOTA	Benjamin C. Clayton (863) 519-2480 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 MISCELLANEOUS STRUCTURE \$1,202,937 (0.54%) \$212,563 (17.67%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address:							7/28/2021 (60)		
				Contact: Phone: Fax:							Project Info:		
											Funds Encumbered:		
											Funds Encumb. Date:		
											Contractor Award Date:		
											CEI Contract #:	CAD91	
C/S	436955-1-62-01 SU N/A FOWLER ST AT SR 884 (COLONIAL BLVD) JMK-STP-DJA 0.305 LEE	David J. Agacinski (239) 225-1924 Jessica White, PE (239) 985-7852 Chris Mollitor (239) 985-7883 INTERSECTION IMPROVEMENT July 27, 2022 (220) \$2,380,456 (1.07%) \$315,353 (13.25%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address:							Comments:		
				Contact: Phone: Fax:							Project Info:		
											Funds Encumbered:		
											Funds Encumb. Date:		
											Contractor Award Date:		
											CEI Contract #:	22121	

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old) Federal Project (WP21) Project Name Limit-From Limit -To Dist.(Mi.)/Prop. X- Sect. County	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer Construction Project Manager/Phone No./Fax No. Type Project/English-Metric Number of Bridges/Alt. Contract Letting Date (Mo-Year)/Construction Time (Days) Ph 52 Budget \$ (% of CEI FY Total Ph 52) Ph 62 Budget \$ (% of Ph 52)	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
C/S	437098-1-62-01 TALT N/A SR25 / SR80 (US 27) SIDEWALKS IN CLEWISTON AT VARIOUS LOCATIONS 0.651 JMK-KSJ-RTW HENDRY	Ryan T. Weeks (863) 519-2837 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 SIDEWALK July 27, 2022 (120) \$894,521 (0.40%) \$97,748 (10.93%)	Schedule Date-Prop. Actual Date										
Goes w/438068-1			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CA803								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CA803	
C/S	438057-1-62-01 TALT N/A SE 28TH STREET FROM US 441 TO SE 18TH TERRACE 1.1 JMK-KSI-AEB OKEECHOBEE	Amy E. Blair (863) 519-2272 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 SIDEWALK July 27, 2022 (125) \$978,846 (0.44%) \$100,773 (10.30%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAF14								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAF14	
C/S	438068-1-62-01 SN N/A CLEWISTON SIDEWALKS- ROYAL PALM AVE AND PONCE DE LEON AVE 0.631 JMK-STP-CBS HENDRY	Christopher Speese (239) 225-1973 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 SIDEWALK July 27, 2022 (75) \$346,485 (0.16%) \$69,388 (20.03%)	Schedule Date-Prop. Actual Date										
Goes w/438098-1			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CA803								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CA803	
C/S	438137-2-62-01 DDR N/A US 41 AT GULFSTREAM 0.186 JMK-MLP-DTR SARASOTA	Darryl T. Richard (863) 519-2266 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 LANDSCAPING July 21, 2022 (120) \$1,158,833 (0.52%) \$138,567 (11.96%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAD91								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD91	
C/S	438902-2-62-01 DDR N/A SR 15 (US 98) ROUNDABOUT AT SE 18TH TERRACE 0.207 JMK-MLP-DTR OKEECHOBEE	Darryl T. Richard (863) 519-2266 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 LANDSCAPING July 21, 2022 (60) \$172,536 (0.08%) \$54,960 (31.85%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAF14								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAF14	
C/S	438996-1-62-01 DDR N/A I-75 (SR 93) AT CR 769 (KINGS HWY) 0.640 JMK-MLP-DTR CHARLOTTE	Darryl T. Richard (863) 519-2266 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-4140 LANDSCAPING July 21, 2022 (120) \$900,450 (0.40%) \$76,648 (8.51%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CA468								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CA468	

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old) Federal Project (WP21) Project Name Limit-From Limit -To Dist.(Mi.)/Prop. X- Sect. County	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer Construction Project Manager/Phone No./Fax No. Type Project/English-Metric Number of Bridges/Alt. Contract Letting Date (Mo-Year)/Construction Time (Days) Ph 52 Budget \$ (% of CEI FY Total Ph 52) Ph 62 Budget \$ (% of Ph 52)	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
C/S	440231-1-62-01 BRRP N/A SR 70 OVER JOSHUA CR EEK BRIDGE # 040027 0.023 JMK-TAR-KOS DESOTO	Katharine O. Sampson (863) 612-3384 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 BRIDGE-REPAIR/REHABILITATION September 15, 2022 (100) \$463,382 (0.21%) \$78,258 (16.89%)	Schedule Date-Prop. Actual Date Shortlisted Consultant Name: Address: Contact: Phone: Fax:										Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CA803
C/S	440237-1-62-01 BRRP N/A SR 64 OVER SARASOTA PASS ANNA MARIA DRAW BRIDGE # 130054 0.592 JMK-TAR-KOS MANATEE	Katharine O. Sampson (863) 612-3384 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 BRIDGE-REPAIR/REHABILITATION February 16, 2023 (150) \$944,621 (0.42%) \$188,925 (20.00%)	Schedule Date-Prop. Actual Date Shortlisted Consultant Name: Address: Contact: Phone: Fax:										Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD91
C/S	440349-1-62-01 SU N/A SR 549 (FIRST STREET) FROM CENTRAL AVENUE TO AVENUE O 1.037 JMK-KSI-MTJ POLK	Michael T. Johnson (863) 519-2834 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863)519-4140 SIDEWALK January 25, 2023 (250) \$4,202,801 (1.89%) \$489,564 (11.65%)	Schedule Date-Prop. Actual Date Shortlisted Consultant Name: Address: Contact: Phone: Fax:										Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD02
C/S	440448-1-62-01 TLWR N/A LEGACY TRAIL OVER SR 72/CLARK RD AND OVER SR 758/BEE RIDGE RD. 0 JMK-AGD-AGD SARASOTA	Andra G. Diggs II (863) 5-19-2426 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 BIKE PATH/TRAIL May 3, 2023 (250) \$6,422,311 (2.88%) \$773,873 (12.05%)	Schedule Date-Prop. Actual Date Shortlisted Consultant Name: Address: Contact: Phone: Fax:										Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD91
C/S	440671-1-62-01 ACSS N/A SR 35 (US 17) AT NE LIVINGSTON ST & NE MCKAY ST 0.5 JMK-KSI-KSJ DESOTO	Kaylene S. Johnson (863) 519-2396 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 INTERSECTION IMPROVEMENT March 29, 2023 (100) \$1,149,582 (0.52%) \$81,690 (7.11%)	Schedule Date-Prop. Actual Date Shortlisted Consultant Name: Address: Contact: Phone: Fax:										Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CA803
C/S	440686-2-62-01 DDR N/A SR 72 ROUNDABOUT AT PROCTOR ROAD 0.500 JMK-MLP-DTR SARASOTA	Darryl T. Richard (863) 519-2266 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 LANDSCAPING January 19, 2023 (60) \$164,320 (0.07%) \$73,690 (44.85%)	Schedule Date-Prop. Actual Date Shortlisted Consultant Name: Address: Contact: Phone: Fax:										Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD91

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old) Federal Project (WP21) Project Name Limit-From Limit -To Dist.(Mi.)/Prop. X- Sect. County	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer Construction Project Manager/Phone No./Fax No. Type Project/English-Metric Number of Bridges/Alt. Contract Letting Date (Mo-Year)/Construction Time (Days) Ph 52 Budget \$ (% of CEI FY Total Ph 52) Ph 62 Budget \$ (% of Ph 52)	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
C/S	441511-1-62-01 SL N/A SR 64 FROM MAIN STREET TO SPRUCE STREET 4.778 JMK-KSJ-AEC HARDEE	Alex C. Carlson (863) 519-2572 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 RESURFACING February 23, 2023 (225) \$5,374,309 (2.41%) \$435,977 (8.11%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CA803										
C/S	441560-1-62-01 DS N/A SR 681 FROM US 41 TO I-75 3.815 JMK-MTJ-RWH SARASOTA	Richard W. "Mose" Howard (863) 519-2374 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 RESURFACING September 28, 2022 (300) \$8,407,085 (3.77%) \$657,015 (7.82%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CAD91										
C/S	441561-1-62-01 DDR N/A SR 90 FROM WHISTLER'S COVE TO COLLIER BLVD 1.38 JMK-STP-ZTT COLLIER	Zachary T. Tapp (239) 225-1988 Jessica White, PE (239) 985-7852 Chris Mollitor (239) 985-7883 RESURFACING July 21, 2022 (275) \$6,396,763 (2.87%) \$506,932 (7.92%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #22121										
C/S	441983-1-62-01 DDR N/A SR 600 (US 92) FROM FISH HATCHERY ROAD TO REY NOLDS RD 0.543 JMK-KSJ-AEC POLK	Alex C. Carlson (863) 519-2572 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-4140 RESURFACING July 21, 2022 (175) \$1,622,818 (0.73%) \$233,676 (14.40%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CAD02										
C/S	441986-1-62-01 DS N/A I-75 (SR93) AT N RIVER ROAD INTERCHANGE 0.992 JMK-MLP-DTR SARASOTA	Darryl T. Richard (863) 519-2266 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 LANDSCAPING August 18, 2022 (110) \$924,300 (0.41%) \$110,916 (12.00%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CAD91										
C/S	442098-1-62-01 DDR N/A I-75 (SR 93) ADMS FROM LEE COUNTY LINE TO SARASOTA COUNTY LINE 28.996 RKS-MMD-TWS CHARLOTTE	Timothy Smith (863) 519-2342 Jessica White, PE (239) 985-7852 Chris Mollitor (239) 985-7883 DYNAMIC MESSAGE SIGN July 1, 2022 (325) \$1,540,500 (0.69%) \$428,927 (27.84%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CA468										

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old) Federal Project (WP21) Project Name Limit-From Limit -To Dist.(Mi.)/Prop. X- Sect. County	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer Construction Project Manager/Phone No./Fax No. Type Project/English-Metric Number of Bridges/Alt. Contract Letting Date (Mo-Year)/Construction Time (Days) Ph 52 Budget \$ (% of CEI FY Total Ph 52) Ph 62 Budget \$ (% of Ph 52)	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
C/S	442413-1-62-01 SU N/A HAINES CITY TRAIL PH II GRACE AVE TO CR 544 & RIDGE SCENIC 0 JMK-KSJ-RTW POLK	Ryan T. Weeks (863) 519-2837 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863)519-4140 BIKE PATH/TRAIL October 26, 2022 (200) \$2,115,793 (0.95%) \$243,015 (11.49%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CAD02								CAD02		
C/S	444313-1-62-01 DDR N/A SR 17 FROM 5TH AVENU E TO CROOKED LAKE DR 0.877 JMK-NAL-ILM POLK	Isamarie L. Monreal (863) 519-2305 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863)519-4140 RESURFACING July 27, 2022 (175) \$1,981,209 (0.89%) \$173,761 (8.77%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CAD02								CAD02		
C/S	444635-1-62-01 DDR N/A SR 655 FROM S OF WAL LACE MANOR TO N OF 24TH S TREET 0.236 JMK-KFS-ADH POLK	Amber D. Lewis (863) 519-2919 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863)519-4140 RESURFACING July 27, 2022 (60) \$249,613 (0.11%) \$57,661 (23.10%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CAD02								CAD02		
C/S	444641-1-62-01 DDR N/A SR 70 FROM NE 4TH AV ENUE TO NE 17TH AVENUE 0.833 JMK-KSI-MTJ OKEECHOBEE	Michael T. Johnson (863) 519-2834 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 RESURFACING July 27, 2022 (125) \$2,618,497 (1.17%) \$169,785 (6.48%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CAF14								CAF14		
C/S	444807-2-62-01 TRIP N/A US 41 FROM 10TH AVE TO MANATEE AVE E 1.35 JMK-AEB-BCC MANATEE	Benjamin C. Clayton (863) 519-2480 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 TRAFFIC OPS IMPROVEMENT July 27, 2022 (300) \$1,881,615 (0.84%) \$391,478 (20.81%)	Schedule Date-Prop. Actual Date										
Goes w/ 444807-3, 444807-4			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CAD91								CAD91		
C/S	444807-3-62-01 TRWR N/A US 41 BUSINESS FROM 4TH AVE W TO 6TH AVE W 1.35 JMK-AEB-BCC MANATEE	Benjamin C. Clayton (863) 519-2480 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 TRAFFIC OPS IMPROVEMENT July 27, 2022 (300) \$258,984 (0.12%) \$142,130 (54.88%)	Schedule Date-Prop. Actual Date										
Goes w/ 444807-2, 444807-4			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CAD91								CAD91		

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old) Federal Project (WP21) Project Name Limit-From Limit -To Dist.(Mi.)/Prop. X- Sect. County	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer Construction Project Manager/Phone No./Fax No. Type Project/English-Metric Number of Bridges/Alt. Contract Letting Date (Mo-Year)/Construction Time (Days) Ph 52 Budget \$ (% of CEI FY Total Ph 52) Ph 62 Budget \$ (% of Ph 52)	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
C/S Goes w/ 444807-2, 444807-3	444807-4-62-01 TRWR N/A 3RD ST W FROM 9TH AV E TO MANATEE AVE 1.35 JMK-AEB-BCC MANATEE	Benjamin C. Clayton (863) 519-2480 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 TRAFFIC OPS IMPROVEMENT July 27, 2022 (300) \$1,191,638 (0.53%) \$231,653 (19.44%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAD91									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD91
C/S	445043-1-62-01 DDR N/A SR 55 FROM NB REST A REA TO SKYWAY FISHING PIE R 1.284 JMK-KSJ-RTW MANATEE	Ryan T. Weeks (863) 519-2837 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 RESURFACING January 19, 2023 (150) \$1,714,675 (0.77%) \$154,268 (9.00%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAD91									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD91
C/S Goes w/445471-1	445470-1-62-01 DDR N/A SR 700 (US 98) FROM E OF MT ZION RD TO E OF O LD STOKES RD 2.43 JMK-KSI-AEB POLK	Amy E. Blair (863) 519-2272 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863)519-4140 RESURFACING July 21, 2022 (150) \$1,675,127 (0.75%) \$214,456 (12.80%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAD02									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD02
C/S Goes w/445470-1	445471-1-62-01 DDR N/A SR 700 (US 98) FROM KELLER RD TO W OF RIDGE R D 5.99 JMK-KSI-AEB POLK	Amy E. Blair (863) 519-2272 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863)519-4140 RESURFACING July 21, 2022 (225) \$3,961,875 (1.78%) \$447,121 (11.29%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAD02									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAD02
C/S	445474-1-62-01 SN N/A SR 70 FROM COUNTY LI NE TO SW 21ST AVE 8.234 JMK-MLP-KFS OKEECHOBEE	Kellie F. Spurgeon (863) 519-2654 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 RESURFACING July 27, 2022 (250) \$6,339,543 (2.84%) \$482,141 (7.61%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #CAF14									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: CAF14
C/S	445475-1-62-01 SL N/A SR 776 FROM MYAKKA R IVER TO WILLOWBEND DR 1.761 JMK-STP-DJA CHARLOTTE	David J. Agacinski (239) 225-1924 Jessica White, PE (239) 985-7852 Chris Mollitor (239) 985-7883 RESURFACING February 22, 2023 (150) \$2,568,319 (1.15%) \$334,123 (13.01%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax: - CONTINUING SERVICES (CS) CONTRACT #22121									Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #: 22121

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old) Federal Project (WP21) Project Name Limit-From Limit -To Dist.(Mi.)/Prop. X- Sect. County	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer Construction Project Manager/Phone No./Fax No. Type Project/English-Metric Number of Bridges/Alt. Contract Letting Date (Mo-Year)/Construction Time (Days) Ph 52 Budget \$ (% of CEI FY Total Ph 52) Ph 62 Budget \$ (% of Ph 52)	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
C/S	445925-1-62-01 BRRP N/A SR 25 (US 27) NB FISHEATING CREEK OVERFLOW BRIDGE #050050 REPAIRS 0.047 JMK-TAR-KOS GLADES	Katharine O. Sampson (863) 612-3384 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 BRIDGE-REPAIR/REHAB January 19, 2023 (140) \$1,010,771 (0.45%) \$110,932 (10.97%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CA803										
C/S	446203-1-62-01 DDR N/A SR 72 FROM SARASOTA CO LINE TO SW RODGERS AVE 4.119 JMK-NAL-RSL DESOTO	Randy S. Lachler (863) 519-2745 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 PAVEMENT ONLY RESURFACE (FLEX) July 21, 2022 (250) \$3,160,761 (1.42%) \$301,800 (9.55%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CA803										
C/S	446208-1-62-01 DDR N/A SR 700 (US 98) FROM E OF CR 621 TO OKEECHOBEE CO LINE 9.961 JMK-KFS-DAR HIGHLANDS	Derek Raw (863) 519-2498 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 PAVEMENT ONLY RESURFACE (FLEX) July 27, 2022 (250) \$7,084,226 (3.18%) \$482,141 (6.81%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CA803										
C/S	446209-1-62-01 DDR N/A SR 710 FROM INTERCEP TOR CREEK TO N OF SE 67TH WAY 2.418 JMK-KFS-DAR OKEECHOBEE	Derek Raw (863) 519-2498 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 PAVEMENT ONLY RESURFACE (FLEX) July January 26, 2022 (150) \$1,991,777 (0.89%) \$231,640 (11.63%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CAF14										
C/S	447438-1-62-01 DDR N/A SR 674 FROM HILLSBOR OUGH COUNTY TO SR 37 2.128 JMK-NAL-KSD POLK	Kara Davis (863) 519-2369 Lavenia Toole, P.E. (863) 519-4101 Brandee Shweil (863) 519-4140 PAVEMENT ONLY RESURFACE (FLEX) July 21, 2022 (150) \$2,060,601 (0.92%) \$171,970 (8.35%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CAD02										
C/S	447824-1-62-01 BRRP N/A SR 789 - JOHN RINGLI NG CAUSEWAY 0.778 JMK-TAR-KOS SARASOTA	Katharine O. Sampson (863) 612-3384 Trisha Hartzell, P.E. (941) 708-4401 Greg Falcone (941) 708-4425 BRIDGE-REPAIR/REHABILITATION March 16, 2023 (250) \$1,682,706 (0.75%) \$242,732 (14.43%)	Schedule Date-Prop. Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
			- CONTINUING SERVICES (CS) CONTRACT #CAD91										

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old)	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer	Event												
			1	2	3	4	5	6	7	8	9	10	11		
Federal Project (WP21) Project Name		Construction Project Manager/Phone No./Fax No. Type Project/English-Metric		(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)											
Limit-From Limit -To		Number of Bridges/Alt. Contract Letting Date (Mo-Year)/Construction Time (Days)		Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution	
Dist.(Mi.)/Prop. X- Sect. County		Ph 52 Budget \$ (% of CEI FY Total Ph 52)													
C/S	447924-1-62-01 ACSS N/A SR 45 (US 41) S TAMI AMI TR INTERSECTION PEDES TRIAN LIGHTING RETROFIT 0.5	Michael T. Johnson (863) 519-2834 Trisha Hartzell, P.E. (941) 708-4401 James Nichols (941) 708-4429 LIGHTING July 27, 2022 (75) \$136,365 (0.06%)	Schedule Date-Prop. Actual Date Shortlisted Consultant Name: Address: Contact: Phone: Fax:												
	JMK-KSI-MTJ SARASOTA	\$94,858 (69.56%)													
C/S	446228-1-62-01 DS N/A SR25 (US27) FROM PALM BEACH COUNTY TO EAST OF SAN DIEGO ST 2.193	Amber D. Lewis (863) 519-2919 Randall James, P.E. (863) 471-4854 Deborah "Kay" Howell (863) 471-4857 RESURFACING January 3, 2023 (425) \$4,896,273 (2.20%)	Schedule Date-Prop. Actual Date Shortlisted Consultant Name: Address: Contact: Phone: Fax:												
Design-Build	JMK-KFS-ADH HENDRY	\$415,638 (8.49%)													
LOA	409988-1-62-06 DS N/A CEI GENERAL CONSULTA NT FOR CONSTRUCTION CEI S UPPORT - CSC 0	Kayla L. Sapp (863) 519-2227 INSPECT CONSTRUCTION PROJS. (0.00%)	Schedule Date-Prop. Actual Date Shortlisted Consultant Name: Address: Contact: Phone: Fax:												
(Kayla)	RKS-JMS-KLS DIST/ST-WIDE	\$0 (0.00%)													
LOA	444008-3-62-01 DSB2 N/A WEST OF BRIDGE NOS. 030243/030244 TO TOLL BOO TH 23.895	Sean T. Pugh (239) 225-1925 Jessica White, PE (239) 985-7852 Leighton Elliott, P.E. (239) 985-7869 RESURFACING July 21, 2022 (625) \$22,753,543 (10.21%)	Schedule Date-Prop. Actual Date Shortlisted Consultant Name: Address: Contact: Phone: Fax:												
Grouped w/ 444008-2	JMK-KSI-STP COLLIER	\$0 (0.00%)													
LOA	433183-3-62-05 DS N/A CEI (INSPECTION) FOR T MYERS OP CTR - CSC \$607,500	Anita Michael (863) 519-2232 Jessica White, PE (239) 985-7852 Christopher Mollitor (239) 985-7883 INSPECT CONSTRUCTION PROJS. (0.00%)	Schedule Date-Prop. Actual Date Shortlisted Consultant Name: Address: Contact: Phone: Fax:												
	RKS-WRJ-EJT DIST/ST-WIDE	\$0 (0.00%)													
LOA	410028-1-62-05 DS N/A CONSTRUCTION CEI SUP PORT FOR PLAN AND CLAIM R EVIEW #2 - DISTRICT WIDE \$100,000	Jon M. Sands (863) 519-2223 Brian Blair (863) 519-2676 Kayla Sapp (863) 519-2227 INSPECT CONSTRUCTION PROJS. (0.00%)	Schedule Date-Prop. Actual Date Shortlisted Consultant Name: Address: Contact: Phone: Fax:												
(Kayla)	RKS-JMS-KLS DIST/ST-WIDE	\$0 (0.00%)													

Seq. No.	Financial Project ID/(Fund) WPI No.(Old)/SPN(Old) Federal Project (WP21) Project Name Limit-From Limit -To Dist.(Mi.)/Prop. X- Sect. County	Design Project Manager/Phone No./Fax No. Resident Construction Office/Resident Engineer Construction Project Manager/Phone No./Fax No. Type Project/English-Metric Number of Bridges/Alt. Contract Letting Date (Mo-Year)/Construction Time (Days) Ph 52 Budget \$ (% of CEI FY Total Ph 52) Ph 62 Budget \$ (% of Ph 52)	Event										
			1	2	3	4	5	6	7	8	9	10	11
			(Note: Scheduled Date-Proposed is subject to change/approval by Professional Services Administrator.)										
			Scope Due	Advert	Long List	Short List	Scope Meeting	Oral/ Written Present.	Consult. Select.	Proposal Review	Scope Clarif. Meeting	Negot. Meeting	Agree, Execution
LOA	433183-2-62-05 DS N/A CEI (INSPECTION) SARASOTA OPERATIONS CTR - CS C \$675,000 RKS-WRJ-EJT DIST/ST-WIDE	Anita Michael (863) 519-2232 Trisha Hartzell, PE (941) 708-4401 Greg Falcone (941) 708-4425 INSPECT CONSTRUCTION PROJS.	Schedule Date-Prop.										
			Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
				LOA								CAD91	
LOA	433183-4-62-03 DS N/A CEI (INSPECTION) HEA RTLAND OPERATIONS CENTER - CSC \$607,500 RKS-BMB-EJT DIST/ST-WIDE	Anita Michael (863) 519-2232 Randall James, P.E. (863) 471-4854 Susan Hindman (863) 471-4865 INSPECT CONSTRUCTION PROJS.	Schedule Date-Prop.										
			Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
				LOA								CAF14	
LOA	409988-1-62-05 DS N/A CEI GENERAL CONSULTANT FOR CONSTRUCTION CEI SUPPORT - CSC \$ 3,000,000 RKS-JMS-KLS DIST/ST-WIDE	Jon M. Sands (863) 519-2223 Brian Blair (863) 519-2676 Kayla Sapp (863) 519-2227 INSPECT CONSTRUCTION PROJS.	Schedule Date-Prop.										
			Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
				LOA								CAE38	
LOA	441118-1-62-02 DS N/A CCEI CONTINUING SERVICES PUSH BUTTON - DISTRICT ONE AREA WIDE \$900,000 RKS-BMB-EJT DIST/ST-WIDE	Jon M. Sands (863) 519-2223 Kati Sherrard, P.E. (863) 519-2590 David Jones (863) 519-2345 INSPECT CONSTRUCTION PROJS.	Schedule Date-Prop.										
			Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
				LOA - Contract executed with \$0 in FY 2022 and will encumber funds in FY 2023.								22135	
LOA	440789-1-62-02 ACSS N/A SAFETY DESIGN BUILD PUSH BUTTON CONTRACT DISTRICT WIDE \$ 308,100 JMK-KCS-NAK DIST/ST-WIDE	Richard W. "Mose" Howard (863) 519-2374 Kati Sherrard, P.E. (863) 519-2590 David Jones (863) 519-2345 SAFETY PROJECT	Schedule Date-Prop.										
			Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
				LOA								C9W38	
LOA	440790-1-62-02 ACSS N/A SAFETY DESIGN BUILD PUSH BUTTON CONTRACT DISTRICT WIDE \$ 154,050 JMK-KCS-NAK DIST/ST-WIDE	Richard W. "Mose" Howard (863) 519-2374 Kati Sherrard, P.E. (863) 519-2590 David Jones (863) 519-2345 SAFETY PROJECT	Schedule Date-Prop.										
			Actual Date										
			Shortlisted Consultant	Name: Address: Contact: Phone: Fax:								Comments: Project Info: Funds Encumbered: Funds Encumb. Date: Contractor Award Date: CEI Contract #:	
				LOA								C9W38	
			CEI FY 22/23 Total Phase 52		\$222,896,202.00		(100.00%)						
			CEI FY 22/23 Total Phase 62		\$27,671,427.00		(12.41%)						