Tamiami Trail Next Steps 2.6 Miles Bridge DB

Adjusted Score Design Build Procurement Schedule December 17, 2015 Version

Duration between events	Cumulative Days	Date	Event
	0	Monday, June 29, 2015	Planned Advertisement (Inclusion of Draft RFP w/o attachments is encouraged). Planned Advertisement must be posted for a minimum of 10 Calendar Days before Posting of Official Advertisement
21	21	Monday, August 10, 2015	Official Advertisement (On a Monday or Tuesday. Include Draft RFP w/o attachments)
21	42	Wednesday, September 16, 2015	**Expanded Letters of Interest for Phase I of the procurement process due in District Office by [5:00 PM] local time**
28	70	Monday, October 05, 2015	Proposal Evaluators submit Expanded Letter of Interest Scores to Contracting Unit [4:00 PM] local time **(Note 1)**
3	73	Thursday, October 08, 2015	Contracting Unit submit Expanded Letter of Interest Scores and Proposal Evaluator comments to Selection Committee [5:00 PM] local time
4	77	Monday, October 12, 2015	Public (PARA) Meeting of Selection Committee to review and confirm Expanded Letter of Interest scores[10:00 AM] local time
0	77	Monday, October 12, 2015	Notification to Responsive Design-Build Firms of the Expanded Letter of Interest scores [5:00 PM] local time (Design Build Firms are also provided their individual scores on this date)
2	79	Wednesday, October 14, 2015	Deadline for all responsive Design-Build Firms to affirmatively declare intent to continue to Phase II of the procurement process [2:00PM] local time
0	79	Wednesday, October 14, 2015	Shortlist Posting
2	81	Friday, October 16, 2015	Final RFP provided to Design-Build firms providing Affirmative Declaration of Intent to continue to Phase II of the procurement process
3	82	Monday, October 19, 2015	Mandatory pre-proposal meeting District Office
0		Monday, October 19, 2015	Meeting with Utility Owner 1
0		Monday, October 19, 2015	Meeting with Utility Owner 2
2	81	Wednesday, October 21, 2015	Deadline for Design-Build Firm to request participation in One-on-One Alternative Technical Concept Discussion Meeting No. 1
7	88	Wednesday, October 28, 2015	Deadline for Design-Build Firm to submit preliminary list of Alternative Technical Concepts prior to One-on-One Alternative Technical Concept Discussion Meeting No. 1
7	95	Wednesday, November 04, 2015	One-on-One Alternative Technical Concept Meeting No. 1
1	96	Thursday, November 05, 2015	One-on-One Alternative Technical Concept Meeting No. 1 (Continuation)
1	96	Friday, November 06, 2015	Deadline for Design-Build Firm to request participation in One-on-One Alternative Technical Concept Discussion Meeting No. 2
3	99	Monday, November 09, 2015	**Deadline for Design-Build Firm to submit preliminary list of Alternative Technical Concepts prior to One-on-One Alternative Technical Concept Discussion Meeting No. 2**
3	102	Thursday, November 12, 2015	One-on-One Alternative Technical Concept Meeting No. 2
1	103	Friday, November 13, 2015	One-on-One Alternative Technical Concept Meeting No. 2 (Continuation)

3	106	Monday, November 16, 2015	Deadline for Design-Build Firm to request participation in One-on-One Alternative Technical Concept Discussion Meeting No. 3
1	107	Tuesday, November 17, 2015	**Deadline for Design-Build Firm to submit preliminary list of Alternative Technical Concepts prior to One-on-One Alternative Technical Concept Discussion Meeting No. 3**
2	109	Thursday, November 19, 2015	One-on-One Alternative Technical Concept Meeting No. 3
1	110	Friday, November 20, 2015	One-on-One Alternative Technical Concept Meeting No. 3 (Continuation)
3	113	Monday, November 23, 2015	Deadline for Design-Build Firm to request participation in One-on-One Alternative Technical Concept Discussion Meeting No. 4 & submit preliminary list of Alternative Technical Concepts
1	114	Tuesday, November 24, 2015	One-on-One Alternative Technical Concept Meeting No. 4
1	115	Wednesday, November 25, 2015	One-on-One Alternative Technical Concept Meeting No. 4 (Continuation)
6	121	Tuesday, December 01, 2015	**Deadline for Design-Build Firms to submit Alternative Technical Concept Proposals and for the submission of Design Exceptions or Variances [XX:XX xx] local time.**
7	128	Tuesday, December 08, 2015	DDE completes review of ATCs and notifies Design-Build Firms
10	138	Friday, December 18, 2015	Deadline for Design-Build Firms to submit questions (for which an answer is assured) in accordance with Specification 2-4 prior to the submittal of Technical Proposal
10	148	Monday, December 28, 2015	Deadline for Design-Build Firm to request participation in One-on-One Alternative Technical Concept Discussion Meeting No. 5 & submit preliminary list of Alternative Technical Concepts [5:00PM local time]
8	156	Tuesday, January 05, 2016	One-on-One Alternative Technical Concept Meeting No. 5 relating to items covered in Addendum No. 4 (1/2 hour)
7	163	Tuesday, January 12, 2016	**Deadline for Design-Build Firms to submit Alternative Technical Concept Proposals for Addencum No. 4 [5:00PM local time].**
7	170	Tuesday, January 19, 2016	DDE completes review of ATCs and notifies Design-Build Firms
0	170	Tuesday, January 19, 2016	Deadline for the Department to post responses to the Pre-Bid Q&A website for questions submitted by the Design-Build Firms prior to the submittal of the Technical Proposal.
14	184	Tuesday, February 02, 2016	Technical Proposals due in District Office by [2:00 PM] local time
2	186	Thursday, February 04, 2016	Deadline for Design-Build for to “opt out” of Technical Proposal Page Turn meeting.
7	193	Thursday, February 11, 2016	Thirty-minute "Page Turn" of Design-Build Firm's Technical Proposal
21	214	Thursday, March 03, 2016	Deadline for Department to provide a preliminary list of questions in advance of the Question & Answer Session
7	221	Thursday, March 10, 2016	Question and Answer Session. Times will be assigned during the pre-proposal meeting. One hour will be allotted for questions and responses.
7	228	Thursday, March 17, 2016	Deadline for Design-Build Firms to submittal of Written Clarification letter following Question and Answer Session [5:00PM] local time
7	235	Thursday, March 24, 2016	Deadline for Design-Build Firms to submit questions (for which an answer is assured) in accordance with Specification 2-4 prior to the submittal of the Bid Price Proposal
7	242	Thursday, March 31, 2016	Deadline for the Department to post responses to the Pre-Bid Q&A website for questions submitted by the Design-Build Firms prior to the submittal of the Price Proposal.
1	243	Friday, April 01, 2016	TRC Members submit technical proposal scores to Contract Unit
3	246	Monday, April 04, 2016	Price Proposals due in District Office by [10:00 AM] local time.
0	246	Monday, April 04, 2016	Public Meeting announcing of Technical Scores and opening of Price Proposals
17	263	Thursday, April 21, 2016	**(PARA) Public Meeting of Selection Committee to determine intended Award (Note 2)**

0	263	Thursday, April 21, 2016	Posting of the Department's intended decision to Award (Final Selection Posting) [11:00 AM]
13	276	Wednesday, May 04, 2016	FHWA Concurrence to Award
0	276	Wednesday, May 04, 2016	Anticipated Award Date
14	290	Wednesday, May 18, 2016	Design-Build Firm execute the contract
7	297	Wednesday, May 25, 2016	FDOT executes the contract
	9.9	Months	**From Ads to bid opening total 9 months.**
Note 1	**Evaluation scores due date set to 10/5 to allow TRC Members one more week due to additional ELOI**		
Note 2	**Selection Committee Meeting to be a special meeting**		